								THDCIL	- DAS	SHBOAF	RD					
				1	Amelia Coa		Status up to 31-Jul-24 CHIEVEMENTS:						Reporting Date: 10-Aug-24			
Mining	Plan for Amelia	Coal Mine for Pf	RC of 5.6 MTP	A was approved	by MoC on 13 (HEVEMENTS:	Mining lease deed signed between THDCIL & Collector, Singrauli on 24.08.21.					lssues Nil			
		ge-II Forest Clea			-,			Consent to Establish (CTE) was granted on 14.10.2021.						1411		
MoEF&CC on 03.08.21 accorded approval for grant of transfer of EC to THDCIL.								Escrow Account has been opened on 13.09.2021.								
Stage-II clearance for diversion of 0.87 Ha forest land was accorded by GoMP on 27.01.2022.								Mine opening permission was granted by CCO on 15.02.2022.								
Coal Mining agreement has been signed with M/s ACML on 30.08.2022.								Mine has been opened on 17.11.2022.								
Coal extraction started from 18.02.23.								Coal dispatch to NTPC started on 29.06.2023.								
1st rake of Coal dispatched to KSTPP on 06.08.2024 and reached at destination on 07.08.24.								Approved Cost:								
Project Sta	rt Date:	7-Ma	ar-19	Date of Co	mmissioning	18-Feb-25	Days Remaining	192	Z	Stab.			pproved Cos 87.16 at Dec-			
Critical Mile Stones / Activities								Forecast / Actual Completion								
Permission from District Collector, Singrauli to enter & work on 14.288 Ha Govt. Land & 11.540 Ha Private Land for CEC & RS								Permission given on 20-Dec-21				Year	BE	Actual		
Appointment of MDO								Appointed on 03-Mar-2022	5			Evnendit	ture unto			
Award of work for construction of 33 KV Double Circuit Line for 8 MVA power connection								Awarded on 28-Sep-2023	Dispatch of 1st Coal rake from Mar-19 296.80 Amelia to KSTPP on 06.08.24							
Diversion of 0.87 Ha Forest Land for CEC & RS								Diversion done on 27-Jan-22				2019-20	18.84	22.26		
Obtaining Consent to Operate from State Pollution Control Board, M.P. Govt.								CTO given on 20-Sep-22								
Mine opening permission from CCO							30-Apr-22	Permission given on 15-Feb-22				2021-22	250.41	176.12		
Clearance of Forest land (appx. 139 Ha) required for 1st year mining.							30-Jun-22	Completed on 28-Feb-23		lech. and El		2022-23	212.00	214.97		
Possession of Private/ Tenancy Land for 1st year mining area of Amelia Coal Mine from PAFs								Completed on 28-Feb-23				2023-24	379.85	283.86		
Completion of First Circuit of 33 KV Double Circuit Line for 8 MVA power connection								31-Aug-24			拉	2024-25	132.47	122.53		
Opening of Mine								Mine opened on 17-Nov-2022	T				/Excess(+) 24-25	-9.94		
							I			bly of pre-fa		Total Ex	penditure	1297.70		
												Total Expenditure (as % of total Project Cost) 81.76		81.76		
	APR	MAY				PEX 2022-23 B			DEC	JAN	FEB	MAR	Cui	mm		
Planned	31.35								DEC	JAN	FEB	132.47				
Actual	19.29	25.52	42.38	35.34									122	2.53		
Site works in	Amelia Coal M	line is as follows	:													
S. No.	Site Works						Current Status									
1	Forest Land (843.76 Ha) • 1st year						-II Forest Clearance was accorded by McFEACC, GOI for diversion of 843.76 ha forest land on 15.02.2021. are mining area of 139 ha has been handed over to THDCIL. ear mining area of 140.6 Ha land has been handed over to THDCIL by Forest Department.									
2	Private/ Tenancy Land (337.35 Ha) • Out of app is in process.															
3							Shifting of people residing in the 1st year mining area of Amelia Coal Mine Project has been started and overall, 283 families have been shifted so far. District Collector, Singrauli granted permission on 13.09 2021 to enter and start mining work in Govt. land of Coal Block.									
4	= 53.13 H = As per Work of = Construction of C						5.3.13 Ha Goxt. Land in village-Pachaur has been given to THDCIL for development of R&R colony. • As per demand of Collector, Singrauli, THDCIL has paid Rs.13.47 Cr. as premium for said land including cost of properties for transfer of above land and Rs.32.39 Crores against R&R grants to PAFs. **RAR Colony** **Constitution** **Constitution** **Description** **Description*									
5	Land	Acquisition for	CEC&RS		47 Ha land falling in Coal Execuation Corridor & Railway Siding has been identified. Out of 27.47 Ha land, 0.74 Ha land is falling in Govt. (178.13) and Private/ tenancy (337.35 Ha) land. Distribution of 26.73 Ha land which is in process of acquisition is given below: nd (14.288 Ha) and Private Land (11.540 Ha): sisten for Govt. and Pvt. land has been given by Collector, Singrauli. Livel letter dated 25.10.2022 requested DFO, Singrauli for grant of permission for felling of trees etc. on Govt. Land and Private land of CEC and RS by engaging an external agency. and (0.87 Ha): If Pinal clearance for diversion of 0.87 Ha forest land has been accorded by M.P. State Govt. on 27.01.22. lling (19 nos.) has also been completed by forest department.											
7	Mine	Developer & Op	perator (MDO)		Mine has to Coal extract Approxima	melia coal mine is being operated in MDO mode by M/s Amelia Coal Mining Ltd (ACML). Inter has been genered in 71.11.022. cal extraction has started from 18.02.23, shead of schedule i.e., Aug-23. Dispatch of coal to NTPC has been started from 29.06.2023. pproximately 22.70 lath knos of coal has been extracted so far and around 25.20 lakh tons coal (665 Rakes) dispatched to NTPC plants. espatch of coal to end use plant, Khurja STPP (1320 MW) also started on 06.08.2024 and 3793.01 Tonne Coal (1 Rake) has been despatched so far.									
8	Coal	Evacuation Cor	ridor & Railw	ay Siding		system is tar • For develo • Engineerin	Construction of the coal conveyor system is also in progress. In conveyor, 137 nos. of Gallery girders (104 no. in C-8, 13 no. in C-7 & 4 no. in C-6 and 16 no. in C-3) have been erected. Completion of Conveyor term is targeted by December 2024. To development of Public Railways Siding under PM Gati Shakti Policy, Letter of acceptance has been issued to THDCIL by West Central Railways on 17.01.24. Engineering Scale Plan (ESP) submitted by THDCIL has been approved by WCR, Jabalpur on 22.05.24. Signing of Land License agreement is expected shortly.									
9	8 MV	A Power Supply	connection	and Sub-Station	1	For constr	MoU has been signed with UPRNN Ltd. or 28,09.2023 for construction of 22 km double Ckt 33 kV line. Work is in progress and approximately 80% of pole erection has been completed so far. For construction of sub-station, MoU has been signed with UPRNNL on 13.10.2023. Civil work is in progress. Work is expected to be completed in all respect by Aug 24.									
10	Diver	sion of 3 No. H	Γ lines			Shiffling of all 3 Nos HT Lines has been completed.										