

# टीएचडीसी इंडिया लिमिटेड THDC INDIA LIMITED



(भारत सरकार एवं ड ए. सरकार का संयुक्त उपक्रम) (A Joint Venture of Gov.) of India & Gov. of U.P.) CIN: U45203UR1988G01009822

दिनांच: 10-08-2022

सं डीएवडीसी/कः /मा ० एवं पर्या ०/कः - 117/ 105 (६०)

सेवा में,

Shri Pankaj Agarwal, IFS
Deputy Director General of Forests (C)
पर्यावरण, वन और जलवायु परिवर्तन मंत्रालय,
उत्तर केन्द्रीय केविय कार्यालय,
25, सुभाष रोड, डेडरगद्दन – 248001

 सदस्य – सचिव.
 पर्यावरण, वस एवं अलबाव परिवर्तन मंत्रालय,
 आई.ए. डिवीजन (भार वी. एवं एच ई.पी.).
 बायु बिंग, कमरा मं > 303, इंदिरा प्रयावरण भवन जोर बाग रोड. नई दिल्ली - 110 003

विषय: 17th Six monthly progress report (January 2022 to June 2022) on environmental aspects of Vishnugad Pipalkoti Hydroelectric Project (444 MW) located at Distt, Chamoli, Uttarakhand - reg.

Sir.

In compliance to Point (vii) of Part B: General Conditions of Environment Clearance letter No. J-12011/29/2007-1A.1 dtd. 22.08.2007 and subsequent denovo clearance on dated 26.08.2021 issued by MoEF&CC, please find enclosed herewith the 17th Six monthly progress report on environmental aspects of Vishnugad Pipalkoti Hydroelectric Project (444 MW) located at Distr. Chamoli, Uttarakhand for your kind perusal and record please.

Thanking You.

(विपिन वपलियाल)

उप० महाप्रबंधक (पर्यावरण)

संलग्नकः उपरोक्तानुसार

प्रतिनिपि: सादर सूचनार्थ

आधिशाषी निदेशक (परियोजना), टीएचडीमीआइंएल, पीपलकोटी

मुख्य महाप्रबंधक (सामाजिक एवं पर्यावरण), टीएचडीमीआईएन, ऋषिकेश

Regd. Office : Bhagirathi Bhawan (Top Terrace), Bhagirathipuram, Tehri-garhwal-249001 देलीफेबर- 0135-2439463, Telefax : 0135-2439463, Website Address : www.thdc.gov.in

("हिनी को राजधाना बनाना, धामा का प्रश्न नहीं अधितु देशभियान का प्रश्न है")

#### SIX MONTHLY PROGRESS REPORT ON ENVIRONMENTAL ASPECTS

#### Period Jan' 2022 to June' 2022

1.	Name of the Project	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT (444 MW)
2.	Type of the Project	Hydroelectric Project
3.	Clearances OM No. & Date	
	a) Environment Clearance	<ul> <li>i) Letter No. J-12011/29/2007-IA.I, Dated 22.08.2007</li> <li>ii) Corrigendum regarding Catchment Area, letter no. J-12011/29/2007-IA.I, Dated 18.01.2008</li> <li>iii) Amendment regarding minimum environmental flow, letter no. J-12011/29/2007-IA-I, Dated 31.05.2011</li> <li>iv) Extension of validity of Environment Clearance till 21.08.2020, letter no. J-12011/29/2007-IA.I, Dated 25.04.2018.</li> <li>v) Extension of validity of Environment Clearance till 21.08.2021, letter no. J-12011/10/2020-IA.I (R), Dated 02.03.2021.</li> <li>vi) Fresh Environment Clearance granted by MoEF&amp;CC vide letter dtd. 26.08.2021.</li> </ul>
	b) Forest Clearance	i) Stage-II Forest Clearance (Final) Letter No. F.No.8-65/2009-FC, Dated 28.05.2013
4.	Locations	110.1.110.0 03/2007 10, Dated 20.03.2013
5.	<ul> <li>a) District(s)</li> <li>b) State (s)</li> <li>c) Latitude (Dam Site)</li> <li>d) Longitude (Dam Site)</li> <li>Address for Correspondence</li> <li>a) Address of concerned Project Head (with pin code and telephone</li> </ul>	<ul> <li>a) Chamoli</li> <li>b) Uttarakhand</li> <li>c) 79°29'30" E</li> <li>d) 30°30'50" N</li> <li>a) Sh. R.N. Singh, ED (Project), VPHEP, THDCIL, Alaknandapuram, Siyasain, Pipalkoti, Distt. Chamoli (Uttarakhand).</li> </ul>
	/ fax nos.)	Pin code: 246472 Tel (O): 01372-256200 Fax (O): 0137-256203
	b) Address of concerned HOD in Corporate Office (with pin code & telephone/ fax no.)	b) Sh. P.K. Naithani, CGM (S&E), THDCIL, Bypass road, Pragatipuram, Rishikesh (Uttarakhand) Pin code: 249201 Tel (O): 0135-2433454 Fax (O): 0135-2439404
6.	Details of Environmental Management Plan	Attached as Annexure - I
7.	Break - up of the Project area (land details)  a) Dam and Submergence area (forest & non-forest)	Total land Acquired by Project - 141.568 Ha.  (Includes Private & Forest Land)  a) Dam and Submergence area  Forest: 28.478 Ha.  Non-Forest: -

	1) 0/1	1) 0/1
	b) Others	b) Others (Exclusive of above 'a') Forest: 71.912 Ha.
		Forest: 71.912 Ha. Non-Forest: 31.639 Ha. (Private)
		Transferred to Project by PWD: 9.539 Ha.
8.	Breakup of the Project affected population with enumeration of those losing houses / dwelling units only, agricultural land only, both dwelling units and agricultural land and landless laborers / Artisans.  a) SC/ST/Tribal's b) Others	Attached as <b>Annexure - II</b>
9.	Financial details	
<i>J</i> .	a) Project cost as originally planned and subsequent revised estimates and the years of price reference.	a) Investment approval to the project amounting to Rs. 2491.58 Cr at March, 2008 Price Level has been accorded by CCEA on 21.08.2008.  Revised RCE of Rs. 3860.35 Cr (including IDC & FC) at Feb'19 PL has been vetted by CEA on 20.03.2020.
	b) Actual expenditure incurred on the Project so far.	b) The expenditure incurred on VPHEP Project till June' 2022 is Rs. 2586.37 Cr.
	c) Allocations made for Environmental Management Plan.	c) Rs. 109.53 Crs (As per EMP of VPHEP formulated during July' 2021)
10.	Forest Land requirements  a) Status of approval for diversion of forest land for non -forestry use	a) Vide letter no. F.No.8-65/2009-FC dated 28.05.2013, stage-II Forest clearance was accorded by MoEF, GoI.
	b) The status of clear felling in forest land	<ul> <li>b) The details of 812 Number of Tree Felling is under:         <ul> <li>Dam - 555, Approach Road (TRT to Siyasain to Durgapur) – 200, Approach Road (Siyasain Road to Dhobi Ghat) – 07 &amp; Dumpyard (Siyasain) - 50</li> </ul> </li> </ul>
11	Status of construction	
	a) Date of commencement (actual and/planned)	a) 17.01.2014
	b) Date of completion (actual or planned)	b) Revised: The completion of the Project is expected in March-25.
12.	Reason for the delay if the project is yet to be started.	NIL
13.	Details of site visit	
13.	a) By Monitoring Committee	a) Vide order dated 17.10.2014, District Magistrate, Chamoli has constituted the Environment Monitoring Committee. Second meeting of committee was conducted on 22.02.2016.
		Based on the suggestions of the Additional Director, MoEF&CC, R.O. Dehradun (Jan'

		2017 visit), the Multi-Disciplinary Committee has been re-constituted vide MoEF&CC letter no. J-12011/29/2007-IA-I dated 10.10.2017.  The reconstituted Multi-Disciplinary Committee (MDC) under the chairmanship of PCCF-HoFF, Uttarakhand has visited the project site on 28.07.2018.  The 3 <sup>rd</sup> meeting of reconstituted MDC under the chairmanship of PCCF-HoFF, Uttarakhand was held on 31.07.2021 at Van Bhawan, Dehradun.  The R&R Monitoring Committee has been constituted by District Magistrate, Chamoli on 09.11.2009.
	b) By Regional Office	<ul> <li>a) Dr. S.C. Katiyar, Addl. Director (S), MoEF&amp;CC, North Central Regional Office, Dehradun visited the VPHE Project on 09.01.2017 &amp; 10.01.2017.</li> <li>b) Dr. S. C. Garkoti, Advisor, MoEF&amp;CC, New Delhi along with Dr. S. C. Katiyar, Addl. Director (S), MoEF&amp;CC, North Central Regional Office, Dehradun has visited the VPHEP site on 02.08.2017 &amp; 03.08.2017.</li> <li>c) Dr. S.C. Katiyar, Addl. Director (S), MoEF&amp;CC, North Central Regional Office, Dehradun has visited the VPHE Project on 28.07.2018.</li> <li>d) Sh. Pankaj Agarwal, Addl. PCCF and Dr. S. C. Katiyar, Addl. Director, MoEF&amp;CC, Regional Office, Dehradun has visited the VPHE Project on 11-12 Nov 2018.</li> <li>e) Dr. Krishnendu Mondal, Scientist – C, MoEF&amp;CC, Regional Office, Dehradun has visited the VPHEP Project on 12-13 Oct' 2020.</li> </ul>
14.	Brief Note on the status of Compliance of the conditions stipulated by MoEFCC	A brief note on status of conditions stipulated by MOEF is enclosed as <b>Annexure - III.</b>

#### ENVIRONMENTAL MANAGEMENT PLAN

(PHYSICAL ACHIEVEMENT IN REPORTING PERIOD)

S. NO.	PLAN	ACHIEVEMENT
1	Development of Herbal Garden	<ul> <li>Based on recommendations of HRDI, Mandal, Gopeshwar, Herbal garden has been developed in the VPHEP colony over an area of 1800 sqm. approx. Also, two nos. dedicated manpower/gardener has been deployed for the maintenance of Herbal Garden.</li> <li>Approx. Rs. 20.40 lakhs have been incurred on various works related to the development of the Herbal Garden.</li> <li>Medicinal plants like Harad (Terminalia Chebula), Lemon Grass (Cymbogogonfelxuosus), Sarpgandha (Rauvolfia Serpentiina), Aloe Vera etc. planted.</li> </ul>
2	Road Side Plantation	<ul> <li>Requisite funds have been deposited under CAMPA for implementation.</li> <li>Matter is under persuasion with State Forest Deptt. for start of works.</li> </ul>
3	Wildlife Protection (related to NDBR & KWLS)	<ul> <li>Two (02) nos. Watch Towers has been installed at identified locations at Powerhouse and TBM sites nearby the boundary of KWLS.</li> <li>Ten nos. Camera Traps were procured on the recommendation of E&amp;S panel. Out of which,08 nos. Camera Traps handed over to Forest Department (Nanda Devi National Park) for installation in NDBR on 20.03.2018 and has been installed in NDBR by Forest Department at appropriate location. Balance 02 nos. of Camera Traps have been handed over to Forest officials on 12.06.2019.</li> <li>Controlled Blasting techniques are being practiced and the same is being monitored by construction contractor through Central Institute of Mining &amp; Fuel Research (CIMFR), Roorkee. Report up to Mar' 2022 have been received.</li> <li>Environment Awareness Program has been organized at VPHEP during Dec' 2021 in the presence of noted Environmentalist Sh. Jagat Singh Chaudhary alias "Jungli Ji" and Forest Deptt. officials.</li> <li>Awareness Programs are being organized from time to time.</li> </ul>
4	Compensatory Afforestation in 120.27 Ha	<ul> <li>Compensatory Afforestation and other works (Roadside Plantation, construction of 4 feet high pillar etc.) is being done by the State Forest Department, GoUK. Requisite funds have already been deposited by THDCIL in CAMPA. However, the funds yet to be released by the CAMPA to the concerned Forest Deptt.</li> <li>THDCIL is continuously pursuing the issue with Senior Forest Officials at Dehradun and at Divisional Level.</li> <li>Issue was also discussed in the meeting of Multi-Disciplinary Committee constituted by MoEF&amp;CC, New Delhi under the chairmanship of PCCF-HoFF, GoUK held on 31.07.2021 at Van Bhawan, Dehradun.</li> <li>The Chairman - MDC, PCCF-HoFF, has directed the concerned Forest officials to take all-out efforts to for early completion of these activities and directed DFO, Badrinath to assess the suitability of the existing 48 Ha land w.r.t. plantation at the earliest and send across a proposal to HoFF through APCCF-Projects, providing for alternate land for</li> </ul>

	1	
		<ul> <li>plantation in case the existing 48 Ha is not suitable for plantation.</li> <li>Till Mar'22 Compensatory Afforesation works in 41 Ha area has been completed out of 120.27 Ha by State Forest</li> </ul>
		Department. Balance 79 Ha area is to be done by Forest Department.
5	Catchment Area Treatment Plan	<ul> <li>Total Implementation value for CAT is Rs. 47 Crs., the total amount of Rs. 47 Crs stands deposited by THDCIL in CAMPA fund. DFO Badrinath Forest Division is the Nodal Officer for CAT Plan.</li> <li>Vide letter dtd. 30.12.2017, Final approval has been granted to DPR along with Micro plans for CAT Plan of VPHEP by Forest Deptt., GoUK.</li> <li>State Forest Deptt., Uttarakhand is executing activities as per approved DPR. An expenditure of Rs. 31.25 Cr (approx.) has been made by Forest Deptt. till Mar' 2022 under CAT Plan of VPHEP.</li> <li>Issue of slow progress of CAT Plan was also discussed in the meeting of Multi-Disciplinary Committee constituted by MoEF&amp;CC, New Delhi under the chairmanship of PCCF-HoFF, GoUK held on 31.07.2021 at Van Bhawan, Dehradun.</li> <li>DFO, Badrinath Forest Division (Nodal Officer) appraised that slow progress is due to non release of funds from CAMPA.</li> <li>The Chairman - MDC, PCCF-HoFF, has directed the concerned Forest officials to take all-out efforts to for early completion of these activities.</li> <li>DFO Badrinath, Nodal Officer has been requested for earliest completion of works under CAT Plan of VPHEP.</li> </ul>
6	Muck Management Plan	<ul> <li>Dumping of muck is being done at designated / identified area &amp; well above the high flood level. Engineering measures such as construction of gabion faced reinforced earth wall with uniaxial geo-grid reinforcement are adopted at dumping site. Benches are being developed to discontinue the slopes in dumpyard.</li> <li>Work of plantation of Vetivar (Chrysopogon Zizanioides) grass as slope stabilization measure at Siyasain dumping site (DY-4) has been started in September 2018.</li> <li>Plantation in approx. 13,000 sqm. area has been completed at DY-4.</li> <li>M/s HCC Ltd. has been instructed to ensure necessary reclamation works at all Disposal sites.</li> <li>Details of muck management till Dec' 2021, is as under;</li> <li>Muck generated (Approx.) = 21.35 Lacs m³</li> <li>Muck utilized (Approx.) = 3.62 Lacs m³</li> <li>Muck dumped (Approx.) = 17.73 Lacs m³</li> </ul>
7	Fish Management Plan	<ul> <li>The Consultancy Services for preparation &amp; supporting Implementation of Fish Management Plan for VPHEP have been awarded to Directorate of Coldwater Fisheries Research (ICAR-DCFR), Bhimtal.</li> <li>For framing the appropriate fish management plan, ICAR-DCFR has conducted a series of fish survey and water sampling work along River Alaknanda from Vishnupyarag to Karan Prayag.</li> <li>Final Report has been received from ICAR-DCFR. ICAR-DCFR has recommended to construct Snow Trout Fish Hatchery. A MoU has been signed with M/s UPRNN for a total value of 268.26 lakhs for construction of Fish Hatchery nearby Jaisal Nala at some part of DY-5 area. Construction work is under progress.</li> <li>Also, A one week training on Aquatic Biodiversity in Feb' 2020, has also been conducted for the Executives of</li> </ul>

		Environment Deptt. at College of Fisheries, GB Pant University of Agriculture & Technology (GBPUAT), Pantnagar by HRD, Rishikesh.
8	Green Belt Development Plan (Plantation of approx 12500 trees)	Chaudhary alias "Junglee". Broad Leaved, Fast Growing plant species have also been planted as suggested by "Jungli
9	Restoration of Quarry Site	<ul> <li>Till June' 2022, no Quarry site has been opened for excavation / mining.</li> <li>All statutory clearances for Gadi Quarry have been obtained. Mining from Gadi Quarry has not yet been started.</li> <li>The quarrying is yet to commence. However, the quarry areas will to be restored after completion of quarrying operations.</li> </ul>
10	Solid Waste Management	<ul> <li>VPHEP COLONY</li> <li>The Solid Waste is collected at source, stored in bins and transported through vehicle for handing over to Nagar Panchayat, Chamoli for safe disposal.</li> <li>Necessary infrastructure for SWM facility constructed nearby the VPHEP colony area.</li> <li>Roadside Bins (Separate bins for Organic and Inorganic Waste) etc. have been procured and installed at appropriate locations for proper collection of waste.</li> <li>Additionally, 01 nos. dumper has been procured through SEWA-THDC and donated to Nagar Panchayat – Pipalkoti. As per mutual agreement Nagar Panchayat – Pipalkoti is collecting the solid waste of VPHEP for safe disposal.</li> <li>M/S HCC LTD. – WORKER/LABOR CAMPS</li> <li>Necessary provisions have been kept for Waste Collection, Handling, Segregation, Disposal process under the contractor's EMP.</li> <li>Separate bins are placed at labor camps and construction sites for biodegradable and non-biodegradable wastes.</li> <li>The waste collected is handed over to Nagar Palika / Panchayat.</li> <li>Wastes (Hazardous/E-waste/others) being stored in storage yard for safe disposal and handed over to authorized vendors only.</li> </ul>
11	Road Construction	<ul> <li>During Road Construction all precautionary measures for soil erosion, slope stability, drainage to be taken care as per Indian Standards</li> <li>Regular Water Sprinkling is being done for dust suppression.</li> <li>Provision for water drainage along the road line is provided where ever required.</li> </ul>
12	Sanitary Facility Labor Camp	<ul> <li>HCC has constructed the camps for its staff / workers and for PRW workers at Helang for the persons engaged at Dam site activities and also at Haat &amp; Batula (Haat-Kauria Road) for the Power House activities.</li> <li>Also, HCC has hired various private accommodations / hotels for accommodating the officers and workers at site.</li> </ul>

		<ul> <li>The total number of staff / workers presently residing in these accommodations is 1780.</li> <li>All the accommodations are provided with Toilets, Bathrooms and community mess. Septic cum Soak pit tank have also been constructed at camp sites for safe disposal of sewage.</li> </ul>
13	Fuel	<ul> <li>Community kitchen for labor / worker at camps being run on LPG.</li> <li>Usage of approx. 10,560 nos. LPG cylinders have been reported by the contractor up to June' 2022.</li> </ul>
14	Public Health Delivery Plan	Public Health Delivery system  - VPHEP, THDCIL  • At VPHEP Complex, a Dispensary is operational with adequate number of beds.  • Medical Staff includes Doctor, Nurse, Para medical staff, Dresser etc.  • Additional facilities by engaging staff on contractual basis deputed. Ambulance deployed.  • The Medical Facilities are extended free of cost among Project Affected people apart from local Population as well.  • A well equipped pathology lab has also been started in the dispensary to support health checkup.  - M/s HCC  • 01 nos. First Aid Centres operational at each at Power House, TBM and Dam site.  • 01 nos. Dispensary located at Swami Vivekanand Hospital, Mayapur, Pipalkoti.  • Para Medical Staff & facilities deployed at First Aid Centers.  • Ambulance facilities available at Power House, TBM and Dam.  • Necessary treatment including required vaccination is being given to labors from time to time.
15	Environmental Monitoring Plan	The monitoring on Environment Parameters (Air/Water/Noise/Effluents/Indoor Air/Emissions from DG Sets/Emissions from Vehicles/Noise from Construction Machinery/Meteorology etc.) to be monitored by the construction contractor. Blasting is being done in a controlled manner and monitoring of the same is being done through the reputed organization <i>Central Institute of Mining and Fuel Research, Roorkee</i> . Various monitoring includes;  Monitoring of Air/Water/Noise etc. by contractor: The monitoring being conducted at different time intervals. Report from M/s HCC for Ambient Air, Indoor Air, Drinking water, Effluent water & Noise level monitoring conducted during the period Apr'22 to June' 22 has been received and all parameters are found within the permissible limits.  Monitoring of Incidence of Water Related Diseases: MoU signed with CMO, District Hospital Gopeshwar Chamoli in 2015 for a period of 04 years. Monitoring of water related diseases was carried out and various HIV awareness programs have been organized in affected villages as per MoU through CMO, District Hospital Gopeshwar Chamoli.

16	Third Party Monitoring Mechanism for Environmental Works	A Fresh MoU has been signed with CMO, District Hospital Chamoli on 23.05.2020 for further 03 years. Quarterly Monitoring reports upto June' 22 have been received.  Ecological Monitoring: MoU was signed with Post Graduate College, Gopeshwar for a period of 4 years. Annual Progress Report for the years 2015-16, 2016-17, 2017-18 & 2018-19 has been received.  A Fresh MoU has been signed with Post Graduate College, Gopeshwar on 19.05.2020 for further 03 years. Monitoring is under progress. Annual Report for the year 2020-21 has been received.  River Water Quality Monitoring: Monitoring is being conducted at regular intervals through M/s PCRI BHEL Haridwar. Last set conducted recently during Mar' 2022, Parameters within permissible limits.  Meteorological Monitoring: Automatic Weather Stations (AWS) for Recording of Temperature, Wind Speed & Direction, Humidity & Rainfall has been installed at PH Site/Colony during mid-February 2016. AWS at Dam Site has been installed on 26.04.2016 at HCC Camp, Helang.  One AWS dismantled from MJ-JT HEP has been reinstalled at Siyasain, VPHEP colony campus.  For Third Party Monitoring, M/s WAPCOS was engaged through Open Tender process & agreement was signed on 10.10.2014. Final consolidated report from (2015-2018) has been received in August 2019.  Further in continuation, a MoU has also been signed between M/s WAPCOS and THDCIL on 18.04.2019 for Third Party EMP monitoring works of VPHEP from April 2019 to March 2020. Final consolidated report was submitted by M/s WAPCOS.
		For further continuing the monitoring, the work has been awarded to M/s WAPCOS from Jan' 2021 for a period of 03 years (36 months) on 31.12.2020. Inception Report has been received. Monitoring work is under progress.
17	Third Party Monitoring Mechanism for CAT Works	The MoU has been signed with ICFRE, Dehradun on 11.12.2014. Letter issued & date of start reckoned as 10.08.2015. Half yearly Reports to be furnished at regular intervals. 9 <sup>th</sup> Half yearly Report (April'20 to Sept'20) has been received.  The monitoring works for additional period upto Dec. 2021 has been awarded to M/s ICFRE, Dehradun vide GM (S&E), Rishikesh letter dtd. 25.02.2020. Susequently the work has been further extended for a period of Six months vide letter dated 23.06.2022.
18	ISO 14001 & OHSAS 18001	VPHEP project unit is ISO 9001:2015, ISO 14001:2015 & OHSAS 45001 certified unit.
19	Archaeological Management Plan	As per the EMP, following actions are to be taken, i.e.  • The Laxmi Narayan Temple at Village Haat is to be preserved through ASI Dehradun.  • A 10 Member Committee comprising 8 Members from Village Haat has been constituted by DM, Chamoli and 1st

meeting of committee was held on 17.01.2015.

- ASI Dehradun was requested vide letters dated 11.02.2016, 01.06.2016, 05.09.2016 and 26.12.2016 for visit and consultancy.
- Meanwhile, the ASI team has visited the project on 21.02.2016. It was discussed with ASI team to provide the Action Plan and consent for executing the work.
- Thereafter, the ASI team visited the project on 18<sup>th</sup> March 2017 for site visit and assured that the necessary proposal shall be prepared and submitted very soon.
- A preliminary report has been obtained from ASI Dehradun.
- A meeting under the chairmanship of District Administration in presence of representative from ASI and The World Bank has been conducted between THDCIL and the representatives from Haat village on 23.04.2019 at VPHEP for protection and beautification works of Laxmi Narayan Temple at village Haat. The preliminary report of ASI Dehradun along with further protection plan suggested by The World Bank has also been shared and discussed with the Temple Committee and others during the meeting.
- Drawings as per the suggestions of the World Bank have been issued by Design Department, THDCIL, Rishikesh.
- Necessary action has been initiated at various levels of department. Recently, vide letter dtd. 20.09.2021, ASI Dehradun has been requested to provide the DPR for taking up the preservation work of Laxmi Narayan Temple.
- Also, DM-Chamoli vide letter dtd. 27.10.2021 has also requested DG-ASI, New Delhi for directing the concerned official for taking up the work at the earliest.
- ASI Officials from Dehradun Circle visited the site on 14.03.2022. Matter is being pursued with ASI officials.

Further, Remains of Archaeological importance also need to be preserved or conserved.

- An Archaeological Chance Find Card has also been issued to the contractor to report Chance finds, if any.
- No chance finds reported till date.

An Archaeological museum is proposed to be opened in the project area for display of Archaeological findings, if any.

#### Annexure - II (as on June, 2022)

### Details of SC/ST/OBC/Others Titleholder of Project Affected Villages Loosing House/Land

SI	Name of Village	Titleholder Loosing House					Titleholder Loosing Land			Titleholder Loosing Land & House				Landless Labour					Artesian			
	Name of Village	sc	ST	ОВС	Other	Total	sc	ST	ОВС	Other	Total	sc	ST	ОВС	Other	Total	sc	ST	ОВС	Other	Total	Aitesiaii
	Jaisaal	0	0	0	0	0	0	0	4	97	101	0	0	0	12	12	0	0	0	0	0	0
H	Jaisaai	0	- 0	"	"	-	0	0	-	31	101	0		"	12	12		"	-	"	0	0
2	Haat	2	2	0	0	4	20	3	0	87	110	40	8	4	87	139	0	0	0	0	0	0
3	Tenduli Chak Haat	0	0	0	0	0	4	0	0	0	4	0	0	0	0	0	0	0	0	0	0	0
4	Guniyala	0	0	0	0	0	0	0	0	25	25	0	0	0	0	0	0	0	0	0	0	0
5	Batula	0	0	0	2	2	4	1	0	42	47	0	0	0	0	0	0	0	0	0	0	0
6	Naurakh	0	0	0	0	0	7	0	0	60	67	0	0	0	0	0	0	0	0	0	0	0
7	Gulabkoti	0	0	0	0	0	48	0	0	0	48	0	0	0	0	0	0	0	0	0	0	0
	Total	2	2	0	2	6	83	4	4	311	402	40	8	4	99	151	0	0	0	0	0	0

### STATUS OF CONDITIONS ON ENVIRONMENT CLEARANCE

SL.	BRIEF DESCRIPTION OF	STATUS AS ON JUNE' 2022									
NO.	CONDITIONS										
	MoEF&CC LETTER Dated: 22.08.2007										
	<del>,</del>	PART - A: SPECIFIC CONDITIONS									
1.	6202 hectare degraded Catchment Area of high category to be treated. CAT as has been proposed should be completed in three years.	Total Implementation value for CAT is Rs. 47 Crs., the total amount of Rs. 47 Crs stands deposited by THDCIL in CAMPA fund. DFO, Badrinath Forest Division is the Nodal Officer for CAT Plan. DPR for CAT along with micro plans has been approved during December 2017.									
		Forest Deptt. is executing activities as per approved DPR. An expenditure of Rs. 31.25 Cr (approx.) has been made by Forest Deptt. till Mar' 2022 under CAT Plan of VPHEP.  Matter was also discussed in the 3 <sup>rd</sup> meeting of Multi-Disciplinary Committee constituted by MoEF&CC, New Delhi under the chairmanship of PCCF-HoFF, GoUK held on 31.07.2021 at Van Bhawan, Dehradun.  In the said meeting, DFO, Badrinath Forest Division (Nodal Officer) appraised that slow progress is due to non release of funds from CAMPA.  The Chairman - MDC, PCCF-HoFF, has directed the concerned Forest officials to take all-out efforts to for early completion of these activities.  DFO Badrinath, Nodal Officer has been requested for earliest completion of works under CAT Plan of VPHEP.									
2.	346 project affected families are likely to lose their agriculture land. All the PAFs would be compensated as per the rates that would be assessed and decided by the district authorities. Over and above these compensation, the PAFs will be given" land for land" or	Land Compensation as assessed & decided by Land Acquisition Officer is being disbursed through Special Land Acquisition Officer (SLAO) in accordance to the provisions of LA Act. About 95% PAF's have received payment from SLAO.  Besides SLAO Payment, Project is extending various other benefits to the Project Affected Families in accordance to the R&R Policy of Project, framed based on NRRP-2007 & considering the World Bank Operational Policy.									

3.	"Vocation / job" or "financial assistance "in addition to various rehabilitation benefits as per the NRRP - 2003.  A Monitoring Committee for R & R should be constituted which must include representatives of project - affected persons from SC/ST category and a woman beneficiary.	
4.	All the equipment which are likely to generate high noise levels are to be fully mollified (Noise reduction measures) in view of the proximity of the project to Nanda Devi Biosphere Reserve.	construction equipment are being undertaken as per prevailing Guidelines, Rules and acts & renewed from time to time.

Minimum Water Flow of 15.65 Cumecs (Revised by letter dtd. 31.05.2011) should be released downstream during lean season.	1 / /
Consolidation and compilation of the muck should be carried out in the muck dump sites and the dump sites should be above high flood level.	Dumping of muck is being done at designated / identified area & well above the high flood level.  Engineering measures such as construction of gabion faced reinforced earth wall with uniaxial geo-grid reinforcement are adopted at dumping site. Benches are being developed to discontinue the slopes in dumpyards.  Biological measures such as formation of Micro-benches (kyaries), laying of top soil, plantation of vetivar grass, manuring etc. are also being undertaken at site for slope stabilization. Plantation of Vetivar (Chrysopogon Zizanioides) in approx. 13,000 sqm. area has been completed till June' 2022 at DY- 4.
The project area is situated in close proximity to Nanda Devi Bio-Sphere Reserve, the possibility of the endemic flora cannot be ruled out completely. Hence suggested the plantation of those species which come under Rare, Endangered and Threatened (RET) category, if any, should be planted during the implementation of CAT and Compensatory Afforestation Works.	The Implementation of CAT Plan & Compensatory Afforestation are being undertaken by State Forest Department, Uttarakhand.  State Forest Department is executing the plantation of appropriate species as per their approved DPR of CAT Plan of VPHEP.  Matter was also discussed in the 3 <sup>rd</sup> meeting of Multi-Disciplinary Committee constituted by MoEF&CC, New Delhi under the chairmanship of PCCF-HoFF, GoUK held on 31.07.2021 at Van Bhawan, Dehradun. The Chairman - MDC, PCCF-HoFF, has directed the Nodal Officer, Forest Deptt. to take immediate necessary action and expedite the matter.
Commitment made during public hearing should be fulfilled.	The status towards Commitments made during Public Hearing is annexed as <b>Annexure – IV</b> .
	PART - B: GENERAL CONDITIONS
Adequate free fuel arrangement should be made for the labour force engaged in the construction works at project cost so	Contractor is running Community mess for its employees & work force.  As per contractor report, approx. 10,560 nos. Commercial LPG Cylinders have been utilized
	(Revised by letter dtd. 31.05.2011) should be released downstream during lean season.  Consolidation and compilation of the muck should be carried out in the muck dump sites and the dump sites should be above high flood level.  The project area is situated in close proximity to Nanda Devi Bio-Sphere Reserve, the possibility of the endemic flora cannot be ruled out completely. Hence suggested the plantation of those species which come under Rare, Endangered and Threatened (RET) category, if any, should be planted during the implementation of CAT and Compensatory Afforestation Works.  Commitment made during public hearing should be fulfilled.

	that indiscriminate felling of trees is prevented.	in the Community Mess up to June' 2022.
2.	Fuel depot may be opened at the site to provide the fuel (kerosene / wood / LPG). Medical facilities as well as recreational facilities should also be provided to the labors.	<ul> <li>Community Kitchen established in Camps for Contractors Employees &amp; Workforce.</li> <li>01 nos. First Aid Centres operational at each at Power House, TBM and Dam site.</li> <li>01 nos. Dispensary located at Swami Vivekanand Hospital, Mayapur, Pipalkoti.</li> <li>Para Medical Staff &amp; facilities deployed at First Aid Centers.</li> <li>Ambulance facilities available at Power House, TBM &amp; Dam area.</li> <li>Necessary treatment including required vaccination is being given to labors from time to time.</li> <li>Recreational facilities have been provided at labor camps by the contractor.</li> </ul>
3.	All the labourers to be engaged for construction works should be thoroughly examined by health personnel and adequately treated before issuing them work permit.	Pre-Employment Medical checkup is undertaken before induction and issuing Work Permit to the labours.  Also, Medical examination & vaccination of workmen is done from time to time. Treatment as & when required is also administered.
4.	Restoration of construction area including dumping site of excavated materials should be ensured by leveling, filling up of burrow pits, landscaping etc. The area should be properly treated with suitable plantation.	Proper re-vegetation provisions exist in EMP and will be ensured after accomplishment of Dumping activity & at appropriate time.  Biological measures such as formation of Micro-benches (kyaries), laying of top soil, plantation of vetivar grass, manuring etc. are also being undertaken at site for slope stabilization. Plantation of Vetivar (Chrysopogon Zizanioides) in approx. 13,000 sqm area has been completed till June' 2022 at DY- 4.
5.	Financial provision should be made in the total budget of the project for implementation of the above suggested safeguard measures.	Budget Provisions of Rupees 109.53 Crores in EMP of July' 2021 have been earmarked towards implementation of Environment Management Plan (EMP) by Project.
6.	A Multi-Disciplinary Committee should be constituted with representatives from various disciplines of forestry, ecology,	District Magistrate, Chamoli, vide order dated 17.10.2014, constituted the Environment Monitoring Committee under the Chairmanship of Chief Development Officer (CDO), District Chamoli. The 1 <sup>st</sup> Meeting was undertaken on 20.03.2015. The 2 <sup>nd</sup> Meeting of

	wildlife, soil conservation, NGO etc. to	committee was conducted on 22.02.2016.
	oversee the effective implementation of	committee was conducted on 22.02.2010.
the suggested safeguard measures.		Based on the suggestions of the Additional Director, MoEF&CC R.O. Dehradun (Jan 2017 visit), the Multi Disciplinary Committee has been re-constituted vide MoEF&CC letter no. J-12011/29/2007-IA-1 dated 10.10.2017.
		The 1 <sup>st</sup> meeting of Multi-Disciplinary Committee under the chairmanship of PCCF-HoFF, GoUK held on 28.07.2018 at Project site.
		The 2 <sup>nd</sup> meeting of Multi-Disciplinary Committee was held on 28.02.2020 under the chairmanship of PCCF-HOFF, GoUK at Van Bhawan Dehradun & 3 <sup>rd</sup> meeting of Multi-Disciplinary Committee was held on 31.07.2021 under the chairmanship of PCCF-HOFF, GoUK at Van Bhawan. Dehradun. The Chairman - MDC, PCCF-HoFF, has directed the Forest Deptt. to take all out efforts for earliest completion of all the activities.
7.	Six monthly monitoring reports should be submitted to the Ministry and its Regional Office, Lucknow for review.	Last Six Monthly report was submitted to concerned office vide letter dated 02.03.2022.
	,	OTHER CONDITIONS
4.	Officials from Regional Office MOEF, Lucknow who would be monitoring the implementation of environmental safeguards should be given full cooperation, facilities and documents / data by the project proponents during their inspection.	<ul> <li>Full Logistic supports as and when required will be ensured by Project.</li> <li>a) Dr. S.C. Katiyar, Addl. Director (S), MoEF&amp;CC, North Central Regional Office, Dehradun visited the VPHE Project on 09.01.2017 &amp; 10.01.2017.</li> <li>b) Dr. S. C. Garkoti, Advisor, MoEF&amp;CC, New Delhi along with Dr. S. C. Katiyar, Addl. Director (S), MoEF&amp;CC, North Central Regional Office, Dehradun has visited the VPHEP site on 02.08.2017 &amp; 03.08.2017.</li> <li>c) Dr. S.C. Katiyar, Addl. Director (S), MoEF&amp;CC, North Central Regional Office, Dehradun has visited the VPHE Project on 28.07.2018.</li> <li>d) Sh. Pankaj Agarwal, Addl. PCCF and Dr. S. C. Katiyar, Addl. Director, MoEF&amp;CC, Regional Office, Dehradun has visited the VPHE Project on 11-12 Nov 2018.</li> <li>e) Dr. Krishnendu Mondal, Scientist – C, MoEF&amp;CC, Regional Office, Dehradun has visited the VPHEP Project on 12-13 Oct' 2020.</li> </ul>

5.	The responsibility of implementation of	THDCIL ensures Implementation of environmental safeguards as applicable.
3.	environmental safeguards rests fully	TITIDETE ensures implementation of environmental safeguards as applicable.
	with the THDC Ltd. & Government of	
	Uttarakhand.	
6.	In case of change in the scope of the	There is no change in Project Scope.
0.	project, project would require a fresh	There is no change in Project Scope.
	appraisal.	
	прртиган.	
	EC validity	Extension vide MoEF&CC Letter Dated: 25.04.2018
1.	The project proponent (PP) should	Retaining structure of suitable load bearing capacity has been developed at each dumping
	ascertain that there shall not be any	sites, so that there shall not be any wash off during rainy season.
	wash off during the rainy season	
	beyond the retaining wall, PP should	Terraces at dumpyards has been developed and benches are being developed to discontinue
	monitor the silt flow at the downstream	the slopes in dumpyards.
	and upstream of the river during	
	monsoon season. Similarly, PP should	
	provide adequate width having	(kyaries), laying of top soil, plantation of vetivar grass, manuring etc. are also being
	intermittent retaining bunds so that silt	undertaken at site.
	is collected at the retaining bunds	
	during rainy season and silt is let out in	
	to the river.	
	The DD should enine that as and when	Denote any haine developed to discentings the alongs in dynamy and
2.	The PP should opine that as and when	Benches are being developed to discontinue the slopes in dumpyards.
	any active dumps/muck disposal sites are getting inactive, intermediate	Engineering measures such as construction of gabion faced reinforced earth wall with uniaxial
	are getting inactive, intermediate measures like both engineering and	geo-grid reinforcement are adopted at dumping site.  Biological measures such as formation of Micro-benches (kyaries), laying of top soil,
	biological to be carried—out so that no	plantation of vetivar grass, manuring etc. are also being undertaken at site for slope
	silt is going into the downstream of the	stabilization. Plantation of Vetivar (Chrysopogon Zizanioides) in approx. 13,000 sqm. area
	river.	has been completed till June' 2022 at DY- 4.
3.	The PP should ensure that in case of	1
	generation of any top soil, a site	
	exclusively for topsoil dumping and	and the state of t
L	Tittest, try for topoon damping and	

	T	
	also make commitment that collection	
	of topsoil and prevention of the same be	
	made so that nutrient value of the soil is	
	retained and utilized subsequently at the	
	time of plantation, reclamation of muck	
	dumps, etc.	
4.	There should be benching of dumps of	Benches are being developed to discontinue the slopes in dumpyards. Engineering measures
	appropriate height and stabilization of	such as construction of gabion faced reinforced earth wall with uniaxial geo-grid
	slopes so that spoils of muck etc. are	reinforcement are adopted at dumping site.
	not created during rainy season. In	
	critical areas, use of geo-textile along	
	the slopes and provision of garland	
	drains on the toe of dumps are to be	
	provided for better stabilization and	
	biological measures. This has to be	
	strictly adhered to.	
5.	All the terms and conditions of the	Details of the same are provided above.
	Environmental Clearance stipulated in	
	Letter J-12011/29/2007-IA.I dated	
	22.08.2007, 18.01.2008 and 30.11.2011	
	remains unchanged.	

## Environment Clearance (EC) conditions of VPHEP granted by MoEF&CC vide letter dtd. 26.08.2021

	Additional Terms & Conditions		
S.No.	Brief Description of conditions	Status as on June' 2022	
i.	The Environmental Management Plan (EMP) shall be strictly adhered to as submitted in the EIA/EMP report. The budgetary provisions for implementation of EMP, shall be fully utilized and not to be diverted to any other purpose. In case of revision of the Project cost or due to price level change, the cost of EMP shall also be updated proportionately.	submitted in the EIA/EMP report.  The Budgetary provisions for implementation of EMP shall not be diverted for any other purpose and cost of EMP shall be revised proportionately in case of revision of Project Cost or due to price level change.  Revised Budget Provisions of Rupees 109.53 Crores in EMP of July' 2021	
ii.	Environment matrix provided in EMP be revised if any data change. Number and period of stocking of Fish be incorporated in EMP.		
iii.	Separate budget shall be allocated for Fish Hatcheries and Herbal and the same shall be implement in stipulated time period.		

		Herbal Garden has been already developed in the project over an area of 1800 sqm. approx. Approx. Rs. 20.40 lakhs have been incurred on various works related to the development of the Herbal Garden. Medicinal plants like Harad (Terminalia Chebula), Lemon Grass (Cymbogogonfelxuosus), Sarpgandha (Rauvolfia Serpentiina), Aloe Vera etc. planted.
iv.	The contract clause limiting the No. of vehicles used during excavation and transportation shall followed scrupulously and the same shall informed to the ministry.	After careful assessment of requirements, optimum number of vehicles required for excavation and transportation are being deployed at site.  The details of vehicles deployed by the contractor are enclosed at <b>Annexure A-3</b> .
V.	Pasture Development Plan be revised in terms of Rate of plantation and their Cost.	Pasture Development Plan has not been envisaged under the EMP.  However, The Pasture Development plan, Social Forestry works and Fuel wood and fodder related works are being implemented as per the Catchment Area Treatment Plan prepared and implemented by Forest Department. The budget allocated for the CAT plan i.e. 4700 Lakhs has already been submitted to CAMPA Fund.  Further, for loss of Fuel & Fodder, PAFs are being compensated with the Fuel & Fodder grant. Each entitled house hold in the affected habitation is being paid 100 days of Minimum Agriculture Wages per year for a period of 5 yrs.On the recommendations of the World Bank, THDCIL has increased disbursement of Fuel & Fodder Grants from 5 years to 8 years. The amount is paid as a grant / assistance towards the loss of fuel and fodder. Around 2600 households are getting benefited through this assistance.
vi.	After 5 years of the Commissioning of the Project, a study shall be undertaken regarding impact of the Project on the Environment. The study shall be undertaken by an independent agency.	As stipulated, study to be conducted after 5 years of commissioning of Project.

vii.	Geological changes or Catastrophic event within 10km region, every two year data shall be submitted to RO, MoEF&CC. The same shall be obtained	Report of Geological changes or catastrophic event within 10 km region shall be obtained from GSI and to be submitted to RO, MoEF&CC.
	from Geological Survey of India. If any major events which can affect the Dam, Management plan shall be prepared and submit to the RO,	Also, a request letter for providing the details as required has already sent to GSI dated 10.02.2022. (Annexure-GSI)
	MoEF&CC.	Disaster Management plan was prepared and already shared with the last six monthly compliance report.
viii.	Solid waste generated, especially plastic waste, etc. should not be disposed off as landfill material. It	Solid Waste, Hazardous/E-waste/others are being disposed-off as per prevalent rules and regulation of MoEF&CC, CPCB etc.
	should be treated with scientific approach and recycled. Use of single-use plastics may be	The Hazardous/E-waste/Biomedical waste generated at site is handed over to authorized agency for safe disposal and recycling.
	discouraged.	Necessary infrastructure facility for Solid Waste Management has been constructed in the Project Colony. Solid waste generated is safely collected and
		handed over to Nagar Panchayat, Pipalkoti for safe disposal.  At construction sites and labour camps, separate bins are placed for
		biodegradable and non-biodegradable Solid waste. The waste so collected is
		handed over to Nagar Panchayat (Joshimath) at Dam Site and Nagar Panchayat (Pipalkoti) at Power House Site.
		Additionally, 01 nos. dumper has been procured through SEWA-THDC and donated to Nagar Panchayat, Pipalkoti for collection of Solid waste.
ix.	PP shall ensure the Ambient Air Quality Monitoring Stations for real time data display and regularly submit to respective RO, MoEF&CC.	The process to establish Ambient air Quality Station for real time data display is under advanced stage and will be established shortly.
X.	Land acquired for the Project shall be suitably compensated in accordance with the law of the land with the prevailing guidelines. Private land shall be acquired as per provisions of Right to Fair Compensation and Transparency in Land	Acquisition of entire private land was done prior to "Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation and Resettlement Act, 2013" The total compensation amount was deposited with the SLAO. No new Land is being acquired for the Project.
	Acquisition, Rehabilitation and Resettlement Act, 2013.	Land Compensation as assessed & decided by Land Acquisition Officer is being disbursed through Special Land Acquisition Officer (SLAO) in accordance to the provisions of LA Act. About 95% PAF's have received

		payment from SLAO.
		payment from SLAO.
		Besides SLAO Payment, Project is extending various other benefits to the Project Affected Families in accordance to the R&R Policy of Project, framed based on NRRP-2007 & considering the World Bank Operational Policy.
		The Affected Families are getting cash benefits in the form of various Grants.
		Apart from above, Project is complying with the Social Obligation & the details are annexed at <b>Annexure A-1</b> .
xi.	PP shall procure construction material only from those Organizations having all valid legal/statutory clearances/permissions or necessary permission to be obtained for quarrying construction materials for the Project as per the EIA Notification, 2006 and as amended thereof.	The same is being complied as per rules and regulation stipulated in EIA Notification, 2006 and as amended thereof.
xii.	An institutional mechanism to be developed to ensure the preference of jobs to PAFs and also a policy for preferential treatment for award of sundry works to the PAFs and their dependents.	An institutional mechanism has already been identified in the R&R Policy of VPHEP as under:  "Employment opportunity, if any, 100% recruitment at the level of workman (including technical & ministerial) required to be done will be done first from the land oustees & in case of non availability of suitable candidate among the land oustees, the recruitment will be done from other residents of Uttarakhand state, whose names are registered on live register of any employment".  In addition, other provisions for economic/employment opportunities have been done as under:  i. Employment with contracting agencies.  ii. Allotment of shops/kiosk.  iii. Award of petty contracts.  iv. Vehicle hiring.  v. PCO/Internet kiosk.  vi. News paper vendors.  vii. Any other opportunity deemed fit by the project.

xiii.	Necessary control measures such as water sprinkling arrangements, and construction of paved roads leading to Muck disposal sites etc. shall be taken up on priority to arrest fugitive dust at all the construction sites.	Till date, 20 PAP's have been provided with permanent employment in THDCIL. In addition, around 1550 persons have been provided direct / indirect employment opportunities in main project construction company and through other modes as mentioned above.  Water Sprinkling is being done on regular basis to control fugitive dust emission at all the construction sites.
xiv.	Stabilization of Muck disposal sites using biological and engineering measures shall be taken up immediately to ensure that Muck does not roll down the slopes and shall be disposed safely and that it does not pollute the natural streams and water bodies in surrounding area. Report of the same to be submitted to Ministry and its Regional office.	Dumping of muck is being done at designated / identified area & well above the high flood level.  Engineering measures such as construction of gabion faced reinforced earth wall with uniaxial geo-grid reinforcement are adopted at dumping site. Benches are being developed to discontinue the slopes in dumpyards.  Biological measures such as formation of Micro-benches (kyaries), laying of top soil, plantation of vetivar grass, manuring etc. are also being undertaken at site for slope stabilization.  Plantation of Vetivar (Chrysopogon Zizanioides) in approx. 13,000 sqm. area
XV.	A multi-specialty hospital to cater the need of people living within 10 km radius of the Project shall be established.	has been completed till June' 2022 at DY- 4.  The matter was discussed with District Administration for establishing Multispecialty hospital. The District Magistrate, Chamoli has suggested to up-grade / adopt the District Hospital, Gopeshwar which will cater the need of all the people living in the Chamoli District. District Hospital is located at district headquarter in Gopeshwar Town of Chamoli District. The District Hospital is located within the 9 km radius of the project boundaries.  After various levels of discussions with District Authorities in this regard, CMO Chamoli, vide Letter dtd. 01.01.2022, has requested to take up the work

		of construction of a new building on the land available on the left side of the main building of the District Hospital, Gopeshwar, Chamoli. The proposed new structure envisages construction of Registration Room and User Charges Room on Ground Floor, Laboratory on 1st Floor and District Drug store on 2nd Floor.  An Architect M/s K.C. Kuriyal & Associates, Dehradun has been engaged for preparation of DPR (Estimate) of the proposed building. Draft estimate of approx. Rs. 130.86 Lakhs (excluding GST & Labour Cess) has been submitted by the Architect which is under checking by Project and District authorities. The construction work of the building will be started shortly.  Also, a dispensary is already operational at VPHEP comprising of proper medical staff viz. Doctor, Nurse, Para-Medical staff, Dresser etc. 02 nos ambulance in place. The Medical Facilities are being extended free of cost among Project Affected People including population from nearby villages as well. A well equipped pathology lab has also been started in the dispensary to support health checkup.
xvi.	Solar lights for illumination along with associated Solar panels to be provided to the families living in rural areas within 10 km radius of Project.	The VPHEP Project has already distributed 110 Nos. of Solar lights to the PAFs & surrounding areas of the project under the Community Development. Details of the same have been submitted with the previous report.
		Presently, 58 nos. of Solar Lights have been procured and shall be installed shortly in nearby villages as per the requirement raised by local authority for community development.
xvii.	The e-flow shall continue to be released as per the previous EC granted to the Project.	MEFR shall be ensured as per latest Gazette Notification dtd. 10.10.2018 of MoWR,RD&GR, GoI.
xviii.	Computer labs with internet facility shall be established in primary schools within 10 km radius of Project.	The VPHEP Project has engaged an expert Agency M/s MRIDA Energy& Development Pvt. Ltd, New Delhi towards the work "Engagement of Specialized Agency to help Prepare Livelihood Development / Employment Generation Plan & its Implementation in relation to VPHEP" for supporting Livelihood Development / Employment Generation in the Project Affected villages. 02 no. of Development Hub will be established by the M/s MIRDA

xix.	Sport complex with multi - sport facility shall be established. The children's from economically weaker section shall be given free of cost sport facility.	Energy& Development Pvt. Lt. The Development Hubs is a physical space that provides access to Digital services, Online services, Banking services, E citizen services, and skill development services all under one roof. The development initiative will enable community members to access all services at one location, saving money and time both. The Development Hub facilitates digital connectivity, fosters the development of digital skills and promotes the adoption of emerging digital technologies. The Development Hub will also act as computer training centers for the youth from the PAFs also, leveraging the strength of the computer literacy of the Village Level Entrepreneurs (VLEs) and these centers.  Distribution of Computers and other necessary facilities are being provided to primary schools under Community Development.  The VPHEP Project is situated in Chamoli District which is located in Hilly Terrain of state Uttarakhand. The Hilly terrains are land constraint area where Land is not easily available for Infrastructure Development. The Project is also located at Land constraint terrain.
		After completion of Muck Dumping at Dump yard near Project Colony, an open space with Terrace will be available. The same Terrace will be developed for creating necessary Infrastructure for Multi-Sports complex and shall be opened for the Local Population. In the meantime, a Club with Volleyball Court, already developed at the Project site Colony shall remain available for the Local Population.
XX.	A time bound action plan for compliance of each of the above condition will be submitted to RO, MoEF&CC within 3months.	A time bound action plan for compliance of each of the above condition has been has been submitted to MoEF&CC vide letter dtd. 26.11.2021.
xxi.	Observations raised by RO, MoEF&CC in certified compliance report shall be complied with and if not done in stipulated time/ before commencement of Project, Environmental Clearance will be withdrawn.	Currently, no observations has been raised by RO, MoEF&CC.

xxii.	The Multi-Disciplinary Committee needs to be reconstituted and the meeting needs to be held at regular interval	Based on the suggestions of the Additional Director, MoEF&CC R.O. Dehradun (Jan 2017 visit), the Multi Disciplinary Committee has been reconstituted vide MoEF&CC letter no. J-12011/29/2007-IA-1 dated 10.10.2017.  Also, a request letter for reconstitution of Multi-Disciplinary Committee has already sent to MoEF&CC as per as per EC dated 27.01.2022. (Annexure-MDC)
xxiii.	PP should establish in house Project Environment laboratory for measurement of Environment parameter with respect to air quality and water	MDC) At present, the Environment Monitoring at Project site is being conducted by external authorized agencies.
	(surface and ground. A dedicated team to oversee Environment management shall be setup which should comprise of Environment Engineers, Laboratory chemist and (at site) Environment laboratory staff for monitoring of air, water quality parameters on routine basis.	The process for establishing Environment Monitoring Laboratory at Project has been initiated.
xxiv.	All the specific conditions mentioned in the EC dated 22nd August 2007 shall be complied within stipulated time.	The conditions laid down letter J-12011/29/2007-IA.I dated 22.08.2007 is being fully complied and status of same are provided above.
	Standard EC Conditions for	or River Valley and Hydro electric projects
		tutory compliance:
i.	The project proponent shall obtain forest clearance under the provisions of Forest (Conservation) Act, 1986, in case of the diversion of forest land for non-forest purpose involved in the project.	The Forest Clearance for the Project has been granted by MoEF&CC on 28.05.2013 and GO from GoUK has been issued on 06.12.2013
ii.	The project proponent shall obtain clearance from the National Board for Wildlife, if applicable	The Wildlife Clearance form NBWL has been granted on 20.12.2012.
iii.	The project proponent shall prepare a Site-Specific Conservation Plan & Wildlife Management Plan and approved by the Chief Wildlife Warden. The	In the EIA-EMP 2021, Schedule-I species has not been reported. The Compensatory Afforestation Plan & Catchment Area Treatment Plan is being implemented by State Forest Deptt., Uttarakhand. The Project does not fall

	recommendations of the approved Site-Specific Conservation Plan/ Wildlife Management Plan shall be implemented in consultation with the State Forest Department. The implementation report shall be furnished along with the six- monthly compliance reports. (in case of the presence of schedule-I species in the study area)	<ul> <li>under Core &amp; Buffer Zone.</li> <li>For Wildlife Protection, various measures have been undertaken at the Project. The details are as follows:</li> <li>Two (02) nos. Watch Towers has been installed at identified locations in consultation with Forest Deptt. at Powerhouse and TBM sites nearby the boundary of KWLS.</li> <li>Ten nos. Camera Traps were procured on the recommendation of E&amp;S panel. Out of which, 08 nos. Camera Traps handed over to Forest Department (Nanda Devi National Park) for installation in NDBR on 20.03.2018 and has been installed in NDBR by Forest Department at appropriate location. Balance 02 nos. of Camera Traps have been handed over to Forest officials on 12.06.2019.</li> <li>Controlled Blasting techniques are being practiced and the same is being monitored by construction contractor through Central Institute of Mining &amp; Fuel Research (CIMFR), Roorkee. Report up to Mar' 2022 have been received.</li> <li>Environment Awareness Program has been organized at VPHEP during Dec' 2021 in the presence of noted Environmentalist Sh. Jagat Singh Chaudhary alias "Jungli Ji" and Forest Deptt. officials.</li> <li>Awareness Programs are being organized from time to time.</li> </ul>
iv.	The project proponent shall obtain Consent to Establish/ Operate under the provisions of Air (Prevention & Control of Pollution) Act, 1981 and the Water (Prevention & Control of Pollution) Act, 1974 from the concerned State pollution Control Board/ Committee.	The CTE from UKPCB has been granted on 10.04.2007.
V.	NOC shall be obtained from National Commission of Seismic Design Parameters (NCSDS) of CWC.	NOC from National Commission of Seismic Design parameters (NCSDP) have already been obtained vide letter No CWC/2/2/2008/FE&SA/425 dated 04.05.2008.
vi.	Necessary approval of CEA shall be obtained for those projects having the project cost more than Rs. 1,000 crore.	The approval from CEA has already been obtained vide letter dated 21.09.2006.

	II. Air quality	monitoring and preservation
(i)	Regular monitoring of various environmental parameters viz., Water Quality, Ambient Air Quality and Noise levels as per the CPCB guidelines at designated locations shall be carried out on monthly basis and a detailed database of the same shall be prepared and recorded. This shall be used as a baseline data for post construction EIA/ Monitoring purposes.	M/s PCRI-BHEL, Haridwar and M/s Harayana Test House, Panipat recognized by MoEF&CC has been engaged to monitor the Environmental Parameters that includes Noise as well. The monitoring is being conducted at regular intervals as stipulated. The last set of monitoring was conducted through M/s PCRI-BHEL, Haridwar in Mar' 2022 & M/s Haryana Test House, Panipat during May' 2022. Reports have been received and all parameters are within permissible limit. Reports annexed at <b>Annexure A-2</b> .  Also, for Third Party Monitoring of EMP, M/s WAPCOS (a PSU) has been engaged and the monitoring work is under progress.
(ii)	Appropriate Air Pollution Control (APC) system shall be provided for all the dust generating points including fugitive dust from all vulnerable sources, so as to comply prescribed standards.	The PUC certificate for the Light, Heavy Vehicles including for hired one and other construction equipment are being undertaken as per prevailing Guidelines, Rules and acts & renewed from time to time by the contractor.  CCA from UKPCB has been obtained for Crusher & Batching Plants by the contractor.  Water Sprinkling is being done on regular basis to control fugitive dust emission at all the construction sites. Also, ventilation has been provided in the Underground areas by the contractor.
(iii)	Necessary control measures such as water sprinkling arrangements, etc. be taken up to arrest fugitive dust at all the construction sites.	Water Sprinkling is being done on regular basis to control fugitive dust emission at all the construction sites.
	III. Water qualit	ty monitoring and preservation
(i)	Conjunctive use of surface water to be planned in the project to check water logging as well as to increase crops productivity. The field drains shall be connected with natural drainage system.	Not applicable
(ii)	Remodelling of existing natural drains (link	Not applicable

	1 1 1 1 1 1 1 1 1 1 1	
	drains) and connecting them with irrigated land	
	through constructed field drains, collector tor	
	drains, etc. are to be ensured on priority basis.	
(iii)	Before impounding of the water, Cofferdams for	The Cofferdam of concrete is a temporary construction for diverting the water
	both at the upstream and downstream are to be	at Dam site (upstream). No cofferdam has been constructed the downstream of
	decommissioned as per EIA/EMP report so that	the river.
	once the project is commissioned; cofferdam	During the commissioning of the Project, the Cofferdam at Dam site will be
	should not create any adverse impact on water	decommissioned without any adverse impact on the water environment.
	environment including the rock mass and muck	
	used for the Cofferdam.	
(iv)	As the reservoir will be acting as balancing	The reservoir of VPHEP project shall be fluctuating between EL 1267 m to
	reservoir and there would be fluctuation of water	1252.5 m after the commissioning of Project.
	level during peaking period, efforts be made to	Moreover, E-Flow shall be maintained vide Gazette Notification dtd.
	reduce impact on aquatic life including impacts	10.10.2018 of MoWR, RD&GR for the reducing the impacts on the aquatic
	during spawning period both at the upstream and	life.
	downstream of the project	
(v)	Water depth sensors shall be installed at suitable	Shall be complied after commissioning of the Project.
	locations to monitor e-flow. Hourly data to be	
	collected and converted to discharge data. The	Also, the installation and monitoring of e-flow shall be carried out as per the
	Gauge and Discharge data in the form of Excel	Gazette Notification of MoWR dated 10.10.2018 and data shall be submitted to
	Sheet be submitted to the Regional Office,	RO, MoEF&CC.
	MoEF&CC and to the CWC on weekly basis.	
(vi)	Mixed irrigation shall be practiced and necessary	Not applicable
	awareness be given to all the farmers and trained	
	in the use of such systems. Proper crops selection	
	shall be carried out for making irrigation facility	
	more effective.	
(vii)	On Farm Development (OFD) works like	Not applicable
	landscaping, land levelling, drainage facilities,	
	field irrigation channels and farm roads, etc.	
	should be taken up in phased manner prior to the	
	start of irrigation in the entire command area. The	

l 'ammai	1 4 5 1 4 51 1 11 1	
	nd Area Development Plan should be	
	mplemented as proposed in the EIA/ EMP	
report	III Nioisa	
(') 411.1		nonitoring and prevention
` /	equipment likely to generate high noise	The PUC certificate for the Light, Heavy Vehicles including for hired one and
	e appropriately enclosed or inbuilt noise	other construction equipment are being undertaken as per prevailing
	res be provided so as to meet the ambient	Guidelines, Rules and acts & renewed from time to time.
	andards as notified under the Noise	
Pollution	( )	The controlled blasting is being undertaken involving non electric delay
	as amended in 2010 under the	detonation technique. Blasting is done during day time at pre-notified time
Environ	ment Protection Act (EPA), 1986.	only. Blast pattern & vibration is monitored by Central Institute of Mining and
		Fuel Research (CIMFR), Roorkee. No blasting is done during night & no
('')	1	disturbance is created for wild life habitat.
( )	bient noise levels should conform to the	M/s PCRI-BHEL, Haridwar and M/s Harayana Test House, Panipat recognized
	ls prescribed under E(P)A Rules, 1986 viz.	by MoEF&CC has been engaged to monitor the Environmental Parameters that
`	A) during day time and 70 dB(A) during	includes Noise as well. The monitoring is being conducted at regular intervals
night tin	ne.	as stipulated. The last set of monitoring was conducted through M/s PCRI-
		BHEL, Haridwar in Mar' 2022 & M/s Haryana Test House, Panipat during
		May' 2022. Reports have been received and all parameters are within
		permissible limit. Reports annexed at <b>Annexure A-2</b> .
		Also, for Third Party Monitoring of EMP, M/s WAPCOS (a PSU) has been
		engaged and the monitoring work is under progress.
		engaged and the monitoring work is under progress.
l l	V. Catchm	ent Area Treatment Plan
(i) Catchme	ent Area Treatment (CAT) Plan as	Total Implementation value for CAT is Rs. 47 Crs., the total amount of Rs. 47
proposed	d in the EIA/EMP report shall be	Crs stands deposited by THDCIL in CAMPA fund. DFO, Badrinath Forest
impleme	ented in consultation with the State Forest	Division is the Nodal Officer for CAT Plan. DPR for CAT along with micro
	nent and shall be implemented in	plans has been approved during December 2017.
synchron	nization with the construction of the	Forest Deptt. is executing activities as per approved DPR. An expenditure of
project.		Rs. 31.25 Cr (approx.) has been made by Forest Deptt. till Mar' 2022 under
		CAT Plan of VPHEP.

		Matter was also discussed in the 3 <sup>rd</sup> meeting of Multi-Disciplinary Committee constituted by MoEF&CC, New Delhi under the chairmanship of PCCF-HoFF, GoUK held on 31.07.2021 at Van Bhawan, Dehradun.  In the said meeting, DFO, Badrinath Forest Division (Nodal Officer) appraised that slow progress is due to non release of funds from CAMPA.  The Chairman - MDC, PCCF-HoFF, has directed the concerned Forest officials to take all-out efforts to for early completion of these activities.  DFO Badrinath, Nodal Officer has been requested for earliest completion of works under CAT Plan of VPHEP.
	VI. V	Waste management
(i)	Muck disposal be carried out only in the approved and earmarked sites. The dumping sites shall be located sufficiently away from the HFL of the river. Efforts be made to reuse the muck for construction and other filling purposes and balanced be disposed of at the designated disposal sites. Once the muck disposal sites are inactive, proper treatment measures like both engineering and biological measures be carried out so that sites are stabilized quickly.	Dumping of muck is being done at designated / identified area & well above the high flood level.  Engineering measures such as construction of gabion faced reinforced earth wall with uniaxial geo-grid reinforcement are adopted at dumping site. Benches are being developed to discontinue the slopes in dumpyards.  Biological measures such as formation of Micro–benches (kyaries), laying of top soil, plantation of vetivar grass, manuring etc. are also being undertaken at site for slope stabilization. Plantation of Vetivar (Chrysopogon Zizanioides) in approx. 13,000 sqm. area has been completed till June' 2022 at DY- 4.
(ii)	Solid waste management should be planned in details. Land filling of plastic waste shall be avoided and instead be used for various purposes as envisaged in the EIA/EMP reports. Efforts be made to avoid one time use of plastics.	Solid Waste, Hazardous/E-waste/others are being disposed-off as per prevalent rules and regulation of MoEF&CC, CPCB etc.  The Hazardous/E-waste/Biomedical waste generated at site is handed over to authorized agency for safe disposal and recycling.  Necessary infrastructure facility for Solid Waste Management has been constructed in the Project Colony. Solid waste generated is safely collected and handed over to Nagar Panchayat, Pipalkoti for safe disposal.  At construction sites and labour camps, separate bins are placed for biodegradable and non-biodegradable Solid waste. The waste so collected is handed over to Nagar Panchayat (Joshimath) at Dam Site and Nagar Panchayat (Pipalkoti) at Power House Site.

		Additionally, 01 nos. dumper has been procured through SEWA-THDC and donated to Nagar Panchayat, Pipalkoti for collection of Solid waste.
	VII. Green Belt, EMP Co	ost, Fisheries and Wildlife Management
(i)	Based on the recommendation of Cumulative Impact Assessment and Carrying capacity study of river basin or as per the ToR conditions or minimum 15% of the average flow of four consecutive leanest months, whichever value is higher, shall be released as environmental flow.	MEFR shall be ensured after commissioning of the Project as per latest Gazette Notification dtd. 10.10.2018 of MoWR,RD&GR, GoI.
(ii)	Detailed information on species composition particular to fish species from previous study/literature be inventorized and proper management plan shall be prepared for insitu conservation in the streams, tributaries of river and the main river itself for which adequate budget provision be made and followed strictly.	The Fish Management Plan for VPHEP has been prepared through Indian Council of Agricultural Research – Directorate of Coldwater Fisheries Research (ICAR-DCFR), Bhimtal as per the recommendations of the Wildlife Institute of India, Dehradun.  Based on the findings of the survey/primary data, construction of Fish Hatchery has been recommended by ICAR-DCFR under the Fish Management Plan. Accordingly, construction of Fish Hatchery at site is under progress. In the EMP 2007, the Budget provisions for Fisheries Management was 65 Lakhs, which has been revised to 429 Lakhs in the EMP 2021, out of which 279 Lakhs has already been incurred till now.
(iii)	Wildlife Conservation Plan prepared for both core and buffer zones shall be implemented in consultation with the local State Forest Department.	The Project does not fall under Core & Buffer zone.
(iv)	To enrich the habitat of the project site, plantation shall be raised as envisaged in the EIA/EMP report. Plantation to be developed along the periphery of the reservoir in multi-layers with local indigenous species in consultation with the local State Forest Department.	Green Belt Development is being implemented under the Consultancy of noted Environmentalist Sh. Jagat Singh Chaudhary alias "Junglee". Broad Leaved, Fast Growing plant species have also been planted as suggested by "Jungli Ji" and Forest Deptt.  Till June' 2022, cumulatively 8600 nos. (approx.) trees are planted. Maintenance of plants is being done regularly.
(v)	Compensatory afforestation programme shall be implemented as per the plan approved.	Compensatory Afforestation and other works (Roadside Plantation, construction of 4 feet high pillar etc.) is being done by the State Forest

		Department Cally Deguisite funds have also de la constitution of the Cally Deguisite funds have also de la constitution of the Cally Deguisite funds have also de la constitution of the Cally Deguisite funds have also de la constitution of the Cally Deguisite funds have also de la constitution of the Cally Deguisite funds have also de la constitution of the Cally Deguisite funds have also decided by
		Department, GoUK. Requisite funds have already been deposited by THDCIL
		in CAMPA. However, the funds yet to be released by the CAMPA to the
		concerned Forest Deptt.
		THDCIL is continuously pursuing the issue with Senior Forest Officials at
		Dehradun and at Divisional Level.
		Till Mar'22 Compensatory Afforesation works in 41 Ha area has been
		completed by State Forest Department.
(vi)	Fish ladder /pass as envisaged in the EIA/EMP	The Fish Management Plan for VPHEP has been prepared through Indian
	report shall be provided for migration of fishes.	Council of Agricultural Research – Directorate of Coldwater Fisheries
	Regular monitoring of this facility be carried out to	Research (ICAR-DCFR), Bhimtal.
	ensure its effectiveness.	Based on the findings of the survey/primary data, construction of Fish
		Hatchery has been recommended by ICAR-DCFR under the Fish Management
		Plan as Fish Ladder / pass was not found feasible. Accordingly construction of
		Fish Hatchery at site is under progress. Monitoring will be carried out after
		construction of Fish Hatchery.
	VIII. Public hea	ring and Human health issues
(i)	Resettlement & Rehabilitation plan be	Land Compensation as assessed & decided by Land Acquisition Officer is
	implemented in consultation with the State Govt.	being disbursed through Special Land Acquisition Officer (SLAO) in
	as approved by the State Govt.	accordance to the provisions of LA Act. About 95% PAF's have received
	The state of the s	payment from SLAO.
		Besides SLAO Payment, Project is extending various other benefits to the
		Project Affected Families in accordance to the R&R Policy of Project, framed
		based on NRRP-2007 & considering the World Bank Operational Policy.
		the state of the s
		The Affected Families are getting cash benefits in the form of various Grants.
		The restrict of the second second second in the form of the second of th
		Apart from above, Project is complying with the Social Obligation & the
		details are annexed at <b>Annexure A-1</b> .
(ii)	Budget provisions made for the community and	The budget provision of Rs 1930 Lakh is already earmarked under Corporate
()	social development plan including community	Environment Responsibility. Social Obligation details are annexed at
	welfare schemes shall be implemented in toto.	Annexure A-1.
L		

(iii)	Preventive measures viz. fuming and spraying of mosquito control shall be done in and around the labour colonies, affected villages, stagnated pools, etc. Provisions be made to not to create any stagnated pools to avoid creation of breeding grounds of the vector borne diseases	Condition is being complied.
(iv)	Provision shall be made for the housing of construction labour within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, creche etc. The housing may be in the form of temporary structures to be removed after the completion of the project.	Please refer details given at Point No. 12, 13 & 14 of <b>Annexure – I</b> .
(v)	Labour force to be engaged for construction works shall be examined throughly and adequately treated before issuing them work permit. Medical facilities shall be provided at the construction sites.	Pre-Employment Medical checkup is undertaken before induction and issuing Work Permit to the labours.  Also, Medical examination & vaccination of workmen is done from time to time. Treatment as & when required is also administered.
(vi)	Early Warning Telemetric system shall be installed in the upper catchment area of the project for advance intimation of flood forecast.	The warning sirens and signboards have been installed nearby to the Project. Manpower deployed for monitoring the water level regularly.  The same is being regularly monitored by NHPC, which has been appointed as the Nodal Agency by MoP for EWS.
(vii)	Emergency preparedness plan be made for any eventuality of the dam failure and shall be implemented as per the Dam Break Analysis	Disaster Management Plan is already prepared for the Project.
		Environment Responsibility
(i)	The project proponent shall comply with the provisions contained in this Ministry's OM vide F. No. 22-65 / 2017-IA. III dated 1st May, 2018, as applicable, regarding Corporate Environment Responsibility.	The provision of CER has been included under the EMP 2021 of VPHEP.  The same shall be complied with.

(ii)	Skill mapping be undertaken for the youths of the affected project area and based on the skill mapping, necessary trainings to the youths be provided for their long time livelihood generation.	An institutional mechanism has already been identified in the R&R Policy of VPHEP as under: "Employment opportunity, if any, 100% recruitment at the level of workman (including technical & ministerial) required to be done will be done first from the land oustees & in case of non availability of suitable candidate among the land oustees, the recruitment will be done from other residents of Uttarakhand state, whose names are registered on live register of any employment". In addition, other provisions for economic/employment opportunities have been done as under:  i. Employment with contracting agencies. ii. Allotment of shops/kiosk. iii. Award of petty contracts. iv. Vehicle hiring. v. PCO/Internet kiosk. vi. News paper vendors. vii. Any other opportunity deemed fit by the project. Till date, 20 PAP's have been provided with permanent employment in THDCIL. In addition, around 1300 persons have been provided direct /
		indirect employment opportunities in main project construction company and through other modes as mentioned above.  Moreover, Project has engaged an expert Agency M/s MRIDA Energy&
		Development Pvt. Ltd, New Delhi towards the work "Engagement of Specialized Agency to help Prepare Livelihood Development / Employment Generation Plan & its Implementation in relation to VPHEP" for supporting Livelihood Development / Employment Generation in the Project Affected
		villages.
(iii)	The company shall have a well laid down	The Environment Policy of THDCIL is already under place and is also
	environmental policy duly approve by the Board	displayed at THDCIL website. Website Link of the Environment Policy is as
	of Directors. The environmental policy should	below:
	prescribe for standard operating procedures to	
	have proper checks and balances and to bring into	
	<del></del>	

	focus any infringements/ deviation/ violation of the environmental/ forest/ wildlife norms/ conditions. The company shall have defined system of reporting infringements/ deviation/ violation of the environmental/ forest/ wildlife norms/ conditions and/ or shareholders/ stake holders. The copy of the board resolution in this regard shall be submitted to the MoEF&CC as a part of six-monthly report.	https://thdc.co.in/content/environment-policy
(iv)	A separate Environmental Cell both at the project and company head quarter level, with qualified personnel shall be set up under the control of senior Executive, who will directly to the head of the organization.	The THDCIL has placed a separate Environment Deptt. at Head quarter / Corporate office as well as at Project site.  The Deptt. is headed by a Chief General Manager level at Corporate office who reports to the Management of the organization.  At Project level the Deptt. is headed by Addl. General Manger level which reports to the Head of Project. Both the Deptts. has been deployed with well qualified professionals and staff.
(v)	Action plan for implementing EMP and environmental conditions along with responsibility matrix of the company shall be prepared and shall be duly approved by competent authority. The year wise funds earmarked for environmental protection measures shall be kept in separate account and not to be diverted for any other purpose. Year wise progress of implementation of action plan shall be reported to the Ministry/Regional Office along with the Six Monthly Compliance Report.	The responsibility Matrix is already included in the EIA-EMP of the Project.  The funds earmarked under EMP will not be diverted for any other purpose.  The details of EMP implementation are attached at <b>Annexure</b> – <b>I</b> .
(vi)	Post EIA and SIA be prepared for the project through a third party and evaluation report be submitted to the Ministry after five years of commissioning of the project.	As stipulated, study to be conducted after 5 years of commissioning of Project.
(vii)	Multi-Disciplinary Committee (MDC) be	Based on the suggestions of the Additional Director, MoEF&CC R.O.

constituted with experts from Ecology, Forestry, Dehradun (Jan 2017 visit), the Multi Disciplinary Committee has been re-Wildlife, Sociology, Soil Conservation, Fisheries, constituted vide MoEF&CC letter no. J-12011/29/2007-IA-1 dated 10.10.2017. NGO, etc. to oversee implementation of various environmental safeguards proposed in EIA/EMP The 1st meeting of Multi-Disciplinary Committee under the chairmanship of report during construction of the project. The PCCF-HoFF, GoUK held on 28.07.2018 at Project site. monitoring report of the Committee shall be uploaded in the website of the Company. The 2<sup>nd</sup> meeting of Multi-Disciplinary Committee was held on 28.02.2020 under the chairmanship of PCCF-HOFF, GoUK at Van Bhawan Dehradun & 3<sup>rd</sup> meeting of Multi-Disciplinary Committee was held on 31.07.2021 under the chairmanship of PCCF-HOFF, GoUK at Van Bhawan. Dehradun. The Chairman - MDC, PCCF-HoFF, has directed the Foest Deptt. to take all out efforts for earliest completion of all the activities. Vide letter dtd. 07.07.2022, PCCF-HoFF, GoUK has been requested to provide a suitable date in the month of Jul-Aug 2022, for organizing next MDC meeting at the earliest. The MoM of the 3<sup>rd</sup> MDC meeting is attached at **Annexure-MoM** and same is being uploaded on THDCIL website along with six monthly compliance report. (viii) Formation of Water User Association/ Co-Not applicable operative be made involvement of the whole community be ensured for discipline use of available water for irrigation purposes X. Miscellaneous The project proponent shall make public the The EC has been published in two (02) local newspapers namely Amar Ujala (i) environmental clearance granted for their project & Hindustan on 01.09.2021. Details have been provided in the previous report. along with the environmental conditions and safeguards at their cost by 5 prominently The EC of the Project has been uploaded on the website of THDCIL. The advertising it at least in two local newspapers of website link of the EC is as below: the District or State, of which one shall be in the https://thdc.co.in/sites/default/files/EC 2021 0.pdf vernacular language within seven days and in addition this shall also be displayed in the project

	proponent's website permanently.	
(ii)	The copies of the environmental clearance shall be submitted by the project proponents to the Heads of local bodies, Panchayats and Municipal Bodies in addition to the relevant offices of the Government who in turn has to display the same for 30 days from the date of receipt.	The copy of EC has been distributed to DM, SDMs, DFOs and Heads of Local Bodies, Panchayats and Municipal Bodies. Details have been provided in the previous report.
(iii)	The project proponent shall upload the status of compliance of the stipulated environment clearance conditions, including results of monitored data on their website and update the same on half-yearly basis.	Complied with.  The monitoring report is being upladed along with the six monthly compliance report at THDCIL website. <a href="https://www.thdc.co.in/content/environment-monitoring">https://www.thdc.co.in/content/environment-monitoring</a>
(iv)	The project proponent shall submit six-monthly reports on the status of the compliance of the stipulated environmental conditions on the website of the ministry of Environment, Forest and Climate Change at environment clearance portal.	Complied with.
(v)	The project proponent shall submit the environmental statement for each financial year in Form-V to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently and put on the website of the company.	The Environment Statement for each Financial Year is being regularly submitted to UKPCB.  Last Environment Statement for FY 2020-21 has been submitted to UKPCB vide letter dtd. 08.09.2021 and same is uploaded on company's website <a href="https://thdc.co.in/content/environment-monitoring">https://thdc.co.in/content/environment-monitoring</a>
(vi)	The project proponent shall inform the Regional Office as well as the Ministry, the date of financial closure and final approval of the project by the concerned authorities, commencing the land development work and start of production operation by the project. vii. The project authorities must strictly adhere to the stipulations made by the State Pollution Control Board and the	The Project is under active construction stage and is complying with all the stipulations / commitments / recommendations of the UKPCB, EIA-EMP as well as Public Hearing.  Before commissioning of the Project, Ministry will be well informed including its RO.

	State Government. viii. The project proponent shall abide by all the commitments and recommendations made in the EIA/EMP report, commitment made during Public Hearing and also that during their presentation to the Expert Appraisal Committee.	
(vii)	No further expansion or modifications in the plant shall be carried out without prior approval of the Ministry of Environment, Forests and Climate Change (MoEF&CC)	No expansion / modifications of the Project is planned.
(viii)	Concealing factual data or submission of false/fabricated data may result in revocation of this environmental clearance and attract action under the provisions of Environment (Protection) Act, 1986.	Noted and shall be complied with.
(ix)	The Ministry may revoke or suspend the clearance, if implementation of any of the above conditions is not satisfactory	Noted.
(x)	The Ministry reserves the right to stipulate additional conditions if found necessary. The Company in a time bound manner shall implement these conditions.	Additional Conditions, if any, stipulated by the Ministry in the future shall be complied with.
(xi)	The Regional Office of this Ministry shall monitor compliance of the stipulated conditions. The project authorities should extend full cooperation to the officer (s) of the Regional Office by furnishing the requisite data/ information/ monitoring reports.	Full cooperation and logistic support, as and when required, will be ensured by Project.
(xii)		Noted and complied with.

	the Environment(Protection) Act, 1986,	
	Hazardous and Other Wastes (Management and	
	Trans boundary Movement) Rules, 2016 and the	
	Public Liability Insurance Act, 1991 along with	
	their amendments and Rules and any other orders	
	passed by the Hon'ble Supreme Court of India/	
	High Courts and any other Court of Law relating	
	to the subject matter.	
(xiii)	Any appeal against this EC shall lie with the	Appeal No. 21/2021 filed by Dr. Bharat Jhunjhunwala before NGT on dated
, , ,	National Green Tribunal, if preferred, within a	08.10.2021. Matter is pending before the Hon'ble NGT.
	period of 30 days as prescribed under Section 16	
	of the National Green Tribunal Act, 2010	

# COMMITMENTS OF PROJECT DURING PUBLIC HEARING ON 09.01.2007

S. No	ISSUES RAISED	STATUS AS ON JUNE' 2022
1	Negative impact on Environment due to Project's Activities shall not take place and provisions shall be made as per the standards and approval from competent level shall be obtained.	As per Environmental studies undertaken, no significant impacts have been noticed. However, EMP envisages precautionary measures in order to prevent occurrence of negative impacts and action is being taken accordingly.
3	Geological structures around the project area shall not be affected, In this regard, permission from concerned department shall be taken after Detailed investigations and implementation of recommendations shall be ensured.  Minimum water flow shall be ensured in river Alaknanda in such a way that the aquatic fauna is not adversely affected and also there is no impact on water quality.	<ul> <li>Work is being undertaken only in areas where approval has been accorded by concerned authorities / agencies.</li> <li>No Incidence or deviation noticed during Reporting period</li> <li>Work in project area is done with due precautions such as mechanical excavation, controlled blasting, vibration monitoring etc.</li> <li>MEFR shall be ensured as per latest Gazette Notification dtd. 10.10.2018 of MoWR,RD&amp;GR, GoI.</li> </ul>
4	There shall be no negative impact on Area's Forest resources, Flora, Fauna and life style of the people, due to Project's activities. In this regard, proper appropriate measures shall be taken and permission from concerned department shall be taken.	<ul> <li>Environment Management measures are properly taken care off. Entry of workforce is restricted in forest area.</li> <li>Contractor is running Community mess for workforce.</li> <li>Labors camps have been constructed at different locations and in isolation from local villagers. Meanwhile hired accommodation and community mess is being provided by contractor.</li> <li>Nevertheless awareness programmes are being conducted to safeguard flora and fauna.</li> </ul>
5	During all stages of Project, Local people shall be given job opportunities on priority basis.	Based on the requirement, direct & indirect job opportunities are being extended among local people on priority basis at THDCIL & Contractors Level.  Employment opportunities includes:

		<ul> <li>Direct/Indirect job opportunities in THDCIL &amp; with Contractor</li> <li>Award of petty Contracts</li> <li>Hiring of Vehicles</li> <li>Livelihood Activities</li> </ul> Details are indicated at Annexure-A1 under Employment.	
6	Arrangements as per standards/policy shall be ensured for Project Affected Persons and Complete compensation of the acquired land shall be released to the concerned in time.	Acquisition Officer is being disbursed through Special Land Acquisition Officer (SLAO) in accordance to the provisions of LA Act. About 95% PAF's have received	
7	The explosives in construction related activities shall be used only in avoidable situations in minimum required quantity.	<ul> <li>Explosive used in avoidable situations only &amp; in minimum quantity.</li> <li>The controlled blasting is being undertaken involving non electric delay detonation technique</li> <li>Blasting is done during day time only and at prenotified time. Blast pattern &amp; vibration is monitored by Central Institute of Mining and Fuel Research (CIMFR), Roorkee.</li> </ul>	
8	Various facilities developed for the project shall be available for the people of the area and community development works shall be carried out in nearby villages.	Various facilities, awareness programmes etc. under Community Development have been made available for the Project Affected Villages including surrounding villages that comprise of; Construction of Pathways, Waiting shelters, Community buildings, Road widening, Hill side slope protection works, Solar street lights for villages, furniture & sports kits for community, water supply schemes, Teaching aids & furniture to schools, Construction of additional classrooms & toilets, promotion of sports & cultural activities, awareness camps on social & environmental aspects, health camps & awareness camps on HIV AIDS, Pulse Polio etc. New awareness drive regarding	

9	A Comprehensive Disaster	Menstrual Hygiene and gender sensitization named "Saheli" is initiated by THDCIL during 2022-23. This drive intent to cover all project affected villages in this year.  A Comprehensive Disaster Management Plan has been	
	Management Plan shall be prepared for the project and the recommendations of the Plan shall be complied.	prepared.	
10	THDC shall ensure the development of Affected villages Forest Rehabilitation, as per directions of Uttarakhand Government and with the help of Local People.	pathway, minor water supply schemes etc. unde affected villages are being executed through involvement of local people.	
11	Labors and their families, working in the construction works of the Project shall be properly vaccinated.	Medical examination of workforce is done prior to induction and properly vaccinated whenever needed.  Medical camps are also organized for labors.	
12	The proper development of religious places and Shamshan Ghats nearby the river bank shall be ensured.	The aspect has been covered under Community Development activities at Point No. 8 above.	
13	The treatment of sewage generated by the Labors engaged in construction works of the Project shall be ensured by means of Septic Tank and soak pits.	At each camp site; One Community latrine per 20 persons was provided. Each camp is equipped with septic cum soak pits. The effluent is being disposed-off in septic cum soak tanks.	
14	In order to provide all necessary Project related information to local people, a Public Information Centre shall be established and completed information shall be provided to the people.	Project has established a Public Information Centers (PIC's) in Project area. Necessary information related to Technical, Social & Environmental aspects are displayed and are available in PIC's.	
15	Complete details related to the project shall be published through Press and the views /opinions of the people shall properly solve.	Project related information is being published in the local newspapers from time to time.  Grievance Redress Mechanism resolves the issues of affected population in accordance to R&R Policy of VPHEP.	

### **SOCIAL RESPONSIBILITIES:**

### **CONSTRUCTION OF COMMON PROPERTY RESOURCES:**

In addition to the compensation / Grants provided by SLAO/ THDCIL, common property resources like Pathways, Drinking water facility, Street Light, Primary School, Panchayat Ghar, Anganwari Kendra etc has been constructed at self resettlement sites.

### LOSS OF FUEL & FODDER:

Each entitled house hold in the affected habitation is being paid 100 days of Minimum Agriculture Wages per year for a period of 5 yrs. On the recommendations of the World Bank, THDCIL has increased disbursement of Fuel & Fodder Grants from 5 years to 8 years. The amount is paid as a grant / assistance towards the loss of fuel and fodder. Around 2600 households are getting benefited through this assistance.

### **COMMUNITY DEVELOPMENT WORKS:**

Under Community development various works have been taken up in the Project affected villages i.e.; construction of Pathways, Waiting shelters, Community buildings, Road widening, Hill side slope protection works, Solar street lights for villages, furniture & sports kits for community, water supply schemes, Teaching aids & furniture to schools, Construction of additional classrooms & toilets, promotion of sports & cultural activities, awareness camps on social & environmental aspects, health camps & awareness camps on HIV AIDS, Pulse Polio etc.

### LIVELIHOOD ACTIVITIES:

Various activities have also been taken up to create livelihood opportunities. These are Dairy Development, Poultry, Tailoring & Stitching, Wool Knitting, Bee Keeping, Mushroom cultivation, vermin composting to promote organic farming, plantation etc. Awareness programs for Project affected people are also organized with the help of various State Govt. Deptts ie; Horticulture, Agriculture, Tourism, Animal Husbandry etc to give awareness on various schemes, subsidies, technical assistance etc to convince local youth to opt for self employed income generation activities. Around 500 beneficiaries are benefited through these programs.

On the recommendations of the World Bank, the work towards "Engagement of Specialized Agency to help Prepare Livelihood Development / Employment Generation Plan & its Implementation in relation to VPHEP" awarded to M/s MRIDA Renergy & Development Pvt. Ltd, New Delhi commenced on 03.01.2020. The agency has completed Draft Base line survey/final base line survey & submitted draft strategy report on 31.03.2021. Final strategy report for Phase-1 (7 villages) was submitted on 03.09.2021.

Till date, 21 PAPs have received Polyhouses. 58 PAPs have received Bee-Boxes (2 each). M/s MRIDA has started a stitching centre in which approx. 30 women PAPs have received stitching training.

### **VOCATIONAL TRAININGS:**

Apart from above, Vocational Trainings in hotel management, Excavator operator, Electrician, Fitter, Refrigerating & Air Conditioning and other skill enhancement activities, etc. are also undertaken, in coordination with various institutes like GMR Foundation, Dr. Reddy Foundation, and Industrial Training Institutes in nearby areas. Around 300 beneficiaries are benefited through these programs. Two computer training centers have been started by M/s MRIDA. Approx. 60 students PAPs have received basic computer training from these centers.

### **EDUCATION:**

To promote Education the Project has undertaken various activities i.e.; Scholarship to Project affected Meritorious/Poor/ Girls students, Construction of additional class rooms & toilets, providing teaching aids & uniform, assistance for getting admission in ITIs, assistance to schools for cultural activities etc. Around 1400 students having approx. 800 girls have been benefitted through scholarship program of THDCIL till Academic year 2018-19. The above assistance has been kept on hold as the schools were closed due to COVID-19 pandemic. The same will be restarted from academic year 2022-23.

### **HEALTH:**

The project is helping PAPs by facilitating them to THDCILs Dispensaries established in the Project Campus. OPD / IPD facility including medicines is given free of cost to PAPs. In addition to this Medical health camps are organized in project affected villages and Ambulance facility is also provided to the needy PAPs free of cost. The Health camps have been immensely beneficial for local population & nearby areas that include people from project affected villages of Project. Approx. 30,000 beneficiaries having approx. 8,000 females have been administered treatment in the dispensary. A new well equipped pathology lab is established on 01.07.2022 in the dispensary.

One Hopper Dumper Tipper TATA ACE 1.8 CUM has been handed over to Nagar Panchyat, Pipalkoti, District Chamoli on the 9th June, 2020 through SEWA, THDCIL, Rishikesh under Corporate Social Responsibility (CSR). The vehicle is used for transportation of Garbage to Disposal sites under their control. The Garbage generated at THDCIL, Project Complex, VPHEP is also being addressed by Nagar Panchayat, Pipalkoti.

### **EMPLOYMENT:**

Keeping in view that the Hydro Projects are capital intensive with the State of the Art Technology and therefore do not offer much employment opportunity, particularly in unskilled category, the option of providing job with THDCIL as per policy is not considered as a rehabilitation option. However, as on date approx. 1550 persons have been provided direct / indirect employment opportunities in Project HCC / THDCIL/ Contractors/ Hiring of vehicles/Lease land for various purposes etc.

# List of HCC Vehicles and equipment PROJECT:VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT -3347

SI. No.	File No.	Equipment	Log No	Registration No
1	1	Tata Mobile 207 (Diesel Bouser)	T0500352	UK11CA 0685
2	2	Tata Tipper	T0901085	UK11CA 0675
3	3	Tata Tipper	T0901189	UK11CA 0669
4	4	Tata Hyva Dumper	T0900926	UK09CA 0292
5	6	16 Ton Tata Hyva Dumper	T0900903	UK09CA 0347
6	7	Ambulance	T0500191	UK11PA 0124
7	9	T.Mixer	T0100856	UK11CA 0682
8	10	T.Mixer	T0100864	UK11CA 0681
9	11	Water Tanker	T0100927	UK11CA 0676
10	12	Bus	T0500220	UK11PA 0122
11	13	Tata Tipper	T0901345	UK11CA 0680
12	14	Tata Tipper	T0901346	UK11CA 0679
13	15	10 Ton Flat Bed Truck	T0100828	UK11CA 0738
14	16	Water Tanker	T0100731	UK11CA 0673
15	17	Scissor lift mounted	T0100956	UK11CA 0739
16	18	Water Tanker	T0100928	UK11CA 0670
17	19	TATA Motors Goods Carriage	T0100929	UK11CA 0684
18	20	T.Mixer	T0100922	UK11CA 0671
19	21	TATA Motors 407	T0500322	UK11CA 0737
20	22	T.Mixer	T0100923	UK11CA 0674
21	23	Ambulance	T0500326	UK11PA 0121
22	24	Diesel Bowser	T0100926	UK11CA 0672
23	25	Hydraulic M Crane	H0900070	UK11CA 0686
24	27	Hydraulic M Crane	H0900106	UK11CA 0710
25	28	Tata Safari	T0600407	UK11 6974
26	29	Hydraulic Excavator Loader	H0400074	UK11CA 0627
27	30	Hydraulic Excavator Loader	H0400075	UK11CA 0625
28	31	Hydraulic Excavator Loader	H0400076	UK11CA 0626
29	32	Water Tanker	T0100939	UK11CA 0683
30	33	Truck	T0100941	UK11CA 0705
31	34	Vibratory Compactors	Q0500104	UK11 6947
32	35	T.Mixer	T0100659	UK09CA 0283
33	37	Truck Close Body (Service Van)	T0100687	UK11CA 0690

34         38         Truck Open Body         T0101013         UK11CA 0694           35         39         Tipper         T0901534         UK11CA 0733           36         40         Tipper         T0901507         UK11CA 0754           37         41         Tipper         T0901507         UK11CA 0732           38         42         Vibratory Compactors         Q0500100         UK11CA 0706           39         43         T.Mixer         T0100649         UK11CA 0709           40         45         Crane         H090094         UK11CA 0740           41         47         Tata Truck         T0100790         UK11CA 0740           42         48         Volvo Hyva         T0901418         UK11CA 0766           43         49         Volvo Hyva         T0901423         UK11CA 0766           45         51         Volvo Hyva         T0901438         UK11CA 0765           45         51         Volvo Hyva         T0901437         UK11CA 0764           46         52         Volvo Hyva         T0901437         UK11CA 0764           47         53         Volvo Hyva         T0901437         UK11CA 0763           48         54         H			· · · · · · · · · · · · · · · · · · ·	
36         40         Tipper         T0901533         UK11CA 0754           37         41         Tipper         T0901507         UK11CA 0732           38         42         Vibratory Compactors         Q0500100         UK11CA 0706           39         43         T.Mixer         T0100649         UK11CA 0709           40         45         Crane         H090094         UK11CA 0740           41         47         Tata Truck         T0100790         UK11CA 0740           42         48         Volvo Hyva         T0901418         UK11CA 0766           43         49         Volvo Hyva         T0901423         UK11CA 0770           44         50         Volvo Hyva         T0901422         UK11CA 0765           45         51         Volvo Hyva         T0901438         UK11CA 0766           45         51         Volvo Hyva         T0901437         UK11CA 0763           47         53         Volvo Hyva         T0901432         UK11CA 0771           48         54         Hyva         T0901939         UK11CA 0768           49         56         Hyva         T0901509         UK11CA 0768           49         56         Hyva	34 38	Truck Open Body	T0101013	UK11CA 0694
37         41         Tipper         T0901507         UK11CA 0732           38         42         Vibratory Compactors         Q0500100         UK11CA 0706           39         43         T.Mixer         T0100649         UK11CA 0709           40         45         Crane         H090094         UK11 7053           41         47         Tata Truck         T0100790         UK11CA 0740           42         48         Volvo Hyva         T0901418         UK11CA 0766           43         49         Volvo Hyva         T0901423         UK11CA 0770           44         50         Volvo Hyva         T0901423         UK11CA 0765           45         51         Volvo Hyva         T0901432         UK11CA 0764           46         52         Volvo Hyva         T0901437         UK11CA 0763           47         53         Volvo Hyva         T0901437         UK11CA 0771           48         54         Hyva         T0900432         UK11CA 0771           48         54         Hyva         T0901509         UK11CA 0768           49         56         Hyva         T0901509         UK11CA 0758           50         57         Hyva	35 39	Tipper	T0901534	UK11CA 0733
38         42         Vibratory Compactors         Q0500100         UK11CA 0706           39         43         T.Mixer         T0100649         UK11CA 0709           40         45         Crane         H090094         UK11 7053           41         47         Tata Truck         T0100790         UK11CA 0740           42         48         Volvo Hyva         T0901418         UK11CA 0766           43         49         Volvo Hyva         T0901423         UK11CA 0770           44         50         Volvo Hyva         T0901422         UK11CA 0765           45         51         Volvo Hyva         T0901438         UK11CA 0764           46         52         Volvo Hyva         T0901437         UK11CA 0763           47         53         Volvo Hyva         T0901432         UK11CA 0763           47         53         Volvo Hyva         T0901432         UK11CA 0763           48         54         Hyva         T0901432         UK11CA 0763           49         56         Hyva         T0901509         UK11CA 0771           48         54         Hyva         T0901509         UK11CA 0758           50         57         Hyva	36 40	Tipper	T0901533	UK11CA 0754
39         43         T.Mixer         T0100649         UK11CA 0709           40         45         Crane         H090094         UK11 7053           41         47         Tata Truck         T0100790         UK11CA 0740           42         48         Volvo Hyva         T0901418         UK11CA 0766           43         49         Volvo Hyva         T0901423         UK11CA 0770           44         50         Volvo Hyva         T0901422         UK11CA 0765           45         51         Volvo Hyva         T0901438         UK11CA 0764           46         52         Volvo Hyva         T0901437         UK11CA 0763           47         53         Volvo Hyva         T0901432         UK11CA 0763           47         53         Volvo Hyva         T0901432         UK11CA 0761           48         54         Hyva         T09019099         UK11CA 0768           49         56         Hyva         T0901509         UK11CA 0759           50         57         Hyva         T0901506         UK11CA 0758           51         58         Hyva         T0901508         UK11CA 0762           52         59         TM         T0100648<	37 41	Tipper	T0901507	UK11CA 0732
40         45         Crane         H090094         UK11 7053           41         47         Tata Truck         T0100790         UK11CA 0740           42         48         Volvo Hyva         T0901418         UK11CA 0766           43         49         Volvo Hyva         T0901423         UK11CA 0770           44         50         Volvo Hyva         T0901422         UK11CA 0765           45         51         Volvo Hyva         T0901438         UK11CA 0764           46         52         Volvo Hyva         T0901437         UK11CA 0763           47         53         Volvo Hyva         T0901432         UK11CA 0761           48         54         Hyva         T0900979         UK11CA 0768           49         56         Hyva         T0901509         UK11CA 0759           50         57         Hyva         T0901506         UK11CA 0758           51         58         Hyva         T0901508         UK11CA 0762           52         59         TM         T0100648         UK11CA 0765           53         60         Hyva         T0901511         UK11CA 0760           54         61         Hyva         T0901512	38 42	Vibratory Compactors	Q0500100	UK11CA 0706
41         47         Tata Truck         T0100790         UK11CA 0740           42         48         Volvo Hyva         T0901418         UK11CA 0766           43         49         Volvo Hyva         T0901423         UK11CA 0767           44         50         Volvo Hyva         T0901422         UK11CA 0765           45         51         Volvo Hyva         T0901438         UK11CA 0764           46         52         Volvo Hyva         T0901437         UK11CA 0763           47         53         Volvo Hyva         T0901432         UK11CA 0763           47         53         Volvo Hyva         T0901432         UK11CA 0763           49         56         Hyva         T0901509         UK11CA 0768           49         56         Hyva         T0901509         UK11CA 0759           50         57         Hyva         T0901506         UK11CA 0758           51         58         Hyva         T0901508         UK11CA 0762           52         59         TM         T0100648         UK11CA 0767           53         60         Hyva         T0901511         UK11CA 0761           54         61         Hyva         T0901512 <td>39 43</td> <td>T.Mixer</td> <td>T0100649</td> <td>UK11CA 0709</td>	39 43	T.Mixer	T0100649	UK11CA 0709
42         48         Volvo Hyva         T0901418         UK11CA 0766           43         49         Volvo Hyva         T0901423         UK11CA 0770           44         50         Volvo Hyva         T0901422         UK11CA 0765           45         51         Volvo Hyva         T0901438         UK11CA 0764           46         52         Volvo Hyva         T0901437         UK11CA 0763           47         53         Volvo Hyva         T0901432         UK11CA 0771           48         54         Hyva         T09090979         UK11CA 0768           49         56         Hyva         T0901509         UK11CA 0759           50         57         Hyva         T0901506         UK11CA 0758           51         58         Hyva         T0901508         UK11CA 0752           52         59         TM         T0100648         UK11CA 0762           52         59         TM         T0100648         UK11CA 0767           53         60         Hyva         T0901511         UK11CA 0760           54         61         Hyva         T0901512         UK11CA 0761           55         63         Loader         H0800118	40 45	Crane	H090094	UK11 7053
43         49         Volvo Hyva         T0901423         UK11CA 0770           44         50         Volvo Hyva         T0901422         UK11CA 0765           45         51         Volvo Hyva         T0901438         UK11CA 0764           46         52         Volvo Hyva         T0901437         UK11CA 0763           47         53         Volvo Hyva         T0901432         UK11CA 0771           48         54         Hyva         T0900979         UK11CA 0768           49         56         Hyva         T0901509         UK11CA 0759           50         57         Hyva         T0901506         UK11CA 0758           51         58         Hyva         T0901508         UK11CA 0752           52         59         TM         T0100648         UK11CA 0761           54         61         Hyva         T090151         UK11	41 47	Tata Truck	T0100790	UK11CA 0740
44         50         Volvo Hyva         T0901422         UK11CA 0765           45         51         Volvo Hyva         T0901438         UK11CA 0764           46         52         Volvo Hyva         T0901437         UK11CA 0763           47         53         Volvo Hyva         T0901432         UK11CA 0771           48         54         Hyva         T0900979         UK11CA 0768           49         56         Hyva         T0901509         UK11CA 0759           50         57         Hyva         T0901506         UK11CA 0758           51         58         Hyva         T0901508         UK11CA 0762           52         59         TM         T0100648         UK11CA 0762           52         59         TM         T0901511         UK11CA 0760           54         61         Hyva         T0901512         UK11CA 0761           55         63         Loader         H0800118         UK11CA 0773           56         64         TM         T0101018         UK11CA 0831           57         65         TM         T0101017         UK11CA 0832           58         66         Water Tanker         T0100783         UK11C	42 48	Volvo Hyva	T0901418	UK11CA 0766
45         51         Volvo Hyva         T0901438         UK11CA 0764           46         52         Volvo Hyva         T0901437         UK11CA 0763           47         53         Volvo Hyva         T0901432         UK11CA 0771           48         54         Hyva         T0900979         UK11CA 0768           49         56         Hyva         T0901509         UK11CA 0759           50         57         Hyva         T0901506         UK11CA 0758           51         58         Hyva         T0901508         UK11CA 0762           52         59         TM         T0100648         UK11CA 0767           53         60         Hyva         T0901511         UK11CA 0760           54         61         Hyva         T0901512         UK11CA 0761           55         63         Loader         H0800118         UK11CA 0731           56         64         TM         T0101018         UK11CA 0831           57         65         TM         T0101017         UK11CA 0832           58         66         Water Tanker         T0100783         UK11CA 0834           59         68         JCB         H0400053         UK11CA 083	43 49	Volvo Hyva	T0901423	UK11CA 0770
46         52         Volvo Hyva         T0901437         UK11CA 0763           47         53         Volvo Hyva         T0901432         UK11CA 0771           48         54         Hyva         T0900979         UK11CA 0768           49         56         Hyva         T0901509         UK11CA 0759           50         57         Hyva         T0901506         UK11CA 0758           51         58         Hyva         T0901508         UK11CA 0762           52         59         TM         T0100648         UK11CA 0767           53         60         Hyva         T0901511         UK11CA 0760           54         61         Hyva         T0901512         UK11CA 0761           55         63         Loader         H0800118         UK11CA 0761           56         64         TM         T0101018         UK11CA 0831           57         65         TM         T0101017         UK11CA 0832           58         66         Water Tanker         T0100783         UK11CA 0834           59         68         JCB         H0400053         UK11CA 0837           60         69         Loader         H0800147         UK11CA 0838 <td>44 50</td> <td>Volvo Hyva</td> <td>T0901422</td> <td>UK11CA 0765</td>	44 50	Volvo Hyva	T0901422	UK11CA 0765
47         53         Volvo Hyva         T0901432         UK11CA 0771           48         54         Hyva         T0900979         UK11CA 0768           49         56         Hyva         T0901509         UK11CA 0759           50         57         Hyva         T0901506         UK11CA 0758           51         58         Hyva         T0901508         UK11CA 0762           52         59         TM         T0100648         UK11CA 0757           53         60         Hyva         T0901511         UK11CA 0760           54         61         Hyva         T0901512         UK11CA 0761           55         63         Loader         H0800118         UK11CA 0773           56         64         TM         T0101018         UK11CA 0831           57         65         TM         T0101017         UK11CA 0832           58         66         Water Tanker         T0100783         UK11CA 0834           59         68         JCB         H0400053         UK11CA 0837           60         69         Loader         H0800147         UK11CA 0838           61         70         Hyva         T0900958         NL02N0128     <	45 51	Volvo Hyva	T0901438	UK11CA 0764
48         54         Hyva         T0900979         UK11CA 0768           49         56         Hyva         T0901509         UK11CA 0759           50         57         Hyva         T0901506         UK11CA 0758           51         58         Hyva         T0901508         UK11CA 0762           52         59         TM         T0100648         UK11CA 0757           53         60         Hyva         T0901511         UK11CA 0760           54         61         Hyva         T0901512         UK11CA 0761           55         63         Loader         H0800118         UK11CA 0773           56         64         TM         T0101018         UK11CA 0831           57         65         TM         T0101017         UK11CA 0832           58         66         Water Tanker         T0100783         UK11CA 0834           59         68         JCB         H0400053         UK11CA 0837           60         69         Loader         H0800147         UK11CA 0838           61         70         Hyva         T0901091         NL02N0129           62         71         Hyva         T0900976         NL02L8402	46 52	Volvo Hyva	T0901437	UK11CA 0763
49         56         Hyva         T0901509         UK11CA 0759           50         57         Hyva         T0901506         UK11CA 0758           51         58         Hyva         T0901508         UK11CA 0762           52         59         TM         T0100648         UK11CA 0757           53         60         Hyva         T0901511         UK11CA 0760           54         61         Hyva         T0901512         UK11CA 0761           55         63         Loader         H0800118         UK11CA 0773           56         64         TM         T0101018         UK11CA 0831           57         65         TM         T0100783         UK11CA 0832           58         66         Water Tanker         T0100783         UK11CA 0834           59         68         JCB         H0400053         UK11CA 0837           60         69         Loader         H0800147         UK11CA 0838           61         70         Hyva         T0901091         NL02N0129           62         71         Hyva         T0900976         NL02L8402           64         73         Hyva         T0901093         NL02L8283 <td>47 53</td> <td>Volvo Hyva</td> <td>T0901432</td> <td>UK11CA 0771</td>	47 53	Volvo Hyva	T0901432	UK11CA 0771
50         57         Hyva         T0901506         UK11CA 0758           51         58         Hyva         T0901508         UK11CA 0762           52         59         TM         T0100648         UK11CA 0757           53         60         Hyva         T0901511         UK11CA 0760           54         61         Hyva         T0901512         UK11CA 0761           55         63         Loader         H0800118         UK11CA 0773           56         64         TM         T0101018         UK11CA 0831           57         65         TM         T0101017         UK11CA 0832           58         66         Water Tanker         T0100783         UK11CA 0834           59         68         JCB         H0400053         UK11CA 0837           60         69         Loader         H0800147         UK11CA 0838           61         70         Hyva         T0901091         NL02N0129           62         71         Hyva         T0900976         NL02L8402           64         73         Hyva         T0901093         NL02L8278           65         74         Hyva         T0901093         NL02L8283 <td>48 54</td> <td>Hyva</td> <td>T0900979</td> <td>UK11CA 0768</td>	48 54	Hyva	T0900979	UK11CA 0768
51         58         Hyva         T0901508         UK11CA 0762           52         59         TM         T0100648         UK11CA 0757           53         60         Hyva         T0901511         UK11CA 0760           54         61         Hyva         T0901512         UK11CA 0761           55         63         Loader         H0800118         UK11CA 0773           56         64         TM         T0101018         UK11CA 0831           57         65         TM         T010017         UK11CA 0832           58         66         Water Tanker         T0100783         UK11CA 0834           59         68         JCB         H0400053         UK11CA 0837           60         69         Loader         H0800147         UK11CA 0838           61         70         Hyva         T0901091         NL02N0129           62         71         Hyva         T0900958         NL02N0128           63         72         Hyva         T0900976         NL02L8402           64         73         Hyva         T0901093         NL02L8278           65         74         Hyva         T0901093         NL02L8283	49 56	Hyva	T0901509	UK11CA 0759
52         59         TM         T0100648         UK11CA 0757           53         60         Hyva         T0901511         UK11CA 0760           54         61         Hyva         T0901512         UK11CA 0761           55         63         Loader         H0800118         UK11CA 0773           56         64         TM         T0101018         UK11CA 0831           57         65         TM         T0101017         UK11CA 0832           58         66         Water Tanker         T0100783         UK11CA 0834           59         68         JCB         H0400053         UK11CA 0837           60         69         Loader         H0800147         UK11CA 0838           61         70         Hyva         T0901091         NL02N0129           62         71         Hyva         T0900958         NL02N0128           63         72         Hyva         T0900976         NL02L8402           64         73         Hyva         T0900971         NL02L8278           65         74         Hyva         T0901093         NL02L8283	50 57	Hyva	T0901506	UK11CA 0758
53         60         Hyva         T0901511         UK11CA 0760           54         61         Hyva         T0901512         UK11CA 0761           55         63         Loader         H0800118         UK11CA 0773           56         64         TM         T0101018         UK11CA 0831           57         65         TM         T0101017         UK11CA 0832           58         66         Water Tanker         T0100783         UK11CA 0834           59         68         JCB         H0400053         UK11CA 0837           60         69         Loader         H0800147         UK11CA 0838           61         70         Hyva         T0901091         NL02N0129           62         71         Hyva         T0900958         NL02N0128           63         72         Hyva         T0900976         NL02L8402           64         73         Hyva         T0900971         NL02L8278           65         74         Hyva         T0901093         NL02L8283	51 58	Hyva	T0901508	UK11CA 0762
54         61         Hyva         T0901512         UK11CA 0761           55         63         Loader         H0800118         UK11CA 0773           56         64         TM         T0101018         UK11CA 0831           57         65         TM         T0101017         UK11CA 0832           58         66         Water Tanker         T0100783         UK11CA 0834           59         68         JCB         H0400053         UK11CA 0837           60         69         Loader         H0800147         UK11CA 0838           61         70         Hyva         T0901091         NL02N0129           62         71         Hyva         T0900958         NL02N0128           63         72         Hyva         T0900976         NL02L8402           64         73         Hyva         T0900971         NL02L8278           65         74         Hyva         T0901093         NL02L8283	52 59	ТМ	T0100648	UK11CA 0757
55         63         Loader         H0800118         UK11CA 0773           56         64         TM         T0101018         UK11CA 0831           57         65         TM         T0101017         UK11CA 0832           58         66         Water Tanker         T0100783         UK11CA 0834           59         68         JCB         H0400053         UK11CA 0837           60         69         Loader         H0800147         UK11CA 0838           61         70         Hyva         T0901091         NL02N0129           62         71         Hyva         T0900958         NL02N0128           63         72         Hyva         T0900976         NL02L8402           64         73         Hyva         T0901093         NL02L8278           65         74         Hyva         T0901093         NL02L8283	53 60	Hyva	T0901511	UK11CA 0760
56         64         TM         T0101018         UK11CA 0831           57         65         TM         T0101017         UK11CA 0832           58         66         Water Tanker         T0100783         UK11CA 0834           59         68         JCB         H0400053         UK11CA 0837           60         69         Loader         H0800147         UK11CA 0838           61         70         Hyva         T0901091         NL02N0129           62         71         Hyva         T0900958         NL02N0128           63         72         Hyva         T0900976         NL02L8402           64         73         Hyva         T0900971         NL02L8278           65         74         Hyva         T0901093         NL02L8283	54 61	Hyva	T0901512	UK11CA 0761
57         65         TM         T0101017         UK11CA 0832           58         66         Water Tanker         T0100783         UK11CA 0834           59         68         JCB         H0400053         UK11CA 0837           60         69         Loader         H0800147         UK11CA 0838           61         70         Hyva         T0901091         NL02N0129           62         71         Hyva         T0900958         NL02N0128           63         72         Hyva         T0900976         NL02L8402           64         73         Hyva         T0900971         NL02L8278           65         74         Hyva         T0901093         NL02L8283	55 63	Loader	H0800118	UK11CA 0773
58         66         Water Tanker         T0100783         UK11CA 0834           59         68         JCB         H0400053         UK11CA 0837           60         69         Loader         H0800147         UK11CA 0838           61         70         Hyva         T0901091         NL02N0129           62         71         Hyva         T0900958         NL02N0128           63         72         Hyva         T0900976         NL02L8402           64         73         Hyva         T0900971         NL02L8278           65         74         Hyva         T0901093         NL02L8283	56 64	ТМ	T0101018	UK11CA 0831
59       68       JCB       H0400053       UK11CA 0837         60       69       Loader       H0800147       UK11CA 0838         61       70       Hyva       T0901091       NL02N0129         62       71       Hyva       T0900958       NL02N0128         63       72       Hyva       T0900976       NL02L8402         64       73       Hyva       T0900971       NL02L8278         65       74       Hyva       T0901093       NL02L8283	57 65	ТМ	T0101017	UK11CA 0832
60         69         Loader         H0800147         UK11CA 0838           61         70         Hyva         T0901091         NL02N0129           62         71         Hyva         T0900958         NL02N0128           63         72         Hyva         T0900976         NL02L8402           64         73         Hyva         T0900971         NL02L8278           65         74         Hyva         T0901093         NL02L8283	58 66	Water Tanker	T0100783	UK11CA 0834
61       70       Hyva       T0901091       NL02N0129         62       71       Hyva       T0900958       NL02N0128         63       72       Hyva       T0900976       NL02L8402         64       73       Hyva       T0900971       NL02L8278         65       74       Hyva       T0901093       NL02L8283	59 68	JCB	H0400053	UK11CA 0837
62     71     Hyva     T0900958     NL02N0128       63     72     Hyva     T0900976     NL02L8402       64     73     Hyva     T0900971     NL02L8278       65     74     Hyva     T0901093     NL02L8283	60 69	Loader	H0800147	UK11CA 0838
63     72     Hyva     T0900976     NL02L8402       64     73     Hyva     T0900971     NL02L8278       65     74     Hyva     T0901093     NL02L8283	61 70	Hyva	T0901091	NL02N0129
64     73     Hyva     T0900971     NL02L8278       65     74     Hyva     T0901093     NL02L8283	62 71	Hyva	T0900958	NL02N0128
65 74 Hyva T0901093 NL02L8283	63 72	Hyva	T0900976	NL02L8402
	64 73	Hyva	T0900971	NL02L8278
66 75 Hyara T0000063 NI 02N0930	65 74	Hyva	T0901093	NL02L8283
00 75 Hyva 10900905 NL02N0050	66 75	Hyva	T0900963	NL02N0830
67 76 Hyva T0900960 NL02L0831	67 76	Hyva	T0900960	NL02L0831
68 77 Hyva T0900978 NL02N0826	68 77	Hyva	T0900978	NL02N0826
69 78 Volvo Hyva T09001436 UK11CA 0865	69 78	Volvo Hyva	T09001436	UK11CA 0865
70 79 Truck T0100758 UK11CA 0870	70 79	Truck	T0100758	UK11CA 0870

71	83	Transit Mixer	T0100596	RJ09EA 0181
72	84	Transit Mixer	T0100724	HP730165
73	85	Tatra Trucks	T0400112	WB73A 8792
74	86	T.Mixer	T0100757	WB73A 9056
75	87	Tata 407	T0500265	NL02N 7286
76	88	Innova	T0600368	UK11A 0198
77	89	LPT 1613	T0100932	AS09C 1355
78	90	Crane	G0700043	NL03A 7831
79	91	Ambulance	T0500320	UK11PA 0165
80	92	Transit Mixer	T0101091	UK14CA 2996
81	93	Transit Mixer	T0101092	UK14CA 2997
82	94	Loader New	H0800163	UK11CA 1335
83	95	Tata Chasis for Jet Pump	T0100575	RJ20GB 7096
84	96	Tipper Bharat Benz	T0901559	UK14CA 3056
85	97	Tipper Bharat Benz	T0901560	UK14CA 3057
86	98	Loader	H0800164	UK11CA 1336
87	99	Telehandler JCB	G0700078	UK07DX 1901
88	100	Telehandler JCB	G0700079	UK07DX 1902
89	101	Diesel Bowser	T0500361	HP49A 0695
90	102	Water Tanker	T0101022	HP49A 0709
91	103	Transit Mixer	T0100816	HP49A 0930
92	104	Transit Mixer	T0101052	HP49A 0799
93	105	Transit Mixer	T0101043	HP49A 0778
94	106	Scissor lift mounted	T0100887	UK09CA 0296
95	107	Scorpio	T0600402	UK11B 1368

Annexure-MDC

Date: 27.01.2022

No. THDC/RKSH/S&E/F-144/---307-1E)

Sh. Lalit Kumar Bokalia. Scientist-'F', Ministry of Environment, Forest & Climate Change, Indra Paryavaren Bhawan, Vayu Wing, Jor Bagh, New Delhi-1100003.

Reconstitution of Multi-Disciplinary Committee - Vishnugad Pipalkoti Subject: Hydroelectric Project (VPHEP) of 444 MW, located in district Chamoli, Uttarakhand reg.

Dear Sir.

This has reference to the condition no. 4 (xxii) stipulated in the Environment Clearance granted to Vishnugad Pipalkoti Hydroelectric Project (VPHEP) accorded by MoEF&CC vide letter F.N. J-12011/10/2020-IA.I (R), dated 26th August, 2021. The said condition stipulates that 'The Multi-Disciplinary Committee needs to be reconstituted and the meeting needs to be held at regular basis'.

In this regard, this is to apprise that the existing Multi-Disciplinary Committee has been constituted by the MoEF&CC vide letter dated 10th October, 2017 is in function presently and the last meeting of the said committee was held on 31st July, 2021 (Copy of MoEF&CC letter is enclosed for ready reference).

Since the existing Multi-Disciplinary Committee has been constituted by the MoEF&CC, reconstitution of the same is expected at the end of the ministry. MoEF&CC, is therefore, requested to kindly consider reconstitution of the said Multi-Disciplinary Committee.

Encl.: As above.

(P.K. Maithani)

GM (Social & Environment) THDCIL, Rishikesh

Copy to: Sh. Yogender Pal Singh, Scientist-E & Member Secretary, EAC (River Valley Projects), Ministry of Environment, Forest & Climate Change, Indra Parvavaren Bhawan, Vayu Wing, Jor Bagh, New Delhi-1100003- For kind information.

### No. J-12011/29/2007-IA-1 Ministry of Environment, Forest & Climate Change (IA-I Division)

Indira Paryavaran Bhawar, Vayu Wing, Joshagh, New Delhi-1100003

Dated: 10th October, 2017

To
The General Manager (S&E)
M/s THDC India Ltd
Corporate Office, Rishikesh
Pragatipuram, By Pass Road,
Rishikesh - 249201 (Uttarakhand)

Sub: Re-constitution of Multidisciplinary committee to oversee the implementation of the suggested safeguard measure at 444 MW Vishnugad Pipalkoti Hydroelectric Project (VPHEP) located in Chamoli Distt, Uttarakhand-reg.

Sir,

With reference to above cited subject, the competent authority has approved the composition of formation of Multi Disciplinary Committee as below:-

S. No	Name/Post	Discipline	Nomination
1	PCCF HoFF GoUK		Chairman
2	General Manager (Project), VPHEP		Co-
-	October 1 to 1 to 1 to 1	Project Head	Chairman
3	Dr. S.C. Katiyar, Assistant Director,		
25	Regional Office (North Central	MoEF& CC	STATE OF THE
	Zone), Dehradun	Representative	Member
4	DFO, Badrinath Forest Division	Forestry	Member
4 5 6	DFO, Kedarnath Wildlife Division	Wildlife	Member
6	DFO, Alaknanda Soil Conservation,		
	Gopeshwar	Soil Conservation	Member
7	Representative Environment		
	Management Division, ICFRE,		
	Dehradun	Ecology	Member
8	Dr. Kalyan Singh Rawat, Maiti		
	Movement	Environmentalist/NGO	Member
9	Officer-in-Charge (Environment)		
	Corporate Office THDCIL, Rishikesh.		Member
10	Director-in-charge, River Valley	19	
20	(MoEF) New Delhi.		Member
11	Officer-in-charge (Environment),		Member
44	VPHEP, THDCIL, Pipalkoti.		Secretary

Whenever MDC is convened, minutes of the meeting may be submitted to the undersigned including the Monitoring Cell of Ministry of Environment. Forest & Climate Change.

Yours faithfully

(Dr. 5. Kerketta) Director (IA-I)

Telefax # 2469 5314



# टीएचडीसी इंडिया लिमिटेड THDC INDIA LIMITED

(भारत सरकार एवं उ. प्र. सरकार का संयुक्त उपक्रम) (A Joint Venture of Govt. of India & Govt. of U.P.) CIN: U45203UR1988GOI009822



पत्रांक: टीएचडीसी/आरकेएसएच /जीएस/जीजी/एफ-1881/ 354-4-

दिनांक:-10.02.2022

सेवा में, उप महानिदेशक, भारतीय भूवैज्ञानिक सर्वेक्षण, देहरादून भोपालपानी, बड़ासी, रायपुर देहरादून,248008

विषय:विष्णुगड-पीपलकोटी एचईपी की पर्यावरणीय स्वीकृति की शर्तों के सम्बन्ध में. सन्दर्भ:वीपीएचइपी की पर्यावरणीय स्वीकृति एफ. न.-J-12011/10/2020-IA.I (R) दिनांक 26.08.21. आदरणीय महोदय,

विष्णुगड- पीपलकोटीएचईपी(444 मेगावाट)अलकनन्दा नदी पर स्थित एक रन ऑफ़ रिवर जल विद्युत परियोजना है । इस प्रतिष्ठित परयोजना का निर्माण टीएचडीसी इंडिया लिमिटेडद्वारा किया जा रहा है।

विष्णुगड- पीपलकोटी एचईपी की पर्यावरणीय स्वीकृति 10 वर्षों के लिए अगस्त 2007 में टीएचडीसीआइएल के पक्ष में भारत सरकार के बन, पर्यावरण एवं जलवायु परिवर्तन मंत्रालय द्वारा स्वीकृत की गई थी जिसे की मंत्रालयके आदेश द्वारा 21st अगस्त 2020 तक बढ़ा दिया गया था | इसी क्रम में मंत्रालय ने संदर्भित पत्र के माध्यम से विष्णुगड- पीपलकोटी एचईपी की पर्यावरणीय स्वीकृति टीएचडीसीआइएल के पक्ष में पुनः स्वीकृत कर दी है | उक्त पर्यावरणीय स्वीकृति की नियम व शर्त संख्या VII में यह उल्लिखित है कि "Geological changes or catastrophic event within 10 Km region, every two year data shall be submitted to RO, MoEF&CC. The same shall be obtained from Geological Survey of India. If any major event which can affect the Dam, Management plan shall be prepared and submit to the RO, MoEF&CC".

उक्त नियम व शर्त की अनुपालन आख्या भारत सरकार के वन, पर्यावरण एवं जलवायु परिवर्तन मंत्रालय को टीएचडीसी इंडिया लिमिटेड के द्वारा प्रस्तुत की जानी है | आपसे अनुरोध है कि इस सन्दर्भ में वांछित जानकारी (दिसम्बर 2021 तक की) इस कार्यालय को उपलब्ध करवाने की कृपा करें|

धन्यवाद,

भवतीय

(संजय गोयल)

अपर महाप्रबंधक (भू-वि, एवं भू-तक.) टीएचडीसीआईएल, ऋषिकेश

The state of the s



# टीएचडीसी इंडिया लिमिटेड THDC INDIA LIMITED



(भारत सरकार एवं उ. प्र. सरकार का संयुक्त उपक्रम) (A Joint Venture of Govt. of India & Govt. of U.P.) CIN: U45203UR1988GO1009822

### संलग्नक:-

- पर्यावरणीय स्वीकृति एफ. न.-J-12011/10/2020-IA.I (R) दिनांक 26.08.21.
- विष्णुगड- पीपलकोटीपरियोजना के डीपीआर की चैप्टर-1: Introduction एवं चैप्टर-4: Geolgy & Geotechnical aspects की प्रति |

## प्रतिलिपि (मूल प्रति पर नहीं)-

- 1. मुख्य महाप्रबंधक (परि.-सिविल), टीएचडीसी आई. एल.,ऋषिकेश |
- 2. महाप्रबंधक (सामाजिक एवं पर्यावरण), टीएचडीसी आई. एल., ऋषिकेश |
- 3. उप महाप्रबंधक (भू-वि. एवं भू-तक.), टीएचडीसी आई. एल., ऋषिकेश, आवश्यक अग्रिम कार्यवाही हेतु ।





भारत हैवी इलेक्ट्रिकल्स लिमिटेड ,रानीपुर,हरिद्वार (उत्तराखंड) -249403

### POLLUTION CONTROL RESEARCH INSTITUTE

(A Govt. of India - UNDP / UNIDO Project) BHARAT HEAVY ELECTRICALS LIMITED RANIPUR, HARIDWAR (U.K.) - 249 403

(Approved Lab under Environment (Protection) Act, 1986; EIA Consultancy by NABET, QCI)

## TEST REPORT AMBIENT AIR MONITORING

Lab. Ref.: PCRI: Air & Noise: 2022-23:058

Date: 26-04-2022

### A. GENERAL INFORMATION:

1.	Name and address of Plant	1	M/s THDC India Ltd. Vishnugad Pipalkoti Hydro Electric Project, District-Chamoli (Uttarakhand)	
2.	Work Order No.	1	21-0146-0-691	
3.	Date of sampling	11	2.03.2022 to 23.03.2022	
4.	Location of Sampling	18	Near Sanivali Club-Power House (PH)	
5.	Method of Sampling	*	IS:5182 (Part-II-2001, Part-23-2006, Part-VI-2006), FI NDIR & Gas Detection System, IS-5182 (Part-9), AA PM2.5 Sampler	
6.	Duration of Sampling	:	24 Hours	
7.	Sample collection by	1	PCRI, BHEL, Ranipur, Haridwar-249403 (UK)	

### B. RESULTS OF AMBIENT AIR MONITORING:

Sl. No.	Parameter	Unit	Obtained Value	NAAQ Standards*
1.	Particulate Matter less than 10 µm or PM <sub>10</sub>	µg/m³	65	100
2.	Particulate Matter less than 2.5 µm or PM25	µg/m³	31	60
3.	Sulphur Dioxide ( 50 <sub>2</sub> )	μg/m³	BDL	80
4.	Nitrogen Dioxide ( NO <sub>2</sub> )	μg/m³	8	80
5.	Carbon Monoxide ( CO )	mg/m <sup>3</sup>	BDL	4
6.	Lead ( Pb.)	µg/m³	BDL	1
7.	Ammonia ( NH <sub>2</sub> )	µg/m³	BDL	400
8.	Ozone ( O <sub>4</sub> )	µg/m³	47	180
9.	Benzene ( C <sub>6</sub> H <sub>6</sub> )	µg/m³	BDL	5
10.	Benzo(a)pyrene ( BaP )	ng/m³	BDL	- 1
11.	Arsenic ( As )	ng/m³	BDL	6
12.	Nickel [ Ni ]	ng/m <sup>3</sup>	BDL	20

BDL: Below Detectable Limit,

2: National Ambient Air Quality Standards as per CPCB Notification N. Delhi, the 18 Nov. 2009 for Industrial, Residential and Rural Areas

Prepared by

(Ankur Mohan)

Engineer (PCRI)

Approved by

(Shailendra Kumar)

DGM (PCRI)

Remarks :- (1) This report refers only to the particular sample job submitted for testing

(1) This report refers only to the particular sample you submitted not sessing.

(2) This report is not to be reproduced wholly or partly and can not be used as an expectation control Research Institute

be used in any advertising media without our special permission to writing. be used in any advertising media without our special permission in writing

(3) Samples will be disposed off after one month from the date of inne of Yest Certific**बद्धण विश्वेत्रण अनुसंधान संस्था**न BHEL, Ranipur, Haridwar



भारत हैवी इलेक्ट्रिकल्स लिमिटेड ,रानीपुर,हरिद्वार (उत्तराखंड) -249403

### POLLUTION CONTROL RESEARCH INSTITUTE

(A Govt. of India - UNDP / UNIDO Project) BHARAT HEAVY ELECTRICALS LIMITED RANIPUR, HARIDWAR (U.K.) - 249 403

(Approved Lab under Environment (Protection) Act, 1986; EIA Consultancy by NABET, QCI)

## TEST REPORT AMBIENT AIR MONITORING

Lab. Ref.: PCRI: Air & Noise: 2022-23:059

Date: 26-04-2022

### GENERAL INFORMATION:

I.	Name and address of Plant		M/s THDC India Ltd, Vishnugad Pipalkoti Hydro Electric Project, District-Chamoli (Uttarakhand)
2.	Work Order No.	1	21-0146-0-691
3.	Date of sampling		23.03.2022 to 24.03.2022
4.	Location of Sampling	1	Batching Plant-Dam Site
5.	Method of Sampling	(¢)	IS:5182 (Part-II-2001, Part-23-2006, Part-VI-2006), FID, NDIR & Gas Detection System, IS-5182 (Part-9), AAS, PM2.5 Sampler
6.	Duration of Sampling	1	24 Hours
7,	Sample collection by	1	PCRI, BHEL, Ranipur, Haridwar-249403 (UK)

### B. RESULTS OF AMBIENT AIR MONITORING:

Sl. No.	Parameter	Unit	Obtained Value	NAAQ Standards*
1.	Particulate Matter less than 10 µm or PM <sub>10</sub>	pg/m³	51	100
2.	Particulate Matter less than 2.5 µm or PM <sub>2.8</sub>	µg/m³	25	60
3.	Sulphur Dioxide ( SO <sub>2</sub> )	pg/m <sup>3</sup>	BDL	80
4.	Nitrogen Dioxide ( NO <sub>2</sub> )	µg/m³	5	80
5.	Carbon Monoxide ( CO )	mg/m <sup>3</sup>	BDL	4
6.	Lead ( Pb )	μg/m³	BDL	1
7.	Ammonia (NH <sub>2</sub> )	µg/m <sup>⊤</sup>	BDL	400
8.	Ozone (O <sub>2</sub> )	µg/m³	41	180
9.	Benzene ( C <sub>6</sub> H <sub>6</sub> )	µg/m³	BDL	5
10.	Benzo(a)pyrene ( BaP )	ng/m³	BDL	1
11.	Arsenic ( As )	ng/m³	BDL	6
12.	Nickel ( Ni )	ng/m³	BDL	20

BDL: Below Detectable Limit,

12 National Ambient Air Quality Standards as per CPCB Notification N. Delhi, the 18 Nov. 2009 for Industrial, Residential and Rural Areas

Prepared by

(Ankur Mohan) Engineer (PCRI) Approved by

(Shailendra Kumar) DGM (PCRI) शैलेन्द्र कुमार/Shailendra Kumar

Remarks - (1) This report refers only to the particular sample/job submitted for testing

(1) This report refers only to the particular sample job submitted for testing.

(2) This report is not to be seproduced wholly or partly and can not be used as an evidence in the cold of the cold o

be used in any advertising media without our special permission in writing. (3) Samples will be disposed off after one month from the date of issue of Test Certificate प्रदूषण नियंत्रण अनुसंधान संस्थान

BHEL, Ranipur, Haridwar



भारत हैवी इलेक्ट्रिकल्स लिमिटेड ,रानीपुर,हरिद्वार (उत्तराखंड) -249403

### POLLUTION CONTROL RESEARCH INSTITUTE

(A Govt. of India – UNDP / UNIDO Project) BHARAT HEAVY ELECTRICALS LIMITED RANIPUR, HARIDWAR (U.K.) - 249 403

(Approved Lab under Environment (Protection) Act, 1986; EIA Consultancy by NABET, QCI)

# TEST REPORT AMBIENT AIR MONITORING

Lab. Ref.: PCRI: Air & Noise: 2022-23:060

Date: 26-04-2022

### A. GENERAL INFORMATION:

1.	Name and address of Plant		M/s THDC India Ltd, Vishnugad Pipalkoti Hydro Electric Project, District-Chamoli (Uttarakhand)
2.	Work Order No.	7	21-0146-0-691
3.	Date of sampling	:	24.03.2022 to 25.03.2022
4.	Location of Sampling	1	Near Temple
5.	Method of Sampling	: IS:5182 (Part-II-2001, Part-23-2006, Part-VI-2006), NDIR & Gas Detection System, IS-5182 (Part-9), PM2.5 Sampler	
6.	Duration of Sampling		24 Hours
7.	Sample collection by	1	PCRI, BHEL, Ranipur, Haridwar-249403 (UK)

### B. RESULTS OF AMBIENT AIR MONITORING:

SI. No.	Parameter	Unit	Obtained Value	NAAQ Standards*
1,	Particulate Matter less than 10 µm or PM <sub>10</sub>	µg/m³	56	100
2.	Particulate Matter less than 2.5 µm or PM <sub>2.5</sub>	µg/m³	26	60
3.	Sulphur Dioxide ( SO <sub>2</sub> )	нв/т	BDL	90
4.	Nitrogen Dioxide ( NO <sub>2</sub> )	µg/m³	6	80
5.	Carbon Monoxide ( CO )	mg/m3	BDL	4
6.	Lead ( Ph )	µg/m³	BDL	1
7.	Ammonia (NH <sub>3</sub> )	µg/m³	BDL,	400
8.	Ozone (O <sub>2</sub> )	µg/m³	44	180
9.	Benzene ( CeHe)	μg/m <sup>3</sup>	BDL	5
10.	Benzo(a)pyrene (BaP)	ng/m³	BDL	1
11.	Arsenic ( As )	ng/m³	BDL	6
12.	Nickel ( Ni )	ng/m*	BDL	20

BDL: Below Detectable Limit,

\*: National Ambient Air Quality Standards as per CPCB Notification N. Delhi, the 18 Nov. 2009 for Industrial, Residential and Rural Areas

Prepared by

(Ankur Mohan)

Engineer (PCRI)

Approved by

(Shailendra Kumar) DGM (PCRI)

Remarks :- (1) This report refers only to the particular sample job submitted for testing.

शैलेन्द्र कुमार/Shallendra Kumar

(2) This report is not to be reproduced wholly or partly and can not be used as an executive setting political partial partial produced without our special permission in wrong.

Pollution Control Research Institute

(3) Samples will be discovered off other one much form the produced off other one much form

(3) Samples will be disposed off after one month from the date of issue of Test Certificate पुरुषण निर्वारण आनुसंधान संस्थान BHEL, Ranipur, Haridwar



भारत हैवी इलेक्ट्रिकल्स लिमिटेड ,रानीपुर,हरिद्वार (उत्तराखंड) -249403

### POLLUTION CONTROL RESEARCH INSTITUTE

(A Govt. of India – UNDP / UNIDO Project) BHARAT HEAVY ELECTRICALS LIMITED RANIPUR, HARIDWAR (U.K.) - 249 403

(Approved Lab under Environment (Protection) Act, 1986; EIA Consultancy by NABET, QCI)

## TEST REPORT WORKPLACE AIR MONITORING

Lab. Ref.:PCRI: Air & Noise: 2022-23:061

Date: 26-04-2022

### A. GENERAL INFORMATION:

1.	Name and address of Plant	1	M/s THDC India Ltd, Vishnugad Pipalkoti Hydro Electric Project, District-Chamoli (Uttarakhand)
2	Work Order No.	1	21-0146-0-691
3.	Date of sampling	18	22-03-2022
4.	Location of sampling point	1:	Fabrication Workshop at DAM site
5.	Method of sampling	1	IS:5182 (Part-II-2001, Part-23-2006, Part-VI-2006), Work Place Sampler, Gas Chromatography and Gas Detection System
6.	Duration of Sampling	1	8 Hours
7.	Sample collection by	111	PCRI, B.H.E.L., Ranipur, Haridwar-Uttrakhand

### B. RESULTS OF WORKPLACE AIR MONITORING:

Sl.No.	Parameter	Unit	Obtained Value	Adopted Values TLV-TWA ( ACGIH)*
1.	Suspended Particulate Matter	mg/m <sup>3</sup>	0.15	10
2.	Suspended Particulate Matters 10 (RSPM)	mg/m³	0.09	
3.	Sulphur Dioxide (SO <sub>2</sub> )	mg/m <sup>3</sup>	BDL	5.2
4.	Nitrogen Dioxide ( NO <sub>2</sub> )	mg/m <sup>3</sup>	0.006	5.6
5.	Carbon Monoxide ( CO )	ppm	5	25
6.	Carbon Dioxide (CO <sub>2</sub> )	ppm	368	5000
7.	Hydro Carbons (HC)	ppm	BDL	-
8.	Acid Mist	mg/m <sup>3</sup>	BDL	

BDL: Below Detectable Limit.

"TLV-TWA (ACGIH): Threshold limit Value-Time Weighted Average(ACGIH)

Prepared by

(Ankur Mohan)

Engineer (PCR1)

Approved by

(Shatiendra Kumar)

DGM\_(PCRI)

शैलेन्द्र कुमार/Shallendra Kumar उप, महाप्रवचक/Dy. General Manager Pollution Control Research Institute प्रदूषण विशेषण अनुसंधान संस्थान BHEL, Ranipur, Harldwar

Remarks: - (1) This report refers only to the particular sample/job submitted for testing

(2) This report is not to be reproduced wholly or partly and can not be used as an evidence in the court of law and should not be used in any advertising media without our special permission in writing.

(3) Samples will be disposed off after one month from the date of issue of Test Certificate.



भारत हैवी इतेक्ट्रकल्स लिमिटेड ,रानीपुर,हरिद्वार (उत्तराखंड) -249403

### POLLUTION CONTROL RESEARCH INSTITUTE

(A Govt. of India – UNDP / UNIDO Project) BHARAT HEAVY ELECTRICALS LIMITED RANIPUR, HARIDWAR (U.K.) - 249 403

(Approved Lab under Environment (Protection) Act, 1986; EIA Consultancy by NABET, QCI)

## TEST REPORT WORKPLACE AIR MONITORING

Lab. Ref.: PCRI: Air & Noise: 2022-23:062

Date: 26-04-2022

### A. GENERAL INFORMATION:

1.	Name and address of Plant	+	M/s THDC India Ltd, Vishnugad Pipalkoti Hydro Electric Project, District-Chamoli (Uttarakhand)
2.	Work Order No.	1	21-0146-0-691
3.	Date of sampling	1	23-03-2022
4.	Location of sampling point	1	Fabrication Workshop at Power House
5.	Method of sampling		IS:5182 (Part-II-2001, Part-23-2006, Part-VI-2006), Work Place Sampler, Gas Chromatography and Gas Detection System
6.	Duration of Sampling	T.	8 Hours
7.	Sample collection by	1	PCRI, B.H.E.L., Ranipur, Haridwar-Uttrakhand

### B. RESULTS OF WORKPLACE AIR MONITORING:

SLNo.	Parameter	Unit	Obtained Value	Adopted Values TLV-TWA ( ACGIH)*
1.	Suspended Particulate Matter	mg/m <sup>1</sup>	0.18	10
2.	Suspended Particulate Matters 10 (RSPM)	mg/m <sup>3</sup>	0.11	4
3.	Sulphur Dioxide (SO <sub>Z</sub> )	mg/m³	BDL	5.2
4.	Nitrogen Dioxide ( NO <sub>2</sub> )	mg/m <sup>3</sup>	0.009	5.6
5.	Carbon Monoxide ( CO )	ppm	4	25
6.	Carbon Dioxide (CO <sub>2</sub> )	ppm	371	5000
7.	Hydro Carbons (HC)	ppm	BDL	-
8.	Acid Mist	mg/m3	BDL.	-

**BDL:** Below Detectable Limit

"TLV-TWA (ACGIH): Threshold limit Value-Time Weighted Average(ACGIH)

Prepared by

(Ankur Mohan)

Engineer (PCRI)

Approved by

वासि त

(Shailendra Kumar) DGM (PCRI)

शैलेन्द्र कुमार/Shailendra Kuntar उप, महाप्रवाक/Dy. General Manager Pollution Control Research Institute प्रदेशन विश्वत्रण अनुसंद्यान संस्थान BHEL, Ranipur, Haridwar

Remarks :- (1) This report refers only to the particular sample/job submitted for testing

(2) This report is not to be reproduced wholly or partly and can not be used as an evidence in the court of law and should not be used in any advertising media without our special permission in writing.

(3) Samples will be disposed off after one month from the date of issue of Test Certificate.



भारत हैवी इलेक्ट्रिकल्स लिमिटेड ,रानीपुर,हरिद्वार (उत्तराखंड) -249403

### POLLUTION CONTROL RESEARCH INSTITUTE

(A Govt. of India – UNDP / UNIDO Project) BHARAT HEAVY ELECTRICALS LIMITED RANIPUR, HARIDWAR (U.K.) - 249 403

(Approved Lab under Environment (Protection) Act, 1986; EIA Consultancy by NABET, QCI)

## TEST REPORT WORKPLACE AIR MONITORING

Lab. Ref.:PCRI: Air & Noise: 2022-23:063

Date: 26-04-2022

### A. GENERAL INFORMATION:

1.	Name and address of Plant	7	M/s THDC India Ltd, Vishnugad Pipalkoti Hydro Electric Project, District-Chamoli (Uttarakhand)
2.	Work Order No.	120	21-0146-0-691
3.	Date of sampling	10	24-03-2022
4.	Location of sampling point	ŧ.	Irritant Gases from UPS Batteries Room -Near Finance office
5.	Method of sampling	2	Work Place Sampler and Gas Detection System
6.	Duration of Sampling	1	8 Hours
7.	Sample collection by	1	PCRI, B.H.E.L., Ranipur, Haridwar-Uttrakhand

### B. RESULTS OF WORKPLACE AIR MONITORING:

Sl.No.	Parameter	Unit	Obtained Value	Adopted Values TLV-TWA ( ACGIH)*
1.	Hydrogen Sulphide	ppm	0.10	1
2.	Metallic fumes (Pb)	mg/m1	BDL	0.05
3.	Ammonia	ppm	BDL	25
4.	Acid Mist	mg/m <sup>1</sup>	BDL	

**BDL**: Below Detectable Limit

"TLV-TWA (ACGIH): Threshold limit Value-Time Weighted Average(ACGIH)

Prepared by

(Ankur Mohan) Engineer (PCRI) Approved by

(Shailendra Kumar) DGM (PCRI)

शेलेन्द्र कुमार/Shailendra Kumar उप. महाप्रवाक/Dy. General Manager Pollution Control Research Institute प्रदूषण नियंत्रण अनुसंधान संस्वान BHEL, Ranipur, Haridwar

Remarks: - (1) This report refers only to the particular sample job submitted for testing.

(2) This report is not to be reproduced wholly or partly and can not be used as an evidence in the court of law and should not be used in any advertising media without our special permission in writing.

(3) Samples will be droposed off after one month from the date of issue of Test Certificate.



भारत हैवी इलेक्ट्रिकल्स लिमिटेड ,रानीपुर,हरिद्वार (उत्तराखंड) -249403

### POLLUTION CONTROL RESEARCH INSTITUTE

(A Govt. of India – UNDP / UNIDO Project) BHARAT HEAVY ELECTRICALS LIMITED RANIPUR, HARIDWAR (U.K.) - 249 403

(Approved Lab under Environment (Protection) Act, 1986; EIA Consultancy by NABET, QCI)

# TEST REPORT WORKPLACE NOISE MONITORING

Lab. Ref.: PCRI: Air & Noise: 2022-23:064-067

Date: 26.04.2022

### A. GENERAL INFORMATION:

1	Name and address of Plant		M/s THDC India Ltd. Vishnugad Pipalkoti Hydro Electric Project, District-Chamoli (Uttarakhand)
2	Work Order No.	1.5	21-0146-0-691
3	Date of Measurement	1	24.03.2022
4	Instrument used	1	Sound Level Meter
5	Measurement carried out by	1	PCRI, BHEL, Ranipur, Haridwar-249403 (UK)

### B. RESULTS OF WORKPLACE NOISE MEASUREMENT:

### All measurement in dB (A)

Sl. No.	Location	Measured Values	Allowable Limit*
1.	Batching Plant DAM site	61	
2. Batching Plant Power House		69	00.40777
3.	Fabrication Workshop at DAM site	74	90 dB (A)
4.	Fabrication Workshop at Power House site	63	

Leg. : Equivalent Sound Pressure Level

\*Allowable Limit: 90 dB(A) for B Hour Exposure Period as per OSHA

Prepared by

(Ankur Mohan)

Engineer (PCRI)

Approved by

(Shailendra Kumar)

DGM (PCRI) शैलेन्द्र कुमार/Shailendra Kurnar उप. महाप्रवायक/Dy. General Manager Pollution Control Research Institute प्रदूषण वियंत्रण अनुसंधान संस्थान BHEL, Ranipur, Harldwar

Remarks: (1) This report refers only to the particular sample job submitted for testing.

(2) This report is not to be reproduced wholly or partly and can not be used as an evidence in the court of law and should not be used in any advertising media without our special permission in writing.

(3) Samples will be disposed off after one month from the date of issue of Test Certificate



भारत हेवी इलेक्ट्रिकल्स लिमिटेड, रानीपुर, हरिद्वार (उत्तराखण्ड) -249403

## POLLUTION CONTROL RESEARCH INSTITUTE

(A Govt. of India – UNDP / UNIDO Project) BHARAT HEAVY ELECTRICALS LIMITED RANIPUR, HARIDWAR (U.K.) - 249 403

(Approved Lab under Environment (Protection) Act, 1986; EIA Consultancy by NABET, QCI)

## TEST REPORT

Lab Reference No:

TL210979

Date: 25.04.2022

Indentor

THDC , PIPALKOTI, VISHNUGAD, JOSHIMATH, CHAMOLI,

UTTARAKHAND.

Customer's Ref. No.:

THDCIL/VPHEP/Envt./F-037/237 DT. 18.12.2021

Work Order No.:

21-0146-0-691

Sample Collected by:

Indentor

Collection Date: 25.03.2022

Sample/Job:

River Water Sample from 3 KM D/S OF TRT O/L

PARAMETER	UNIT	OBTAINED VALUE	STANDARD LIMITS (IS 10500:2012) Acceptable Permissible	
Alkalinity	mg/L	124	200	600
Aluminium (as Al)	mg/L	ND	0.03	0.2
Ammonia (as Total Ammonia - N)	mg/L	ND	0.5	NR.
Arsenic (as As)	mg/L	ND	0.01	0.05
Barium (as Ba)	mg/L	ND		-
BOD	mg/L	1.2		
Boron (as B)	mg/L	ND	0.5	1.0
Cadmium (as Cd)	mg/L	ND	0.003	NR
Calcium (as Ca)	mg/L	33.6	75	200
Chloride (as CI)	mg/L	6	250	1000
Colour	Hazen	<5	5	15
Copper (as Cu)	mg/L	ND	0.05	1.5
Dissolved Oxygen	mg/L	7.6		-
Fluoride (as F)	mg/L	ND	1.0	1.5
Hardness (as CaCO <sub>3</sub> )	mg/L	120	200	600
Iron (as Fe)	mg/L	0.11	0.3	NR
Lead (as Pb)	mg/L	ND	0.01	NR
Magnesium (as Mg)	mg/L	8.7	30	100
Manganese (as Mn)	mg/L	ND	0.1	0.3
Mercury (as Hg)	mg/L	ND	0.001	NR

Contd..2

artenie a m. Avinash Kumar

प्रवन्धण/Manager Pollution Control Research Institute प्रदूषण विसंत्रण अनुसंद्राल संस्थात BHEL, Ranipur, Hardwar

Remarks > (1) This report refers only to the particular sample job submitted for testing.

<sup>(2)</sup> This report is not to be reproduced wholly or partly and can not be used as an evidence in the court of law and should not be used in any advertising media without our special permission in writing.

<sup>(3)</sup> Samples will be disposed off after one month from the date of issue of Test Certificate



भारत हेवी इलेक्ट्रिकल्स मिमिटेड, रानीपुर, हरिद्वार (उत्तराखण्ड) -249403

## POLLUTION CONTROL RESEARCH INSTITUTE

(A Govt. of India – UNDP / UNIDO Project) BHARAT HEAVY ELECTRICALS LIMITED RANIPUR, HARIDWAR (U.K.) - 249 403

(Approved Lab under Environment (Protection) Act, 1986; EIA Consultancy by NABET, QCI)

## TEST REPORT

-Page 2-

Lab

Reference TL210979

Date: 25.04.2022

No:

PARAMETER	UNIT	OBTAINED VALUE		RD LIMITS 00:2012) Permissible
Mineral Oil	mg/L	ND	0.5	NR.
Nickel (as Ni)	mg/L	ND	0.02	NR
Nitrate (as NO <sub>3</sub> )	mg/L	0.55	45	NR
Odour		Agreeable	Agreeable	NR
pH	-	7.4	6.5-8.5	NR
Phenolic Compounds (as C <sub>6</sub> H <sub>5</sub> OH)	mg/L	ND	0.001	0.002
Selenium (as Se)	mg/L	ND	0.01	NR
Silver (as Ag)	mg/L	ND	0.1	NR.
Sulphate (as SO <sub>4</sub> )	mg/L	8.4	200	400
Sulphide (as S)	mg/L	ND	0.05	- NR
Taste		Agreeable	Agreeable	NR
Total Coliform	MPN/100 mL	4	Absent	NR
Total Chromium	mg/L	ND		
Total Dissolved Solids	mg/L	146	500	2000
Total Residual Chlorine	mg/L	ND	0.2	1.0
Total Suspended Solids	mg/L	16		- 0.00
Turbidity	NTU	0.95	1	5
Zinc (as Zn)	mg/L	0.01	5	15

ND - Not Detectable

NR - No Relaxation

( Avinash Kumar)

हास्तिमधन्तु क्रिक्रिकेनिको Kumar प्रवचक/Manager Pollution Control Research Institute प्रदेश विदेशण अनुसंधान संस्थान BHEL, Ranipur, Harldwar

Remarks > (1) This report refers only to the particular sample/job submitted for testing.

(3) Samples will be disposed off after one month from the date of issue of Test Certificate

<sup>(2)</sup> This report is not to be reproduced wholly or partly and can not be used as an evidence in the court of law and should not be used in any advertising media without our special permission in writing.



भारत हेवी इलेक्ट्रिकरूस लिमिटेड, रामीपुर, हरिद्वार (उत्तराखण्ड) -249403

### POLLUTION CONTROL RESEARCH INSTITUTE

(A Govt. of India - UNDP / UNIDO Project) BHARAT HEAVY ELECTRICALS LIMITED RANIPUR, HARIDWAR (U.K.) - 249 403

(Approved Lab under Environment (Protection) Act, 1986; EIA Consultancy by NABET, QCI)

## TEST REPORT

Lab Reference No:

TL210980

Date: 25.04.2022

Indentor

THDC .

PIPALKOTI, VISHNUGAD, JOSHIMATH, CHAMOLI,

UTTARAKHAND.

Customer's Ref. No.:

THDCIL/VPHEP/Envt./F-037/237 DT. 18.12.2021

Work Order No.:

21-0146-0-691

Sample Collected by:

Indentor

Collection Date: 25.03.2022

Sample/Job:

River Water Sample from 1 KM D/S OF TRT O/L

PARAMETER	UNIT	OBTAINED VALUE	STANDARD LIMITS (IS 10500:2012) Acceptable Permissible	
Alkalinity	mg/L	112	200	600
Aluminium (as Al)	mg/L	ND	0.03	0.2
Ammonia (as Total Ammonia - N)	mg/L	ND	0.5	NR
Arsenic (as As)	mg/L	ND	0.01	0.05
Barium (as Ba)	mg/L	ND	-	
BOD	mg/L	1.0	-	
Boron (as B)	mg/L	ND	0.5	1.0
Cadmium (as Cd)	mg/L	ND	0.003	NR
Calcium (as Ca)	mg/L	32.1	75	200
Chloride (as CI)	mg/L	6	250	1000
Colour	Hazen	<5	5	15
Copper (as Cu)	mg/L	ND	0.05	1.5
Dissolved Oxygen	mg/L	8.0		-
Fluoride (as F)	mg/L	ND	1.0	1.5
Hardness (as CaCO <sub>3</sub> )	mg/L	116	200	600
Iron (as Fe)	mg/L	0.26	0.3	NR
Lead (as Pb)	mg/L	ND	0.01	NR
Magnesium (as Mg)	mg/L	8.6	30	100
Manganese (as Mn)	mg/L	ND	0.1	0.3
Mercury (as Hg)	mg/L	ND	0.001	NR

Contd...2

rinash Kumar

प्रवादाक/Manager Pollution Control Research Institute

Remarks > (1) This report refers only to the particular sample job submitted for testing.

प्रदूषण नियंत्रण अनुसंचाम संस्थान (2) This report is not to be reproduced wholly or partly and can not be used as an evide better, the sipurt is hould not be used in any advertising media without our special permission in writing.

(3) Samples will be disposed off after one mouth from the date of issue of Test Certificate



भारत हेवी इलेक्ट्रिकल्स लिमिटेड, राजीपुर, हरिद्वार (उत्तराखण्ड) -249403

## POLLUTION CONTROL RESEARCH INSTITUTE

(A Govt. of India - UNDP / UNIDO Project) BHARAT HEAVY ELECTRICALS LIMITED RANIPUR, HARIDWAR (U.K.) - 249 403

(Approved Lab under Environment (Protection) Act, 1986; EIA Consultancy by NABET, QCI)

## TEST REPORT

-Page 2-

Lab

Reference TL210980

Date: 25.04.2022

No:

PARAMETER	UNIT	OBTAINED VALUE	STANDARD LIMITS (IS 10500:2012) Acceptable Permissible	
Mineral Oil	mg/L	ND	0.5	NR
Nickel (as Ni)	mg/L	ND	0.02	NR
Nitrate (as NO <sub>3</sub> )	mg/L	0.26	45	NR
Odour		Agreeable	Agreeable	NR.
рН		7.5	6.5-8.5	NR
Phenolic Compounds (as C <sub>6</sub> H <sub>5</sub> OH)	mg/L	ND	0.001	0.002
Selenium (as Se)	mg/L	ND	0.01	NR
Silver (as Ag)	mg/L	ND	0.1	NR
Sulphate (as SO <sub>4</sub> )	mg/L	8.9	200	400
Sulphide (as S)	mg/L	ND	0.05	- NR
Taste	-	Agreeable	Agreeable	NR
Total Coliform	MPN/100 mL	6	Absent	NR
Total Chromium	mg/L	ND		
Total Dissolved Solids	mg/L	148	500	2000
Total Residual Chlorine	mg/L	ND	0.2	1.0
Total Suspended Solids	mg/L	18	-	7.4
Turbidity	NTU	0.88	1	5
Zinc (as Zn)	mg/L	0.01	5	15

ND - Not Detectable

NR - No Relaxation

( Avinash Kumar)

Manager A ROBbjesh Kumar प्रवासी/Manager

Poliution Control Research Institute प्रदूषण वियोजण अनुसंधान संस्थान BHEL, Ranipur, Haridwar

Remarks:- (1) This report refers only to the particular sample/job submitted for testing.

<sup>(2)</sup> This report is not to be reproduced wholly or parily and can not be used as an evidence in the court of law and should not be used in any advertising media without our special permission in writing

<sup>(3)</sup> Samples will be disposed off after one month from the date of issue of Test Certificate



भारत हेवी इलेक्ट्रिकल्स लिमिटेड, रानीपुर, हरिद्धार (उत्तराखण्ड) -249403

## POLLUTION CONTROL RESEARCH INSTITUTE

(A Govt. of India - UNDP / UNIDO Project) BHARAT HEAVY ELECTRICALS LIMITED RANIPUR, HARIDWAR (U.K.) - 249 403

(Approved Lab under Environment (Protection) Act, 1986; EIA Consultancy by NABET, QCI)

## **TEST REPORT**

Lab Reference No:

TL210981

Date: 25.04.2022

Indentor

THDC , PIPALKOTI, VISHNUGAD, JOSHIMATH, CHAMOLI,

UTTARAKHAND.

Customer's Ref. No.:

THDCIL/VPHEP/Envt./F-037/237 DT. 18.12.2021

Work Order No.:

21-0146-0-691

Sample Collected by: Indentor

Collection Date: 25.03.2022

Sample/Job:

River Water Sample from BETWEEN DAM & P.H. SITE

PARAMETER	UNIT	OBTAINED VALUE	STANDARD LIMITS (IS 10500:2012) Acceptable Permissible	
Alkalinity	mg/L	108	200	600
Aluminium (as Al)	mg/L	ND	0.03	0.2
Ammonia (as Total Ammonia - N)	mg/L	ND	0.5	NR
Arsenic (as As)	mg/L	ND	0.01	0.05
Barium (as Ba)	mg/L	ND		
BOD	mg/L	1.0		341
Boron (as B)	mg/L	ND	0.5	1.0
Cadmium (as Cd)	mg/L	ND	0.003	NR
Calcium (as Ca)	mg/L	32.1	75	200
Chloride (as CI)	mg/L	8	250	1000
Colour	Hazen	<5	5	15
Copper (as Cu)	mg/L	ND	0.05	1.5
Dissolved Oxygen	mg/L	8.2	-	
Fluoride (as F)	mg/L	ND	1.0	1.5
Hardness (as CaCO <sub>3</sub> )	mg/L	112	200	600
Iron (as Fe)	mg/L	0.16	0.3	NR
Lead (as Pb)	mg/L	ND	0.01	NR.
Magnesium (as Mg)	mg/L	7.6	30	100
Manganese (as Mn)	mg/L	ND	0.1	0.3
Mercury (as Hg)	mg/L	ND	0.001	NR

Contd..2

san Kumar

gquqq/Manager Pollution Control Research Institute प्रदूषण वियंत्रण अनुसंधान संस्थान

Remarks :- (1) This report refers only to the particular sample/job submitted for testing.

(2) This report is not to be reproduced wholly or partly and can not be used as an evidence in the court of lidw and should not be used in any advertising media without our special permission in writing.

<sup>(3)</sup> Samples will be disposed off after one month from the date of issue of Test Certificate



भारत हेवी इलेक्ट्रिकल्स लिमिटेड, रानीपुर, हरिद्वार (उत्तराखण्ड) -249403

## POLLUTION CONTROL RESEARCH INSTITUTE

(A Govt. of India - UNDP / UNIDO Project) BHARAT HEAVY ELECTRICALS LIMITED RANIPUR, HARIDWAR (U.K.) - 249 403

(Approved Lab under Environment (Protection) Act, 1986; EIA Consultancy by NABET, QCI)

## TEST REPORT

-Page 2-

Lab

Reference TL210981

Date: 25.04.2022

No:

PARAMETER	UNIT	OBTAINED VALUE		RD LIMITS 00:2012) Permissible
Mineral Oil	mg/L	ND	0.5	NR.
Nickel (as Ni)	mg/L	ND	0.02	NR
Nitrate (as NO <sub>3</sub> )	mg/L	0.47	45	NR
Odour	-	Agreeable	Agreeable	NR.
pH		7.5	6,5-8.5	NR
Phenolic Compounds (as C <sub>6</sub> H <sub>5</sub> OH)	mg/L	ND	0.001	0.002
Selenium (as Se)	mg/L	ND	0.01	NR
Silver (as Ag)	mg/L	ND	0.1	NR
Sulphate (as SO <sub>4</sub> )	mg/L	9.0	200	400
Sulphide (as S)	mg/L	ND	0.05	- NR
Taste		Agreeable	Agreeable	NR
Total Coliform	MPN/100 mL	4	Absent	NR
Total Chromium	mg/L	ND	*	
Total Dissolved Solids	mg/L	142	500	2000
Total Residual Chlorine	mg/L	ND	0.2	1.0
Total Suspended Solids	mg/L	20		. (4
Turbidity	NTU	0.95	1	5
Zinc (as Zn)	mg/L	0.01	5	15

ND - Not Detectable

NR - No Relaxation

( Avinash Kumar)

अधिसारि प्रहारि शिलोबेड्रेन Kumar प्रवासक Manager Pollution Control Research Institute प्रदूषम् विर्वेशम् अनुसंधान संस्थान BHEL, Ranipur, Haridwar

Remarks :- (1) This report refers only to the particular sample/job submitted for testing.

<sup>(2)</sup> This report is not to be reproduced wholly or partly and can not be used as an evidence in the court of law and should not be used in any advertising media without our special permission in writing.

<sup>(3)</sup> Samples will be disposed off after one month from the date of issue of Test Certificate



भारत हेवी इलेक्ट्रिकल्स लिमिटेड, रामीपुर, हरिद्वार (उत्तराखण्ड) -249403

## POLLUTION CONTROL RESEARCH INSTITUTE

(A Govt. of India - UNDP / UNIDO Project) BHARAT HEAVY ELECTRICALS LIMITED RANIPUR, HARIDWAR (U.K.) - 249 403

(Approved Lab under Environment (Protection) Act, 1986; EIA Consultancy by NABET, QCI)

## TEST REPORT

Lab Reference No:

Tt 210982

Date: 25.04.2022

Indentor

THDC , PIPALKOTI, VISHNUGAD, JOSHIMATH, CHAMOLI,

UTTARAKHAND.

Customer's Ref. No.:

THDCIL/VPHEP/Envt./F-037/237 DT. 18.12.2021

Work Order No.:

21-0146-0-691

Sample Collected by: Indentor

Collection Date: 25.03.2022

Sample/Job:

River Water Sample from 1 KM D/S OF DAM.

PARAMETER	UNIT	OBTAINED VALUE	STANDARD LIMITS (IS 10500:2012) Acceptable Permissible	
Alkalinity	mg/L	108	200	600
Aluminium (as Al)	mg/L	ND	0.03	0.2
Ammonia (as Total Ammonia - N)	mg/L	ND	0.5	NR
Arsenic (as As)	mg/L	ND	0.01	0.05
Barium (as Ba)	mg/L	ND		8
BOD	mg/L	1.0		
Boron (as B)	mg/L	ND	0.5	1.0
Cadmium (as Cd)	mg/L	ND	0.003	NR.
Calcium (as Ca)	mg/L	32.1	75	200
Chloride (as CI)	mg/L	8	250	1000
Colour	Hazen	<5	5	15
Copper (as Cu)	mg/L	NĐ	0.05	1.5
Dissolved Oxygen	mg/L	7.8		
Fluoride (as F)	mg/L	ND	1.0	1.5
Hardness (as CaCO <sub>3</sub> )	mg/L	108	200	600
Iron (as Fe)	mg/L	0.14	0.3	NR
Lead (as Pb)	mg/L	ND	0.01	NR
Magnesium (as Mg)	mg/L	7.6	30	100
Manganese (as Mn)	mg/L	ND	0.1	0.3
Mercury (as Hg)	mg/L	ND	0.001	NR

Contd..2

att2/Avinash Kurnar

graverer/Manager Pollution Control Research Institute प्रदूषण किर्वप्रण अनुरांचान संस्थान

Remarks > (1) This report refers only to the particular sample/job submitted for testing.

(1) This report refers only to the purticular sample/job submitted fire testing.

BHEL, Ranipur, Haridwar

(2) This report is not to be reproduced wholly or partly and can not be used as an evidence in the court of law and should not be used in any advertising media without our special permission in writing

(3) Samples will be disposed off after one month from the date of issue of Test Certificate



भारत हेवी इलेक्ट्रिकल्स लिमिटेड, रामीपुर, हरिद्वार (उत्तराखण्ड) -249403

## POLLUTION CONTROL RESEARCH INSTITUTE

(A Govt. of India – UNDP / UNIDO Project) BHARAT HEAVY ELECTRICALS LIMITED RANIPUR, HARIDWAR (U.K.) - 249 403

(Approved Lab under Environment (Protection) Act, 1986; EIA Consultancy by NABET, QCI)

## TEST REPORT

-Page 2-

Lab

Reference TL210982

Date: 25.04.2022

No:

PARAMETER	UNIT	OBTAINED VALUE		RD LIMITS 00:2012) Permissible
Mineral Oil	mg/L	ND	0.5	NR.
Nickel (as Ni)	mg/L	ND	0.02	NR
Nitrate (as NO <sub>2</sub> )	mg/L	0.72	45	NR
Odour		Agreeable	Agreeable	NR
pH	-	7.4	6.5-8.5	NR
Phenolic Compounds (as C6H5OH)	mg/L	ND	0.001	0.002
Selenium (as Se)	mg/L	ND	0.01	NR.
Silver (as Ag)	mg/L	ND	0.1	NR
Sulphate (as SO <sub>4</sub> )	mg/L	7.8	200	400
Sulphide (as S)	mg/L	ND	0.05	- NR
Taste		Agreeable	Agreeable	NR
Total Coliform	MPN/100 mL	Absent	Absent	NR
Total Chromium	mg/L	ND		
Total Dissolved Solids	mg/L	142	500	2000
Total Residual Chlorine	mg/L	ND	0.2	1.0
Total Suspended Solids	mg/L	12	,	
Turbidity	NTU	0.98	1	5
Zinc (as Zn)	mg/L	0.02	5	15

ND - Not Detectable

NR - No Relaxation

( Avinash Kumar)

Manager (PCRI) अधिनाश कुमार/Avinash Kumar प्रकथक/Manager

Pollution Control Research Institute प्रदूषण विशेषण अनुसंधान संस्थान BHEL, Ranipur, Haridwar


Remarks :- (1) This report refers only to the particular sample/job submitted for testing.

<sup>(2)</sup> This report is not to be reproduced wholly or partly and can not be used as an evidence in the court of law and should not be used in any advertising media without our special permission in writing.

<sup>(3)</sup> Samples will be disposed off after one month from the date of issue of Test Certificate

# M/S HINDUSTAN CONSTRUCTION CO. LTD.

Vishnugad Pipal Koti Hydro Electric Project, Mayapur, PO Mayapur (Pipal Koti) Distt. Chamoli, Uttarakhand 246472



# **ENVIRONMENT MONITORING**

(APRIL TO JUNE 2022)

Site

# HINDUSTAN CONSTRUCTION CO. LTD.

Vishnugad Pipal Koti Hydro Electric Project, Mayapur, PO Mayapur (Pipal Koti) Distt. Chamoli, Uttarakhand 246472

Conducted by:





# HARYANA TEST HOUSE

& Consultancy Services
NABL ACCREDITED LABORATORY


50-C, Sector-25, Part-II, HUDA, PANIPAT-132104 (HR)

# HARYANA TEST HOUSE & Consultancy Services



# INDEX

<u>S.N.</u>	Particulars	
1	Summary	
2	Drinking Water Sample	
3	Stack Emission	
4	Waste Water Sample	
5	Ambient Air Monitoring	
6	Indoor Air Quality	
7	Noise Level Monitoring	
8	Crusher Monitoring	



## EXECUTIVE SUMMARY REPORTS FOR ENVIRONMENT MONITORING

(April to June 2022)

at

# M/S HINDUSTAN CONSTRUCTION COMPANY LTD.

Vishunugarh Pipal Koti Hydro- Electric Project Mayapur, Distt-Chamoli (U.K.) 246472

## **DISCUSSION OF RESULTS & CONCLUSION**

## 1.0 Drinking Water:

Drinking water Quality was analyzed and parameters were found as per IS 10500:2012 Drinking water specification. Drinking water was monitored at following 6 locations:

- Dam Site Mess (B-2)
- ➤ Near Office (Dam Site)
- > DP Mess
- Office Pantry (Power House)
- PR WA Camp. (Batula 2)
- ➤ Batula Labour Camp (B-1)

## 2.0 Stack Emission (DG & Boller):

Stack emission was monitored for DG Sets & Boiler Stack. All the results were found with in the prescribe limits as per CPCB Guidelines .

- ➤ DG No. 1, 2000 KVA
- > DG No. 2, 2000 KVA
- DG No. 3, 2000 KVA
- > DG No. 4, 2000 KVA
- > Boiler 850 Kg/ Hrs

## 3.0 Waste water (ETP Outlet):

Effluent water Quality was analyzed and all parameters were found according to limits as per CPCB. Location as mentioned below:

- DP Mess Outlet
- Batching Plant Dam Site
- Batching Plant Power House
- > Sendimantation Outlet- Crusher Dam Site
- Batching Plant Near Casting Yard
- Sendimantation Tank Dam Site Officer Mess
- Sendimantation Tank Power House
- DP Mess Power House

## 4.0 Ambient Air:

Ambient air quality was monitored at four Locations for one month for parameters Repairable Suspended Particulate Matter (PM<sub>10</sub>), Fine Particulate matter (PM<sub>2.5</sub>), Sulphur Dioxide (SO<sub>2</sub>), Oxides of Nitrogen (NO<sub>4</sub>) and found with in the CPCB Standards limits.

- TRT Road (Near Durgapur School)
- TRT Road/ Colony at Siyasin
- Power House at Haat/ Harsan
- Dam Site

#### 5.0 Indoor Air Quality:

Indoor air Quality was monitored according to OSHA parameter Respirable Suspended Particulate Matter (RSPM), Sulphur Dioxide (SO<sub>2</sub>), Oxides of Nitrogen (NO<sub>2</sub>), Carbon dioxide (CO<sub>2</sub>), Carbon Monoxide (CO), Silica Contents (SiO<sub>2</sub>), Formaldehyde (HCHO), Methane (CH<sub>4</sub>) and found within the limit at 6 Locations:

- > Inside TRT Adit Tunnel
- > Inside MAT
- Inside DT Tunnel
- Inside to Desilting Chamber (DC-3)
- > Inside Adit to HRT
- > Inside Ventilation Tunnel


#### 6.0 Noise Monitoring:

Noise Levels was monitored according to CPCB standards parameters Leq and found with in the limit at 15 locations:


- Near Workshop
- Near Main Office
- Near Batching Plant
- Near Birahi (Residential Area)
- Near Siyasin Colony
- > Near Haul Road
- Near Halt/Harsari Village
- Near Batula Village
- Near Main Office (At Dam Site)
- Near Camp Helong (At Dam Site)
- Near HRT & DC Tunnel (At Dam Site)
- Near Crusher Area (At Dam Site)
- Inside TRT Tunnel
- Inside MAT Tunnel
- Inside Ventilation Tunnel
- DG No. 1 to 5, 2000 KVA

### 7.0 Crusher Monitoring:

Crusher Monitoring was done according to CPCB standards and all the parameters are with in the limit



# DRINKING WATER MONITORING





### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164. (BM) 86077-70166. (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecs@gmail.com, info@haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





#### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Sample Description

: Drinking Water Sample (S-1)

Type of Industry

: Construction Company

Date of sampling

: 14/05/2022

Date of receipt of sample

1 16/05/2022

**Environmental Condition** 

: Temp. 22°C, Humidity 64%

Sampling Reference Protocol

: 15 1622 : 1981

REFERENCE TO PROTOCOL: IS 10500:2012 (Amend 3, Feb 2021)

Report No. : HTH/WT/220516002 ULR No. : TC781122200001029F

Party's Ref No.

**Booking Date** : 16/05/2022

Period of Testing

: 16/05/2022To 20/05/2022

Reporting Date

20/05/2022

Sample Name

: Drinking Water Sample (S-1)

Sample quantity

5 Ltr. + 250 ml in sterilized bottle

Sample Location

: Dam Site Mess (B-2)

Purpose of analysis

: Monitoring

Sampling Done by

. By our lab, Representative

#### **TEST RESULTS**

5.N.	Parameter's	Unit's	Results	Acceptable Limit's	Permissible Limit's	Method of Analysis
Disc	cipline - Chemical , Group - Water		1011/200	5 P / N		
One	anoleptic and Physical Parameter	5	TO STITUS	XX / F	7 7 7 7	
1	Colour (Hazen)	1	1.0	5 Max.	15 Max.	15 3025 (P-4)-2021
2	Odour	1	Agreeable	Agreeable	Agreeable	IS 3025 (P-S)-2018
1	pH .		6.58	6.5-8.5	No Religiation	15 3025 (P-11)-1983
4	Turbidity (NTU)		<1.0	1 Max.	5 Max.	IS 3025 (P-10)-1984
5	Total Dissolved Solids (TDS)	mg/l	62.0	500 Max.	2000 Max.	IS 3025 (P-16)-1984
Ger	peral parameters Concerning Subst	tances undes	irable in excessive amo		good man.	O 3053 (L-10)-1364
1	Total Ammonia (as N)	mg/l	BLQ(LOQ:0.2)	0.5 Max.	No Relaxation	IS 3025 (P-34)-2021
2:	Calcium (as Ca)	mg/l	9.6	75 Max.	200 Max.	IS 3025 (P-40)-1991
1	Chloride (as CI)	mg/l	7.0	250 Max.	1000 Mas.	IS 3025 (P-32)-1988
4	Fluoride (as F)	mg/l	0.35	1.0 Max.	1.5 Max.	APHA (4500 F)
5	Magnesium (as Mg)	mg/l	2.92	30 Max.	100 Max.	15 3025 (P-46)-1994
	Nitrate (as NO3)	mg/l	9.10	45 Max.	No Relaxation	15 3025 (P-34)-2021
7	Phenolic Compounds (as C6HSOH)	mg/l	BLQ(LOQ:0.0004)	0.001 Max	0.002 Max.	15 3025 (P-43)-1992
1	Sulphate (as SO4)	mg/l	6.90	200 Max.	400 Max.	15 3025 (P-24)-1986
9	Total Alkalinity (as CaCD3)	mg/l	30.0	200 Max.	500 Max.	
	Total Hardness (as CaCO3)	mg/l	36.0	200 Max.	600 Max.	t5 3025 (P-23)-1986
	pline- Chemical, Group-Residue in Wa		30.0	200 Milk.	NOU Max.	is 3025 (P-21)-2009
_	TALS					21 25 37 30
	Aluminium (as Af)	mg/l	BLQ (LOQ - 0.010)	0.03 Max.		Company and the Company of the Company
	A STATE OF THE STA	11180	and invest - printell	0.03 Max.	0.2 Max.	HTH/QF/7.2/7/ICP-01,50
	Barlum (as Ita)	mg/l	BLQ (LDQ - 0.010)	0.7 Max.	No Relaxation	NO-18
	ALTERNATION CONT.	119	and lines and of	ur man	140 Mesawation	HTH/QF/7.2/2/ICP-01,50
	Molybdenum (as Mol)	mg/l	0.003	0.07 Max	No Relaxation	NO-18
	H-WHAND MULLEL MARK	1000	(7,1995)	W.W. 11146	HO REIGNAUUS	HTH/QF/7.2/2/ICP-01,50 NO-18
	Boron (as B)	mg/l	BLQ (LOQ - 0.050)	0.5 Max.	2.4 Max.	HTH/QF/7.3/2/ICP-01.50
		111111111111111111111111111111111111111	The Paris State of the State of		E. W. INHAL	NO-18
	Copper (as Cu)	mg/l	0.001	0.05 Max.	1.5 Max.	HTH/QF/7.2/2/ICP-01.50



### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecs@igmail.com, info@haryanatesthouse.net

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





## TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur, Distt-Chamoli (U.K.) 246472

Report No. : HTH/WT/220516002 ULR No. TC781122200001029F

Party's Ref No. : NII

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 20/05/2022

Reporting Date : 20/05/2022

#### TEST RESULTS

5.N.	Parameter's	Unit's	Results	Acceptable Limit's	Permissible Limit's	Method of Analysis
5	and Commercial Commerc			, ricospiente minico	Permissione Come a	
6	Iron (as Fe)	mg/I	BLQ (LOQ - 0.050)	1.0 Max.	No Relaxation	NO-18 HTH/QF/7.2/2/ICP-01,50P
					THE HEIGNASIUM	NO-18
7	Mangamese (as Mn)	mg/l	8LQ (LOQ - 0.001)	0.1 Max.	0.3 Max.	HTH/QF/7.2/2/ICP-01.50P
	All Control					NO-18
н	Selenium (as Se)	mg/l	BLQ (LOQ - 0.005)	0.01 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P
9	Silver (as Ag)	are H	MANAGE TO SELECT	70/0/10/0		NO-18
	and the refe	mg/l	BLQ (LOQ - 0.001)	0.1 Max.	No Relaxation	HTH/QF/7.2/7/ICP-01,50P
10	Zinc (as Zn)	mg/l	BLQ (LOQ - 0.05)	5.0 Max.	15 Max	NO-18
				p.o.man.	13 Max	HTH/QF/7.2/2/ICP-01,50P NO-18
	CIC SUBSTANCES					110-38
1	Cadmium (as Cd)	mg/l	BLQ (LOQ - 0.001)	0.003 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P
	ACCURACE MAN					NO-18
2	Lead (as Pb)	mg/l	BLQ (LOQ - 0.001)	0.01 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P
1	Mercury (as Hg)		The section is			NO-18
	mercar's faz siel	mg/l	BLQ (LOQ - 0.0005)	0.001 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P
4	Nickel (as NI)	mg/l	BLQ (LOQ - 0.001)	0.02 Mas.	No Selection	NO-18
		0.200	Titles a Silvery	o.o. max.	No Relaxation	NO-18
5	Total Arsenic (as As)	mg/l	0.003	0.01 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P
	entre en con a con a constitución de la constitució				1307-00000000000000000000000000000000000	NO-18
9	Total Chromium (as Cr)	mg/l	8LQ (LOQ - 0.001)	0.05 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P
,	Cyanide (as CN)	200				NO-18
-		mg/l	BLQ(LOQ:0.02)	0.05 Max.	No Relaxation	(5 3025 (P-27) :2021
_	pline - Bilogical , Group - Water					1 / / / /
	Coliform	Per 100 ml	Albsent	Shall Not be	No Relaxation	IS:15185:2016
	E.008			Detectable		
34		Per 100 mil	Absent	Shall Not be	No Relaxation	15:15185:2016
_				Detectable		

\*\*\*End of Report\*\*\*

Remarks: Analysed parameters of water sample confirms to IS 10500:2012 specification with respect to above test parameters. BLQ : Below limit of Quantification / LOQ : Limit of Quantification

marrag?

Manendra Kumar





### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.harvanatesthouse.net, e-mail: harvanatesthousecsdigmail.com, infisiilharvanatesthouse.net

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





#### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/WT/220516003 ULR No. - TC781122200001030F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing = 16/05/2022To 20/05/2022

Reporting Date 20/05/2022

Sample Description

: Drinking Water Sample (5-2)

Type of Industry

I Construction Company

Sample Name

Drinking Water Sample (S-2)

Date of sampling

: 14/05/2022

Sample quantity

5 Ltr. + 250 ml in sterilized bottle

Date of receipt of sample

1 16/05/2022

Sample Location

: Near Office (Dam Site)

**Environmental Condition** 

1 Temp. 229C, Humidity 64%

Purpose of analysis Sampling Done by

: Monitoring 3 By our lab. Representative

Sampling Reference Protocol

: 15 1622 : 1981

REFERENCE TO PROTOCOL: IS 10500:2012 (Amend 3, Feb 2021)

#### **TEST RESULTS**

S.N	I. Parameter's	Unit's	Results	Acceptable Limit's	Permissible Limit's	Method of Analysis
Dis	scipline - Chemical , Group -Water		11/75	SITE IT	717120	
Or	ganoleptic and Physical Parameter'	1	7 SVIII6			
1	Colour (Hazen)		1.0	5 Max.	15 Max.	IS 3025 (P-4)-2021
2	Odour	14	Agreeable	Agreeable	Agreeable	IS 3025 (P-5)-2018
3	pH H	1.4	6.71	6.5-B.5	No Relaxation	IS 3025 (F-11)-1983
4	Turbidity (NTU)	- 06	<1.0	1 Max.	5 Max.	IS 3025 (P-10)-1984
5	Total Dissolved Solids (TDS)	mg/l	54.0	500 Max.	2000 Max.	IS 3025 (P-16)-1984
Gg	neral parameters Concerning Subst	ances undes	irable in excessive amo	unts		manufacturer.
1	Total Ammonia (as N)	mg/l	BLQ(LQQ:0.2)	0.5 Max.	No Relaxation	(5 3025 (P-34)-2021
2	Calcium (as Ca)	mg/l	5.6	75 Max.	200 Max.	IS 3025 (P-40)-1991
3	Chloride (as CI)	mg/l	8.0	250 Max.	1000 Max	25 3025 (P-32)-1988
4	Fluoride (as F)	mg/l	0.25	1.0 Max.	1.5 Max	APHA (4500 F)
5	Magnesium (as Mg)	mg/l	4.38	30 Max.	100 Max	IS 3025 (P-46)-1994
6	Nitrate (as NO3)	mg/l	2.0	45 Max.	No Relaxation	IS 3025 (P-34)-2021
7	Phonolic Compounds (as C6H5OH)	mg/i	8LQ(LQQ:0.0004)	0.001 Max.	0.002 Max	IS 3025 (P-43)-1992
B	Sulphate (as SO4)	mg/l	8.60	200 Max.	400 Max.	15 3025 (P-24)-1986
9.	Total Alkalinity (as CaCO3)	mg/l	54.0	200 Max.	600 Max.	15 3025 (P-23)-1986
10	Total Hardness (as CaCO3)	mg/l	32.0	200 Max.	600 Max.	IS 3025 (P-21)-2009
Disc	cipline- Chemical, Group-Residue in Wa	iter				the season was known
ME	TALS					
1	Aluminium (as Al)	mg/l	0.013	0.03 Max.	0.2 Max.	HTH/QF/7.2/2/ICP-01,500 NO-18
2	Barium (as Ba)	mg/l	Brd (rod - 0.010)	0.7 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,500 NO-18
	Molybdenum (as Mo)	mg/l	0.001	0.07 Max	No Relaxation	HTH/QF/7.2/2/ICP-01,50
	Boron (as 8)	mg/l	BLQ (LOQ - 0.050)	0.5 Max.	2.4 Max.	HTH/QF/7.2/2/ICP-01,50/ NO-18
50	Copper (as Cu)	mg/l	0.001	0.05 Max.	1.5 Max.	HTH/QF/7.2/2/ICP-01.50



### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Connact : (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site : www.haryanatesthouse.net, e-mail : haryanatesthousecs@gmail.com, info@haryanatesthouse.net

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

#### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur, Distt-Chamoli (U.K.) 246472

Report No. ULR No.

: HTH/WT/220516003

: TC781122200001030F

Party's Ref No.

Booking Date

: 16/05/2022

Period of Testing + 16/05/2022To 20/05/2022

Reporting Date

20/05/2022

#### TEST RESULTS

5.N.	Parameter's	Unit's	Results	Acceptable Limit's	Permissible Limit's	Method of Analysis
5				Section Child's	Permissione Cimics	
6	Iron (as Fe)	mg/l	BLQ (LOQ - 0.050)	1.0 Max.	No Relaxation	NO-18 HTH/QF/7-2/2/ICP-01,5QF NO-18
7	Manganese (as Mn)	mg/l	8LQ (LOQ - 0.001)	0.1 Max.	0.3 Max.	HTH/QF/7.2/2/ICP-01,50F NO-18
8	Selenium (as Se)	mg/l	BLQ (LOQ - 0.005)	0.01 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,5QF NO-18
9	Silver (as Ag)	mg/l	BLQ (LOQ - 0.001)	0.1 Max.	No Relaxation	HTH/ΩF/7.2/2/ICP-01,5OP
10	Zinc (as Zn)	mg/l	BLQ (LOQ - 0.05)	5.0 Max.	15 Max.	HTH/QF/7.2/2/ICP-01,50P NO-18
TO	XIC SUBSTANCES					
1	Cadmium (as Cd)	mg/l	BLQ (LOQ - 0.001)	0.003 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
2	Lead (as Pb)	mg/l	BLQ (LOQ - 0.001)	0.01 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
3	Mercury (as Hg)	mg/l	BLQ (LOQ - 0.0005)	0.001 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
4	Nickel (as Ni)	mg/l	0.001	0.02 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
5	Total Arsenic (as As)	mg/l	0.003	0.01 Max.	No Relaxation	HTH/QF/7-2/2/ICF-01,50P NO-18
6	Total Chromium (as Cr)	mg/l	Brd (rod - 0.001)	0.05 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,SOP NO-18
7	Cyanide (as CN)	mg/l	BLQ(LOQ:0.02)	0.05 Max.	No Relaxation	IS 3025 (P-27) :2021
Disc	ipline - Bilogical , Group - Water			ALC: YES		
1	Coliform	Per 100 ml	Absent	Shall Not be Detectable	No Relaxation	t5:15185:2016
2	Ecoli	Per 100 ml	Absent	Shall Not be Detectable	No Relaxation	15:15185:2016

\*\*\*End of Report\*\*\*

Remarks: Analysed parameters of water sample confirms to IS 10500:2012 specification with respect to above test parameters. BLQ : Below limit of Quantification / LOQ : Limit of Quantification

Maryory 2

Manendra Kumar





### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Fuod) 86077-70169 Web Site: www.heryanatesthouse.net, e-mail: haryanatesthousecs@gmail.com, info@haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





#### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur, Distt-Chamoli (U.K.) 246472

Sample Description

: Drinking Water Sample (5-3)

Type of Industry

Construction Company

Date of sampling

14/05/2022

Date of receipt of sample Environmental Condition

16/05/2022 Temp. 229C, Humidity 64%

Sampling Reference Protocol

: 15 1622 : 1981

REFERENCE TO PROTOCOL: IS 10500:2012 (Amend 3, Feb 2021)

Report No. : HTH/WT/220516004 ULR No. : TC781122200001031F

Party's Ref No. : Nil

Booking Date :

: 16/05/2022

Period of Testing \* 16/05/2022To 20/05/2022

Reporting Date : 20/05/2022

Sample Name

Drinking Water Sample (S-3)

Sample quantity

5 Ltr. + 250 ml in sterilized bottle

Sample Location

Sampling Done by

: DP Mess

Purpose of analysis

: Monitoring

: By our lab. Representative

#### TEST RESULTS

S.N.	Parameter's	Unit's	Results	Acceptable Limit's	Permissible Limit's	Method of Analysis
Disc	cipline - Chemical , Group -Water	100	1/2/5	E DOMENT		
Org	anoleptic and Physical Parameter'					
1	Colour (Hazen)		1.0	5 Max.	15 Max.	IS 3025 (P-4)-2021
2	Odour	-	Agreeable	Agreeable	Agreeable	IS 3025 (P-5)-2018
3	pH	1.2	7,42	6.5-8.5	No Relaxation	IS 3025 (P-11)-1983
4	Turbidity (NTU)	10	<1.0	I Max.	5 Max.	IS 3025 (P-10)-1984
5	Total Dissolved Solids (TDS)	mg/l	210.0	500 Max.	2000 Max.	15 3025 (P-16)-1984
Ger	seral parameters Concerning Subst	ances undes	irable in excessive amo	unts		14 0440 11 111 1200
1	Total Ammonia (as N)	mg/l	8(0(100:0.2)	0.5 Max.	No Relaxation	IS 3025 (P-34)-2021
2	Calcium (as Ca)	mg/l	33.7	75 Max.	200 Max.	IS 3025 (P-40)-1991
3	Chloride (as CI)	mg/l	8.0	250 Max.	1000 Max.	15 3025 (P-32)-1988
4	Fluoride (as F)	mg/l	0.4	1.0 Max.	1.5 Max.	APHA (4500 F)
5	Magnesium (as Mg)	mg/l	16.07	30 Max.	100 Max.	IS 3025 (P-46)-1994
6	Nitrate (as NO3)	mg/l	2.20	45 Max.	No Relaxation	IS 3025 (P-34)-2021
7	Phenolic Compounds (as C6H5DH)	mg/l	SLQ(LOQ:0.0004)	0.001 Max.	0.002 Max.	IS 3025 (P-43)-1992
	Sulphate (as SO4)	mg/l	23.0	200 Max.	400 Max.	IS 3025 (P-24)-1986
9.	Total Alkalinity (as CaCO3)	mg/l	140.0	200 Max.	600 Max.	15 3025 (P-23)-1986
10	Total Hardness (as CaCO3)	mg/l	150.0	200 May.	600 Max.	IS 3025 (P-21)-2009
Disci	pline- Chemical, Group-Residue in Wa	iter			500 mac	19 3053 (1-51)-5003
ME	TALS					
1	Aluminium (as Al)	mg/l	Brd (rod - 0.010)	0.03 Mex.	0.2 Max.	HTH/QF/7.2/2/ICF-01,50/ NO-18
2	Barlum (as Ba)	mg/l	Brd (rod - 0.010)	0.7 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,500 NO-18
	Molytidenum (as Mo)	mg/l	0.001	0.07 Max	No Relaxation	HTH/QF/7.2/2/ICP-01,50
	Boron (as B)	mg/l	BLQ (LOQ - 0.050)	0.5 Max.	2.4 Max.	HTH/QF/7.2/2/ICP-01,500 NO-18
	Copper (as Cu)	mg/l	BLQ (LOQ - 0.001)	0.05 Max.	1.5 Max.	HTH/QF/7.2/2/ICP-01.50



### & Consultancy Services

GOVT, RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.harynnatesthouse.net, e-mail: harynnatesthousecs/ligmail.com, info@harynnatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





#### TEST REPORT

Issued To:

**Hindustan Construction Company Ltd** 

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur, Distt-Chamoli (U.K.) 246472 Report No. : HTH/WT/220516004 ULR No. : TC781122200001031F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 20/05/2022

Reporting Date 2 20/05/2022

#### TEST RESULTS

S.N.	Parameter's	Unit's	Results	Acceptable Limit's	Permissible Limit's	Method of Analysis
5	MISHINE VISK				7 7 7 7	NO-18
6	Iron (as Fe)	mg/l	Mrd (rod-0.050)	1.0 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,508 NO-18
2	Manganese (as Mn)	mg/l	BLQ (LOQ - 0.050)	0.1 Mas.	0.3 Max.	HTH/QF/7.2/2/ICP-01,50P NO-18
8	Selenium (as Se)	mg/l	BLQ (LOQ - 0.005)	0.01 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
9	Silver (as Ag)	mg/l	BLQ (LOQ - 0.001)	0.1 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,5GP NO-18
10	Zinc (as Zn)	mg/l	BLQ (LOQ - 0.05)	5.0 Max.	15 Max.	HTH/QF/7.2/2/ICP-01,50P NO-18
TO	XIC SUBSTANCES					
1	Cadmium (as Cd)	mg/l	BLQ (LOQ - 0.001)	0.003 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
2	Lead (as Pb)	mg/l	BLQ (LOQ - 0.001)	0.01 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
3	Mercury (as Hg)	mg/l	BLQ (LOQ - 0.0005)	0.001 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,5QP NO-18
4	Nickel (as Ni)	mg/l	BLQ (LOQ - 0.001)	0.02 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
5	Total Arsenic (as As)	mg/l	0.002	0.01 Max.	No Relaxation	HTH/QF/7.2/7/ICP-01_SOP NO-18
6	Total Chromium (as Cr)	mg/l	BLQ (LOQ - 0.001)	0.05 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
7	Cyanide (as CN)	mg/l	BLQ(LOQ:0.02)	0.05 Max.	No Relocation	15 3025 (P-27) :2021
Disci	ipline - Bilogical , Group - Water					
1	Coliform	Per 100 ml	Absent	Shall Not be Detectable	No Relaxation	75-15185:2016
2	E-coli	Per 100 ml	Absent	Shall Not be Detectable	No Relaxation	15:15185:2016

\*\*\*End of Report\*\*\*

Remarks: Analysed parameters of water sample confirms to i5 10500:2012 specification with respect to above test parameters.

BLQ: Below limit of Quantification / LOQ: Limit of Quantification

- Jan 19.32

Manendra Kumar





### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact : (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site : www.haryunatesthouse.net, e-mail : haryunatesthouseconigmail.com, info@haryunatesthouse.net



Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro-Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Sample Description

: Drinking Water Sample (S-4)

Type of Industry

: Construction Company

Date of sampling

: 14/05/2022

Date of receipt of sample

16/05/2022

Environmental Condition

: Temp. 22ºC, Humidity 64%

Sampling Reference Protocol

: 15 1622 : 1981

REFERENCE TO PROTOCOL: IS 10500:2012 (Amend 3, Feb 2021)

Report No. : HTH/WT/220516005 ULR No. : TC781122200001032F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 20/05/2022

Reporting Date : 20/05/2022

Sample Name

: Drinking Water Sample (S-4)

Sample quantity

\$ 5 Ltr. + 250 ml in sterilized bottle

Sample Location

: Office Pantry (Power House)

Purpose of analysis Sampling Done by : Monitoring

: By our lab. Representative

#### **TEST RESULTS**

S.N	- Parameter's	Unit's	Results	Acceptable Limit's	Permissible Limit's	Method of Analysis
.Dis	cipline - Chemical , Group -Water		1075			7 7 7 7
Or	ganoleptic and Physical Parameter'					A
1	Colour (Hazen)		1.0	5 Max.	15 Max.	IS 3025 (P-4)-2021
2	Odour		Agreeable	Agreeable	Agreeable	IS 3025 (P-5)-2018
3	pH	4	7.78	6.5-8.5	No Relaxation	15 3025 (P-11)-1983
4	Turbidity (NTU)		<1.0	1 Max	5 Max.	
5	Total Dissolved Solids (TDS)	mg/l	242.0	500 Max	2000 Max.	15 3025 (P-10)-1984
Ge	neral parameters Concerning Subst	ances undes			2000 max.	IS 3025 (P-16)-1984
1	Total Ammonia (as N)	mg/l	BLQ(LOQ:0.2)	0.5 Max.	No Relaxation	IS 3025 (P-34)-2021
2	Celcium (as Ca)	mg/l	36.9	75 Mas.	200 Max.	15 3025 (P-40)-1991
3	Chloride (as CI)	mg/l	8.0	250 Max.	1000 Max.	IS 3025 (P-32)-1988
4	Fluoride (as F)	mg/l	0.44	1.0 Max.	1.5 Max.	APHA (4500 F)
5	Magnesium (as Mg)	mg/l	21.43	30 Max.	100.Max.	IS 3025 (P-46)-1994
6	Nitrate (as NO3)	mg/l	2.10	45 Max.	No Relaxation	IS 3025 (P-34)-2021
7	Phenolic Compounds (as C6H5OH)	mg/i	8LQ(LOQ:0.0004)	0.001 Max.	0.002 Max.	IS 3025 (P-43)-1992
8	Sulphate (as SO4)	mg/l	42.8	200 Max.	400 Max.	15 3025 (P-24)-1986
9	Total Alkalinity (as CaCO3)	mg/l	192.0	200 Max.	600 Max.	
10	Total Hardness (as CaCO3)	mg/l	180.0	200 Max.	600 Max.	15 3025 (P-23)-1986
Disc	ipline- Chemical, Group-Residue in Wa	ter		Aver man.	OOO Mar.	15 3025 (P-21)-2009
_	TAL5					
1	Aluminium (as Al)	mg/l	8LQ (LOQ - 0.010)	0.03 Max.	0.2 Max.	HTH/QF/7.2/2/ICP-01,500
2	Barium (es 8a)	mg/l	0.024	0.7 Max.	No Relaxation	NO-18 HTH/QF/7.2/2/ICP-01,508
1	Molybdenum (as Mo)	mg/l	0.003	0.07 Max	No Relaxation	NO-18 HTH/QF/7.2/2/ICP-01,508
	Soron (as 5)	mg/l	BLQ (LOQ - 0.050)	0.5 Max.	2.4 Max.	NO-18 HTH/QF/7.2/2/ICP-01,50I
	Copper (as Cu)	mg/l	BLQ (LDQ - 0.001)	0.05 Max.	1.5 Max.	NO-18 HTH/QF/7.2/2/ICP-01.50I



### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthouse.suitgmail.com, info@haryanatesthouse.net





Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur, Distt-Chamoli (U.K.) 246472 Report No. : HTH/WT/220516005 ULR No. : TC781122200001032F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 20/05/2022

Reporting Date : 20/05/2022

#### **TEST RESULTS**

-			ILSIN	ESOFIS		
S.N	- Parameter's	Unit's	Results	Acceptable Limit's	Permissible Limit's	Method of Analysis
5		1 100	ne de la constante de		A 1 / 1 / 1	NO-18
6	Iron (as Fe)	mg/l	BLQ (LOQ - 0.050)	1.0 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50F NO-18
7	Manganese (as Mn)	mg/l	BLQ (LOQ - 0.001)	0.1 Max.	0.3 Mas.	HTH/QF/7.2/2/ICF-01,50F NO-18
8	Selenium (as Se)	mg/l	BLQ (LOQ - 0.005)	0.01 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50F NO-18
9	Silver (as Ag)	mg/l	REQ (LOQ - 0.001)	0.1 Max.	No Relaxation	HTH/QF/7:2/2/ICF-01,5QF NO-18
10	Zinc (as Zn)	mg/l	BLQ (LOQ - 0.05)	5.0 Max.	15 Max.	HTH/QF/7.2/2/ICP-01,50P NO-18
TO	XIC SUBSTANCES					100
1	Cadmium (as Cd)	mg/t	BLQ (LOQ - 0.001)	0.003 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
2	Lead (as Pb)	mg/l	Mrd (rod - 0.001)	0.01 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
3	Mercury (as Hg)	mg/l	HLQ (LOQ - 0.0005)	0.001 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
4	Nickel (as Ni)	mg/l	BLQ (LOQ - 0.001)	0.02 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,5QP NO-18
5	Total Arsenic (as As)	mg/l	BLQ (LOQ - 0.001)	0.01 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
6	Total Chromium (as Cr)	mg/l	BLQ (LOQ - 0.001)	0.05 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
7	Cyanide (as CN)	mg/l	BLQ(LOQ:0.02)	0.05 Max.	No Relaxation	IS 3025 (P-27) :2021
Disc	ipline - Bilogical , Group - Water					The state of the s
1	Coliform	Per 100 mil	Absent	Shall Not be Detectable	No Relaxation	IS:15185:2016
2	E.coli	Per 100 mi	Absent	Shall Not be Detectable	No Relaxation	15:15185:2016

\*\*\*End of Report\*\*\*

Remarks: Analysed parameters of water sample confirms to i5 10500:2012 specification with respect to above test parameters.

BLQ: Below limit of Quantification / LOQ: Limit of Quantification

20572

Manendra Kumar

Md. Asfat Aksari



### & Consultancy Services

GOVT. RECOGNISED LABORATORY



Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net. e-mail: haryanatesthousess@gmail.com, info@haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





### TEST REPORT

Issued To:

Hindustan Construction Company Ltd.

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur, Distt-Chamoli (U.K.) 246472

Sample Description

Drinking Water Sample (5-5)

Type of Industry

Construction Company

Date of sampling

14/05/2022

Date of receipt of sample

: 16/05/2022

Environmental Condition

1 Temp. 22ºC, Humidity 64%

Sampling Reference Protocol

: 15 1622 : 1981

REFERENCE TO PROTOCOL: IS 10500:2012 (Amend 3, Feb 2021)

Report No. : HTH/WT/220516006 ULR No. : TC781122200001033F

Party's Ref No. ; Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 20/05/2022

Reporting Date : 20/05/2022

Sample Name

: Drinking Water Sample (S-5)

Sample quantity

\$ 5 Ltr. + 250 ml in sterilized bottle

Sample Location

: PR WA Camp. (Batula - 2)

Purpose of analysis Sampling Done by : Monitoring

By our lab. Representative

#### **TEST RESULTS**

5,N.	Parameter's	Unit's	Results	Acceptable Limit's	Permissible Limit's	Method of Analysis
,Dis	cipline - Chemical , Group - Water		ALV.	E W. VOIE		
On	canpleptic and Physical Parameter'	5	FINITE .		V. 19.7	7 7 7 7
2	Colour (Hazen)	1	1.0	5 Max.	15 Max.	15 3025 (P-4)-2021
2	Odour		Agreeable	Agreeable	Agreeable	IS 3025 (P-5)-2018
3	PH		7.51	6.5-8.5	No Relexation	15 3025 (P-11)-1983
4	Turbidity (NTU)		<1.0	1 Max.	5 Max.	IS 3025 (P-10)-1984
5	Total Dissolved Solids (TDS)	mg/l	72.0	500 Max.	2000 Max.	IS 3025 (P-16)-1984
Ger	neral parameters Concerning Subst	ances under	irable in excessive amo	unts	(No. of Street, or other party)	or anito is and those
1	Total Ammonia (as N)	mg/l	BLQ(LOQ:0.2)	0.5 Max.	No Relaxation	IS 3025 (P-34)-2021
2	Calcium (as Ca)	mg/l	11.20	75 Max.	200 Max.	IS 3025 (P-40)-1991
3	Chloride (as CI)	mg/l	6.0	250 Max.	1000 Max.	IS 3025 (P-32)-1988
4	Fluoride (as F)	mg/l	0.26	1.0 Max.	1.5 Max.	APHA (4500 F)
5	Magnesium (as Mg)	mg/l	3.90	30 Max.	100 Max.	15 3025 (P-46)-1994
6	Nitrate (as NO3)	mg/l	4.20	45 Max.	No Relaxation	
7	Phenolic Compounds (as C6H5OH)	mg/l	BLQ(LOQ:0.0004)	0.001 Max.	0.002 Max.	15 3025 (P-34)-2021
8	Sulphate (as 504)	mg/l	7.30	200 Max.	400 Max.	IS 3075 (P-43)-1992
9	Total Alkalinity (as CaCD3)	mg/l	28.0	200 Max.	600 Max.	15 3025 (P-24)-1986
10	Total Hardness (as CaCO3)	mg/l	44.0	200 Max.	600 Max.	IS 3025 (P-23)-1986
Disci	pline- Chemical, Group-Residue in Wa			ANN MISK	600 Max.	15 3025 (P-21)-2009
	TALS					
	Aluminium (as Al)	mg/l	BLQ (LDQ - 0.010)	0.03 Max.	0.2 Max.	HTH/QF/7.2/2/ICP-01,500 NO-18
	Earlum (as Ba)	mg/l	BLQ (LOQ - 0.010)	0.7 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,500 NO-18
	Molyodenum (as Mo)	mg/l	0.002	0.07 Max	No Relaxation	HTH/QF/7.2/2/ICP-01,500 NO-18
	Boron (as 8)	mg/l	BLQ (LOQ - 0.050)	0.5 Max.	2.4 Max.	HTH/QF/7.2/2/ICP-01,50H
	Copper (as Cu)	mg/l	0.001	0.05 Max.	1.5 Max.	HTH/QF/7.2/2/ICP-01,508



### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact : (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site : www.haryanutesthouse.net, e-mail : haryanutesthouse.sci.ggmail.com, info@haryanutesthouse.net

A) est

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued To:

**Hindustan Construction Company Ltd** 

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur, Distt-Chamoli (U.K.) 246472 Report No. : HTH/WT/220516006 ULR No. : TC781122200001033F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 20/05/2022

Reporting Date 20/05/2022

#### TEST RESULTS

	- Control of the Cont		150111	ESULIS		
-	Parameter's	Unit's	Results	Acceptable Limit's	Permissible Limit's	Method of Analysis
5			777	1157 11	1 1/2 1/2 1/2	NO-18
6	(ron (as Fe)	mg/l	BLQ (LOQ - 0.050)	1.0 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50F NO-18
7	Manganese (as Mn)	mg/l	0.001	0.1 Max.	0.3 Max.	HTH/QF/7.2/2/ICP-01,50F NO-18
8	Selenium (as Se)	mg/l	BLQ (LOQ - 0.005)	0.01 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50F NO-18
9	Silver (as Ag)	mg/l	BLQ (LOQ - 0.001)	0.1 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,5QF NO-18
10	Zinc (as Zn)	mg/l	0.098	5.0 Max.	15 Max.	HTH/QF/7.2/2/ICP-01,50P
TO	XIC SUBSTANCES					100-30
1	Cadmium (as Cd)	mg/t	BLQ (LOQ - 0.001)	0.003 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50F NO-18
2	Lead (as Pb)	mg/l	BLQ (LOQ - 0.001)	0.01 Max.	No Relaxation	HTH/QF/7.2/2/ICP-G1,5OF
1	Mercury (as Hg)	mg/l	BLQ (LDQ - 0.0005)	0.001 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50F
	Nickel (as NI)	mg/l	0.001	0.02 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50F NO-18
	Total Arsenic (as As)	mg/l	0.003	0.01 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
	Total Chromium (as Cr)	mg/l	0.001	0.05 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
7	Cyanide (as CN)	mg/l	BLQ(LOQ:0.02)	0.05 Max.	No Relaxation	IS 3025 (P-27) :2021
Disc	ipline - Bilogical , Group - Water				C-BARRION CO.	TO THE REAL PROPERTY.
	Coliform	Per 100 ml	Absent	Shall Not be Detectable	No Relaxation	15:15185:2016
1	f.coli	Per 100 ml	Absent	Shall Not be Detectable	No Relaxation	15:15185:2016

\*\*\*End of Report\*\*\*

Remarks: Analysed parameters of water sample confirms to IS 10500:2012 specification with respect to above test parameters.

BLQ: Below limit of Quantification / LOQ: Limit of Quantification

Manendra Kumar





### & Consultancy Services

GOVT. RECOGNISED LABORATORY



Contact (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecs@gmail.com, info@haryanatesthouse.net





Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

#### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. ULR No.

: HTH/WT/220516007

TC781122200001034F

Party's Ref No.

: Nil

Booking Date

: 16/05/2022

Period of Testing

: 16/05/2022To 20/05/2022

Borewell Water

Reporting Date

Sample Name

Sample quantity

20/05/2022

Sample Description

: Ground Water Sample

Type of Industry

Construction Company

Date of sampling

14/05/2022

Date of receipt of sample

: 16/05/2022

**Environmental Condition** 

: Temp. 22°C, Humidity 64%

Sampling Reference Protocol

REFERENCE TO PROTOCOL: IS 10500:2012 (Amend 3, Feb 2021)

: 15 1622 : 1981

Sample Location

: Batula Labour Camp (B-1)

5 Ltr. + 250 ml in sterilized bottle

Purpose of analysis

: Monitoring

Sampling Done by

: By our lab, Representative

#### TEST RESULTS

S.N.	Parameter's	Unit's	Results	Acceptable Limit's	Permissible Limit's	Method of Analysis
Dis	cipline - Chemical , Group - Water	11/10	AVE	2 1/2 1/2 III	. 7.7	
Qr	ancieptic and Physical Parameter'	5	CONTRACTOR OF THE PARTY OF THE			
1	Colour (Hazen)		1.0	5 Max.	15 Max.	IS 3025 (P-4)-2021
2	Odour		Agreeable	Agreeable	Agreeable	IS 3025 (P-5)-2018
3	pH		7.17	6.5-8.5	No Relaxation	IS 3025 (P-11)-1983
4	Turbidity (NTU)		<1.0	1 Max.	5 Max.	IS 3025 (P-10)-1984
5	Total Dissolved Solids (TDS)	mg/t	240.0	500 Max.	2000 Max.	65 3025 (P-16)-1984
Ger	neral parameters Concerning Subst	ances undes	irable in excessive amo	unts	and the statem.	19 8068 (5. 80) 1204
1	Total Ammonia (as N)	mg/l	BLQ(LOQ:0.2)	0.5 Max.	No Relaxation	IS 3025 (P-34)-2021
2	Calcium (as Ca)	mg/l	40.1	75 Max.	200 Max.	IS 3025 (P-40)-1991
3	Chloride (as CI)	mg/l	10.0	250 Max.	1000 Max.	IS 3025 (P-32)-1988
	Flooride (as F)	mg/l	0.34	1.0 Max.	1.5 Max.	APHA (4500 F)
5	Magnesium (as Mg)	mg/l	16.56	30 Max.	100 Max.	15 3025 (P-46)-1994
6	Nitrate (as NO3)	mg/l	7.70	45 Max	No Relaxation	15 3025 (P-34)-2021
7	Phenolic Compounds (as C6H5OH)	mg/l	BLQ(LOQ:0.0004)	0.001 Mas.	0.002 Max.	IS 3025 (P-43)-1992
	Sulphate (as SO4)	mg/l	23.5	200 Max.	400 Max.	IS 3025 (P-24)-1986
9	Total Alkalinity (as CeCO3)	mg/l	196.0	200 Max.	600 Max.	IS 3025 (P-23)-1986
10	Total Hardness (as CaCO3)	mg/l	168.0	200 Max.	600 Max.	is 3025 (P-21)-2009
Disci	pline- Chemical, Group-Residue in Wa	iter	200		Sale (Hair	19:3023 [1-22]-2009
ME	TALS			1 2 1	13.22	
	Aluminium (as Al)	mg/l	BEQ (LOQ - 0.010)	0.03 Max.	0.2 Max.	HTH/QF/7.2/2/ICP-01,50 NO-18
	Barium (as Ba)	mg/l	0.01	0,7 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,500 NO-18
	Molybdenum (as Mo)	mg/l	0.001	0.07 Max	No Relaxation	HTH/QF/7.2/2/ICP-01,500 NO-18
	Boron (as 8)	mg/l	BLQ (LOQ - 0.050)	0.5 Max.	2.4 Max.	HTH/QF/7.2/2/ICP-01,500 NO-18
	Copper (as Cu)	mg/l	0.001	0.05 Max.	1.5 Max.	HTH/QF/7.2/2/ICP-01_508



### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact : (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site : www.haryanutesthouse.net, e-mail: haryanutesthousecs@gmail.com, info@haryanutesthouse.net



Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

#### TEST REPORT

issued Ta:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur, Distt-Chamoli (U.K.) 246472

TC781122200001034F Party's Ref No. : Nil

Report No.

ULR No.

**Booking Date** : 16/05/2022

Period of Testing : 16/05/2022To 20/05/2022

: HTH/WT/220516007

Reporting Date : 20/05/2022

#### **TEST RESULTS**

			1531 1	ESOLIS		
5.N	- Parameter's	Unit's	Results	Acceptable Limit's	Permissible Limit's	Method of Analysis
5	1000		10000			NO-18
ú	Iron (as Fe)	mg/l	BLQ (LOQ - 0.050)	1.0 Max.	No Relaxation	HTH/0F/7.2/2/ICP-01,50F NO-18
7	Muriganese (as Mn)	mg/t	0.002	0.1 Max.	0.3 Mex.	HTH/QF/7.2/2/ICP-01,50F NO-18
n	Selenium (as Se)	mg/l	BLQ (LOQ - 0.005)	0.01 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
9	Silver (as Ag)	mg/I	BLQ (LOQ - 0.001)	0.1 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
10	Zinc (as Zn)	mg/l	BLQ (LOQ - 0.05)	5.0 Max.	15 Max.	HTH/QF/7.2/2/ICF-01,50P NO-18
TO	XIC SUBSTANCES					190-28
1	Cadmium (as Cd)	mg/l	BLQ (LOQ - 0.001)	0.003 Max.	No Relaxation	HTH/QF/7:2/2/ICP-01,50P NO-18
2	Lead (as Pts)	mg/l	BLQ (LOQ - 0.001)	0.01 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
3	Mercury (as Hg)	mg/l	BLQ (LOQ - 0.0005)	0.001 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,50P NO-18
4	Nickel (as Ni)	mg/l	BLQ (LOQ - 0.001)	0.02 Max.	No Relexation	HTH/QF/7.2/2/ICP-01,50P NO-18
5	Total Arsenic (as As)	mg/l	0.002	0.01 Max.	No Relaxation	HTH/QF/7.2/2/ICP-01,5OP NO-18
6	Total Chromium (as Cr)	mg/I	0.001	0.05 Max.	No Relexation	HTH/QF/7.2/2/ICP-01,50P NO-18
7	Cyanide (as CN)	mg/l	BLQ(LOQ:0.02)	0.05 Max.	No Relaxation	/5 3025 (P-27) :2021
Disc	Ipline - Bilogical , Group - Water					The state of the s
1	Coliform	Per 100 mil	Absent	Shall Not be Detectable	No Relaxation	15:15185:2016
2	E.coli	Per 100 ml	Absent	Shall Not be Detectable	No Relaxation	5:15185:2016


\*\*\*End of Report\*\*\*

Remarks: Analysed parameters of water sample confirms to IS 10500:2012 specification with respect to above test parameters. BLQ : Below limit of Quantification / LOQ : Limit of Quantification

Responsible Services

Manendra Kumar







### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Cintact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryunatesthouse.net, e-mail: haryunatesthouseus@gmail.com, info@haryanatesthouse.net

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





#### TEST REPORT

Issued To:

Hindustan Construction Company Ltd.

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516029 ULR No. TC781122100002706F

Party's Ref No.

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 24/05/2022

Reporting Date : 24/05/2022

Sample Description

Type of industry.

Name of Plant/ Section

Date of sampling

Capacity of Boiler

Source of Emission

instrument used

Instrument Calibration Status

Type of stack

Type of Fuel used

Stack height (from the ground level) Stack diameter (at the sampling point)

Sample Location

Purpose of sampling

Sample collected by

Type of APCM A Observations

Stack gas temperature, 9C

Temperature at Metering point, #C Avg. stack gas velocity, m/sec

4. Sampling flow rate, Lt./min. 5. Period of sampling, Minutes

6. Volumetric flow rate, Nm3/Hr

Stack Emission (Boiler)

Construction Company

Boiler Section 14/05/2022

850 Kg/ Hr

5 Stack Attached to Boller

Stack Sampler VSS1 (Sr.No. 247 DTK 2019)

Calibrated (upto 24.12.2022)

Metal HSD :

: 30 meter : 0.800 meter

: As per standard norms

: Monitoring

: By our lab, Representative

: NS

1-144.0 1 42.0 1 7.68

25.0 : 30.0

: 9543.28

#### **B** Results

S.N. Test Parameters	Units	Result	Standard Limit	Test Method
Discipline: Chemical, Group: Atmospheric Pollution	////			Test meshod
1 Particulate Matter (PM)	mg/Nm3	97.15	1200.11	
2 Sulphur Dioxide (SO2)	mg/Nm3	100 100 100	1200 Max	IS 11255 (Part-I): 1985 : RA: 2019
Nitrogen Dioxide (NO2)	107070	10.47		HTH/QF/7.2/2/CH-02, SQP No-2
Carbon Dioxide (CO2)	mg/Nm3	253.99	1 30	HTH/QF/7.2/2/CH-02, SOP No-2
Carrier provide (CDS)	% v/v	9.30		HTH/QF/7.2/2/OH-02, SOP No-21

End of Report \*\*\*

Remarks: Particulate Matter Corrected @12 % CO2







### & Consultancy Services

GOVT, RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Cintact: (Off.) 86677-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166. (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecs@gmail.com, info@haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report Na. : HTH/EP/220516030 ULR No. TC781122100002684F

Party's Ref No. : NII

**Booking Date** : 16/05/2022

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date : 23/05/2022

Sample Description

: Stack Emission (DG No. 1, 2000 KVA)

Type of Industry Name of Plant/ Section

Construction Company DG Section (TBM)

Date of sampling

14/05/2022

Capacity of DG Source of Emission

2000 KVA (DG No. 1) Stack Attached to DG

instrument used

Stack Sampler VSS1 (Sr.No. 247 DTK 2019)

Instrument Calibration Status

: Calibrated (upto 24.12.2022)

Type of stack Type of Fuel used

I Metal : HSD

Stack height (from the ground level) Stack diameter (at the sampling point)

: 19.5 meter 1 12 inch

Sample Location

: As per standard norms

Purpose of sampling

: Monitoring

Sample collected by

: By our lab. Representative

A Observations

 Stack gas temperature, <sup>9</sup>C 2. Temperature at Metering point, PC 3. Avg. stack gas velocity, m/sec.

4. Sampling flow rate, Lt./min. 5. Period of sampling, Minutes : 17.77 : 15.0 : 30.0

350.0

23.0

6. Volumetric flow rate, Nm3/Hr

1 2145.47

#### **B** Results

5.8	4. Test Parameters	Units	Result	Standard Limit	Test Method
Dis	cipline: Chemical, Group: Atmospheric Pollution		7 1		
1	Particulate Matter (PM)	mg/Nm3	52.34	75 Max	IS 11255 (Part-I): 1985 : RA: 2019
2	Nitrogen Dioxide (NO2)	ppmV	192.25	710 Max	HTH/QF/7.2/2/CH-0Z, 50P No-23
3	Carbon Monoxide (CD)	mg/Nm3	94.36	150 Max	
4	Oxygen (O2)	- %	14.20	and the same	HTH/QF/7.2/2/CH-02, SOP No-23 HTH/QF/7.2/2/CH-02, SOP No-23
5	Total Non-Methyl Hydro Carbon (NMHC)	mg/Nm3	26.60	100 Max	15 13270 : 1992 : RA: 2019

End of Report \*\*\*





### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact : (Off.) 86077-70160, 0180-3516205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecs@gmail.com, info@haryanatesthouse.net

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





#### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. HTH/EP/220516031 ULR No. TC781122100002685F

Party's Ref No.

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date 23/05/2022

Sample Description

Type of Industry Name of Plant/ Section Date of sampling

Capacity of DG Source of Emission instrument used

Instrument Calibration Status

Type of stack

Type of Fuel used Stack height (from the ground level) Stack diameter (at the sampling point)

Sample Location Purpose of sampling

Sample collected by

A Observations

 Stack gas temperature, %C 2. Temperature at Metering point, %C Avg. stack gas velocity, m/sec 4. Sampling flow rate, Lt./min. 5. Period of sampling, Minutes

Volumetric flow rate, Nm3/Hr

: Stack Emission (DG No. 2, 2000 KVA)

Construction Company DG Section (TBM) : 14/05/2022

: 2000 KVA (DG No. 2) : Stack Attached to DG

Stack Sampler VSS1 (Sr.No. 247 DTK 2019)

: Calibrated (upto 24.12.2022) : Metal

: HSD : 19.5 meter I 12 inch

: As per standard norms

1 Monitoring

By our lab. Representative

353.0 : 23.0 18.13 : 15.0

> : 30.0 2178.44

#### **B** Results

S.N	Test Parameters	Units	Result	Standard Limit	Test Method
Dis	cipline: Chemical, Group: Atmospheric Pollution				Test messing
1	Particulate Matter (PM)	mg/Nm3	48.84	75 Max	OF THREE PROPERTY AND ADDRESS OF THE PARTY.
2	Nitrogen Dioxide (NO2)	Vmqq	182.98	710 Max	IS 11255 (Part-I): 1985: RA: 2019 HTH/QF/7-2/2/CH-02, SQP No-23
3	Carbon Monoxide (CD)	mg/Nm3	87.72	150 Max	HTH/QF/7.2/2/CH-02, SQP No-23
4	Oxygen (O2)	×	14.10	-	HTH/QF/7.2/2/CH-02, SQP No-23
5	Total Non-Methyl Hydro Carbon (NMHC)	mg/Nm3	26.33	100 Max	15 13270 : 1992 : RA: 2019

End of Report \*\*\*





### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Centact : (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecs/digmail.com, info@haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

#### TEST REPORT

Issued Ta:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516032 ULR No. : TC781122100002687F

Party's Ref No. : Nil

**Booking Date** : 16/05/2022

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date 23/05/2022

Sample Description

Type of Industry

Name of Plant/ Section Date of sampling

Capacity of DG

Source of Emission Instrument used

Instrument Calibration Status Type of stack

Type of Fuel used

Stack height (from the ground level). Stack diameter (at the sampling point)

Sample Location

Purpose of sampling Sample collected by

A Observations

 Stack gas temperature, #C Temperature at Metering point, 9C

 Avg. stack gas velocity, m/sec 4. Sampling flow rate, Lt./min. 5. Period of sampling, Minutes

Volumetric flow rate, Nm3/ Hr

: Stack Emission (DG No. 3, 2000 KVA)

Construction Company : DG Section (TBM)

14/05/2022

2000 KVA (DG No. 3)

: Stack Attached to DG

5 Stack Sampler V551 (Sr.No. 247 DTK 2019)

Calibrated (upto 24.12.2022)

: Metal : HSD

: 19.5 meter 7 12 inch

: As per standard norms

1 Monitoring

: By our lab. Representative

: 351.0

: 23.0 : 17.97

: 15.0 : 30.0

2166.14

#### **B** Results

S.N	L. Test Parameters	Units	Result	Standard Limit	Test Method
Dis	cipline: Chemical, Group: Atmospheric Pollution	1	7 7 7	1 / / /	100.000
1	Particulate Matter (PM)	mg/Nm3	55.70	75 Max	IS 11255 (Part-I): 1985 : RA: 201
	Nitrogen Dioxide (NO2)	ppmV	197.54	730 Max	HTH/QF/7.2/2/CH-02, SOP No-Z
i.	Carbon Monoxide (CO)	mg/Nm3	99.20	150 Max	HTH/QF/7.2/2/CH-02, SOP No-2
	Oxygen (O2)	N	14.20	10000000	HTH/QF/7.2/2/CH-02, SQP No-2:
	Total Non-Methyl Hydro Carbon (NMHC)	mg/Nm3	27.05	100 Max	IS 13270 : 1992 : RA: 2019

\*\*\*End of Report\*\*\*





### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecsdiigmail.com, info@haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516033
ULR No. : TC781122100002686F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date : 23/05/2022

Sample Description

Type of Industry Name of Plant/ Section

Date of sampling

Capacity of DG Source of Emission

Instrument used

Instrument Calibration Status

Type of stack
Type of Fuel used

Stack height (from the ground level) Stack diameter (at the sampling point)

Sample Location
Purpose of sampling

Sample collected by A Observations

Stack gas temperature, 9C
 Temperature at Metering point, 9C

Avg. stack gas velocity, m/sec
 Sampling flow rate, Lt./min.
 Period of sampling, Minutes

6. Volumetric flow rate, Nm3/ Hr

: Stack Emission (DG No. 4, 2000 KVA)

: Construction Company : DG Section (TBM)

: 14/05/2022 : 2000 KVA (DG No. 4)

Stack Attached to DG

Stack Sampler VSS1 (Sr.No. 247 DTK 2019)

: Calibrated (upto 24.12.2022)

: Metal : HSD

: 19.5 meter : 12 inch

: As per standard norms

: Monitoring

By our lab, Representative

1 352.0 1 23.0

: 17.92 : 15.0

: 30.0

2156.65

#### 8 Results

S.N. Test Parameters	Units	Result	Standard Limit	Test Method
Discipline: Chemical, Group: Atmospheric Pollution	7 1000	7 7 7		
1 Particulate Matter (PM)	mg/Nm3	51.86	75 Max	NE 55300 (Burn II - 1000 Av. 2000
Nitrogen Dioxide (NO2)	ppmV	190.14	710 Max	85 11255 (Part-I) : 1985 : RA: 2019
Cartion Monoxide (CO)	mg/Nm3	96.78	150 Max	HTH/QF/7.2/2/CH-02, SOP No-23
Oxygen (O2)	*	14.20	130 Max	HTH/QF/7.2/2/CH-02, SOP No-23
Total Non-Methyl Hydro Carbon (NMHC)	mg/Nm3	26.71	100 Max	HTH/QF/7.2/2/CH-02, SOP No-23 IS 13270 : 1992 : RA: 2019

\*\*\*End of Report\*\*\*







### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryunatesthouse.net, e-mail: haryunatesthousecs@gmail.com, info@haryanatesthouse.net

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516033 ULR No. TC781122100002686F

Party's Ref No.

**Booking Date** : 16/05/2022

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date : 23/05/2022

Sample Description

Type of industry Name of Plant/ Section

Date of sampling

Capacity of DG Source of Emission Instrument used

Instrument Calibration Status

Type of stack Type of Fuel used

Stack height (from the ground level) Stack diameter (at the sampling point)

Sample Location Purpose of sampling

Sample collected by

A Observations

 Stack gas temperature, %C Temperature at Metering point, \*C 3. Avg. stack gas velocity, m/sec.

4. Sampling flow rate, Lt./min. 5. Period of sampling, Minutes

Volumetric flow rate, Nm3/Hr

Stack Emission (DG No. 4, 2000 KVA)

: Construction Company DG Section (TBM)

14/05/2022

2000 KVA (DG No. 4) Stack Attached to DG

Stack Sampler VS51 (Sr.No. 247 DTK 2019)

1 Calibrated (upto 24.12.2022)

: Metal : HSD

19.5 meter. 12 inch

: As per standard norms

Monitoring

By our lab. Representative

: 352.0

: 23.0 17.92 15.0


30.0


2156.65

#### **B** Results


S.N. Test Parameters	Units	Result	Standard Limit	August a
Discipline: Chemical, Group: Atmospheric Pollution	1111	7 7 7	President Const	Test Method
Particulate Matter (PM)  Nitrogen Dioxide (NO2)  Carbon Monoxide (CO)  Orygen (O2)  Total Non-Methyl Hydro Carbon (NMHC)	mg/Nm3 ppmV mg/Nm3 % mg/Nm3	51.86 190.14 96.78 14.20 26.71	75 Max 710 Max 150 Max	IS 11255 (Part-I): 1985: RA: 2019 HTH/QF/7:2/Z/CH-02, SOP No-23 HTH/QF/7:2/Z/CH-02, SOP No-23 HTH/QF/7:2/Z/CH-02, SOP No-23 IS 13270: 1992: RA: 2019

End of Report\*\*\*





# EFFLUENT WATER MONITORING





### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact : (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site : www.haryanatesthouse.net, e-mail : haryanatesthousecs@gmail.com, info@haryanatesthouse.net

16-7811

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

#### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516001 ULR No. : TC781122100002673F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 21/05/2022

Reporting Date I 21/05/2022

Sample Description : Effluent Water Sample (DP Mess Outlet)

Type of Industry : Construction Company

Sample type : Effluent Water Sample (DP Mess Outlet)

Date of sampling : 14/05/2022
Date of receipt of sample : 16/05/2022

Sample Location : DP Mess Outlet Sample quantity : 2 Ltr.

Purpose of analysis : Monitoring

Sample collected/ supplied by : By our Lab. Representative

#### TEST RESULTS

S.N. Test Parameters	1000	EST INCOUNTS			
	Unit	Result	Limit as per EP Act. 1986 (Inland Surface Water)	Test Method	
Discipline : Chemical, Group : Waste Water		3 / 1 -		/ / / /	
1 Odour		Odourless		IS 3025 (Part 5): 2018	
2 pH		8.18	55-90	IS 3025 (Part 11): 1993	
3 Total Suspended Solids	mg/L	36.0	100 Max	15-3025 (Part 17): 1984	
4 Chemical Oxygen Demand(COD)	mg/l.	44.0	250 Max	IS 3025 (Part 58): 2006	
5 Biochemical Oxygen Demand (BOO) 3 Days at 27°C	mg/L	7.0	30 Max	15 3025 (Part 44): 1993	
6 OB & Grease	mg/L	BLQ(LOQ 0.5)	10 Max	IS 3025 (Part 39): 2021	
		****	- bear	ra avea thair sat.	

\*\*\*End of Report\*\*\*

Remarks: BLQ: Below limit of Quantification / LDQ: Limit of Quantification

Md. Astaik Ansari

NS (22



### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact : (Off.) 86077-70160, 0180-3510205 (Eur.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site : www.haryanutesthouse.net, e-mail : haryanatesthouseca@gmail.com, info@haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516002 ULR No. : TC781122100002674F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 21/05/2022

Reporting Date : 21/05/2022

Sample Description : Effluent Water Sample (Batching Plant Dam Site)

Type of Industry : Construction Company

Sample type : Effluent Water Sample (Batching Plant Dam Site)

Date of sampling : 14/05/2022

Date of receipt of sample : 16/05/2022

Sample Location : Batching Plant Dam Site

Sample quantity : 2 Ltr.
Purpose of analysis : Monitoring

Sample collected/ supplied by : By our Lab. Representative

#### **TEST RESULTS**

S.N. Test Parameters	Unit	Result	Test Method					
Discipline : Chemical, Group : Waste Water								
1 Odour		Odourless	(5 3025 (Part 5): 2018					
2 pH		8.30	IS 3025 (Part 11): 1993					
3 Total Suspended Solids	mg/L	96.0	IS 3025 (Part 17): 1984					
4 Chemical Oxygen Demand(COD)	mg/L	48.0	IS 3025 (Part 58): 2006					
5 Biochemical Oxygen Demand (BOD) 3 Days at 27°C	mg/L	8.4	IS 3025 (Part 44): 1993					
6 Olf & Grease	mg/L	BLQ(LQQ(0.5)	15 3025 (Part 39): 2021					

\*\*\*End of Report\*\*\*

Remarks: RLQ: Below limit of Quantification / LQQ: Limit of Quantification

1 NS (102

Md. Asha Ansan Tasm



### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3519205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Size: www.haryanatesthouse.net, e-mail: haryanatesthousecs@gmail.com, info@haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516003 ULR No. : TC781122100002675F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 21/05/2022

Reporting Date : 21/05/2022

Sample Description : Effluent Water Sample (Batching Plant Power House)

Type of Industry : Construction Company

Sample type : Effluent Water Sample (Batching Plant Power House)

 Date of sampling
 : 14/05/2022

 Date of receipt of sample
 : 16/05/2022

Sample Location : Batching Plant Power House

Sample quantity : 2 Ltr.
Purpose of analysis : Monitoring

Sample collected/ supplied by : By our Lab. Representative

#### **TEST RESULTS**

5.1	N. Test Parameters	Unit	Result	Test Method			
Discipline : Chemical, Group : Waste Water							
1	Odour		Odouriess	IS 3025 (Part 5): 2018			
2	pH		8.06	IS 3025 (Part 11): 1993			
8	Total Suspended Solids	mg/L	83.0	IS 3025 (Part 17): 1984			
4	Chemical Oxygen Demand(CDD)	mg/L	61.0	IS 3025 (Part 58): 2006			
5	Biochemical Daygen Demand (BOD) 3 Days at 27°C	mg/L	9.4	IS 3025 (Part 44): 1993			
6	Cil & Grease	mg/t.	BLQ(LOQ 0.5)	IS 3025 (Part 391: 2021			

\*\*\*End of Report\*\*\*

Remarks: BLQ: Below limit of Quantification / LOQ: Unit of Quantification

Md Asfek Abaden

[ N (22



## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact : (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site : www.haryanatesthouse.net, e-mail : haryanatesthousecx@gmail.com, info@haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516004 ULR No. : TC781122100002676F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 21/05/2022

Reporting Date : 21/05/2022

Sample Description : Effluent Water Sample (Sendimentation Outlet- Crusher Damsite)

Type of industry : Construction Company

Sample type : Effluent Water Sample (Sendimentation Outlet- Crusher Damsite)

 Date of sampling
 14/05/2022

 Date of receipt of sample
 16/05/2022

Sample Location : Sendimentation Outlet- Crusher Dam Site

Sample quantity 2 Ltr.
Purpose of analysis : Monitoring

Sample collected/ supplied by By our Lab. Representative

#### TEST RESULTS

5.3	N. Test Parameters	Unit	Result	Test Method			
Discipline : Chemical, Group : Waste Water							
1	Odour	150	Odourless	IS-3025 (Part 5): 2018			
2	pH		7.64	IS 3025 (Part 11): 1993			
3	Total Suspended Solids	mg/L	64.0	IS 3025 (Part 17): 1984			
4	Chemical Oxygen Demand(COD)	mg/L	52.0	IS 3025 (Part 58): 2006			
5	Biochemical Oxygen Demand (BOD) 3 Days at 27°C	mg/L	8.0	IS 3025 (Part 44): 1993			
6	OH & Grease	mg/L	BLQ(LDQ 0.5)	IS 3025 (Part 39): 2021			

\*\*\*End of Report\*\*\*

Remarks: BLQ: Below limit of Quantification / LOQ: Limit of Quantification

Md. Astale Asears

Photography 5 22



### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact : (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site : www.haryanatesthouse.net, c-mail : heryanatesthousecs@gmail.com, info@haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





### TEST REPORT

Issued To:

**Hindustan Construction Company Ltd** 

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516005 ULR No. : TC781122100002677F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 21/05/2022

Reporting Date : 21/05/2022

Sample Description : Effluent Water Sample (Batching Plant Near Casting Yard)

Type of Industry : Construction Company

Sample type : Effluent Water Sample (Batching Plant Near Casting Yard)

 Date of sampling
 : 14/05/2022

 Date of receipt of sample
 : 16/05/2022

Sample Location : Batching Plant Near Casting Yard

Sample quantity : 2 Ltr.
Purpose of analysis : Monitoring

Sample collected/ supplied by : By our Lab. Representative

#### **TEST RESULTS**

5,8	L Test Parameters	Unit	Result	Test Method					
Dis	iscipline : Chemical, Group : Waste Water								
1	Odour	E	Odourless	IS 3025 (Part 5): 2018					
2	pH	- 3	8.36	IS 3025 (Part 11): 1993					
3	Total Suspended Solids	mg/L	32.0	IS 3025 (Part 17): 1984					
4	Chemical Oxygen Demand(COD)	mg/L	66.0	IS 3025 (Part 58): 2006					
5	Biochemical Oxygen Demand (BOD) 3 Days at 27°C	mg/L	10.0	IS 3025 (Part 44): 1993					
6	Oil & Grease	mg/L	BLQ(LOQ 0.5)	IS 3025 (Part 39): 2021					

\*\*\*End of Report\*\*\*

Remarks: BLQ: Below limit of Quantification / LDQ: Limit of Quantification

Md. Asfak Ansari

LN 3/22



### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact : (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site : www.haryamatesthouse.net, e-mail : haryamatesthousecs@gmail.com, info@haryamatesthouse.net

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516006 ULR No. : TC781122100002678F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 21/05/2022

Reporting Date : 21/05/2022

Sample Description : Effluent Water Sample (Sendimentation Tank Dam Site Officer Mess)

Type of Industry : Construction Company

Sample type : Effluent Water Sample (Sendimentation Tank Dam Site Officer Mess)

 Date of sampling
 : 14/05/2022

 Date of receipt of sample
 : 16/05/2022

Sample Location : Sendimentation Tank Dam Site Officer Mess

Sample quantity : 2 Ltr.
Purpose of analysis : Monitoring

Sample collected/ supplied by : By our Lab. Representative

#### **TEST RESULTS**

5.8	4. Test Parameters	Unit	Result	Test Method					
Dis	Discipline : Chemical, Group : Waste Water								
1	Odour		Odourless	IS 3025 (Part 5): 2018					
2	git	7:	8.35	IS 3025 (Part 11): 1993					
3	Total Suspended Solids	mg/L	92.0	IS 3025 (Part 17): 1984					
4	Chemical Oxygen Demand(COD)	mg/L	39.0	IS 3025 (Part 58): 2006					
5	Biochemical Oxygen Demand (BOD) 3 Days at 27°C	mg/L	7.2	IS 3025 (Part 44): 1993					
6	Oil & Grease	mg/L	BLQ(LOQ 0.5)	IS 3025 (Part 39): 2021					

\*\*\*End of Report\*\*\*

Remarks: BLQ: Below limit of Quantification / LOQ: Limit of Quantification

Md. Astal Assan

[ m 22



### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Cuntact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecs/@gmail.com, info@haryanatesthouse.net

No.

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516007 ULR No. : TC781122100002679F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 21/05/2022

Reporting Date : 21/05/2022

Sample Description : Effluent Water Sample (Sendimentation Tank Power House)

Type of Industry : Construction Company

Sample type : Effluent Water Sample (Sendimentation Tank Power House)

Date of sampling : 14/05/2022

Date of receipt of sample : 16/05/2022

Sample Location : Sendimentation Tank Power House

Sample quantity = 2 Ltr.
Purpose of analysis : Monitoring

Sample collected/ supplied by : By our Lab. Representative

#### **TEST RESULTS**

S.N. Test Parameters	Unit	Result	Test Method
Discipline : Chemical, Group : Waste Water	Test mession		
1 Odour	14	Odnuriess	IS 3025 (Part 5): 2018
Z pH		8.39	IS 3025 (Part 11): 1993 IS 3025 (Part 17): 1984 IS 3025 (Part 58): 2006
Total Suspended Solids Chemical Oxygen Demand(COD)	mg/L	96.0	
5 Biochemical Oxygen Demand (BOD) 3 Days at 27°C	mg/L	26.0	
Oil & Grease	mg/L mg/L	4.2 BLQ(LQQ 0.5)	IS 3025 (Part 44): 1993
	11-90-1	manufacture (CD)	15 3025 (Part 39): 2021

\*\*\*End of Report\*\*\*

Remarks: 8LQ: Below limit of Quantification / LOQ: Limit of Quantification

Contract 22

Md. Aslak Alpsari



### & Consultancy Services

GOVT. RECOGNISED LABORATORY



Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, o-mail: haryanatesthousecockgrantl.com, info@haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





#### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516008 ULR No. : TC781122100002680F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 21/05/2022

Reporting Date : 21/05/2022

Sample Description : Effluent Water Sample (DP Mess-Power House)

Type of Industry : Construction Company

Sample type : Effluent Water Sample (DP Mess-Power House)

 Date of sampling
 14/05/2022

 Date of receipt of sample
 16/05/2022

Sample Location : DP Mess Power House

Sample quantity : 2 Ltr.
Purpose of analysis : Monitoring

Sample collected/ supplied by : By our Lab. Representative

#### **TEST RESULTS**


5.1	4. Test Parameters	Unit	Result	Test Method	
Discipline : Chemical, Group : Waste Water					
1	Odour	-	Odourless	IS 3025 (Part 5): 2018	
2	pH		7.33	IS 3025 (Part 11): 1993	
3	Total Suspended Solids	mg/L	54.0	IS 3025 (Part 17): 1984	
4	Chemical Oxygen Demand(COD)	mg/L	31.0	IS 3025 (Part 58): 2006	
5	Biochemical Oxygen Demand (BOD) 3 Days at 27°C	mg/L	4.8	IS 3025 (Part 44): 1993	
_	Oil & Grease	mg/L	BLQ(LOQ (0.5)	IS 3025 (Part 39): 2021	

\*\*\*End of Report\*\*\*

Remarks: BLQ: Below limit of Quantification / LOQ: Limit of Quantification

Md. AsfakAnsari


hours 3.22



# AMBIENT AIR MONITORING



# AMBIENT AIR MONITORING



# AMBIENT AIR MONITORING





## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecs/agmail.com, info@haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued to:

M/s Hindustan Construction Company Ltd., Vishunugarh Pipal Koti Hydro- Electric Project Mayapur, Distt-Chamoli (U.K.) 246472 Report No: HTH/M/220504003, Dt.: 04.05.2022

Reporting Date: 03.06.2022

Party's Ref No: Nil

Sample Description: Ambient-Air Monitoring (24 Hrs for the Quarter of April to June 2022)

Sampling location

TRT Road (Near Durgapur School)

Instrument Used

Respirable Dust Sampler, Fine Particulate (PM2.5) Sampler

Whether Condition

: Clear Sky

Sampling duration

24 Hrs

#### **Test Results**

Parameters	PM <sub>10</sub> (μg/ m²)	PM <sub>2.5</sub> (μg/ m³)	5O <sub>2</sub> (µg/ m³)	NO <sub>x</sub> (µg/m³)
Time Weighted Average	24 hrs	24 hrs	24 hrs	24 hrs
DATE OF SAMPLING		1000		
02.05.2022	70.6	38.2	18.7	31.4
05.05.2022	74.2	36.7	19.2	29.2
09.05,2022	79.7	45.1	20.6	33.7
12.05.2022	86.7	50.2	17.7	32.7
16.05.2022	75.2	46.7	22.6	31.7
19.05.2022	90.2	48.2	21.2 19.6	36.7
23.05.2022	75.7	36.7		39.2
26.05.2022	69.7	32.7	15.9	32.7
30.05.2022	84.2	40.2	18.2	39.1
Minimum	69.7	32.7	15.9	29.2
Maximum	90.2	50.2	22.6	39.2
Average	78.7	41.6	19.3	34.1
Standard Limit As per (NAAQS) MoEF notification Nov. 2009	100 max.	60 max.	80 max	80 max.

Mgr (Leb.) Sh Chemist



## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0186-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

## TEST REPORT

Issued to:

M/s Hindustan Construction Company Ltd., Vishunugarh Pipal Koti Hydro- Electric Project Mayapur, Distt-Chamoli (U.K.) 246472 Report No: HTH/M/220504004, Dt.: 04.05.2022

Reporting Date: 03.06.2022

Party's Ref No: Nil

Sample Description: Ambient-Air Monitoring (24 Hrs for the Quarter of April to June 2022)

Sampling location

: TRT Road / Colony at Siyasin

Instrument Used

Respirable Dust Sampler, Fine Particulate (PM2.5) Sampler

Whether Condition

: Clear Sky

Sampling duration

24 Hrs

#### **Test Results**

Parameters	PM <sub>18</sub> (µg/ m <sup>3</sup> )	PM <sub>2.5</sub> (µg/ m <sup>3</sup> )	SO <sub>Z</sub> (µg/ m³)	NO <sub>x</sub> (µg/m³)
Time Weighted Average	24 hrs	24 hrs	24 hrs	24 hrs
DATE OF SAMPLING		1300	7777	
02.05.2022	69.4	39.7	17.2	35.2
05.05.2022	72.9	36.7	19.2	32.1
09.05.2022	69.7	39.2	20.1	39.7
12.05.2022	82.7	41.7	16.7	36.7
16.05.2022	65.2	42.6	19.9	39.2
19.05.2022	89.7	43.9	20.1	37.7
23.05.2022	75.7	39.7	22.4	35.2
26.05.2022	65.7	35.6	16.9	33.7
30.05.2022	80.2	37.2	19.2	32.9
Minimum	65.2	35.6	16.7	32.1
Maximum	89.7	43.9	22.4	39.7
Average	75.1	39.6	19.2	35.8
Standard Limit As per (NAAQS) MoEF notification Nov. 2009	100 max.	60 max.	80 max.	80 max.

Mgr\_(Lab.)/Sr, Chemist



## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact : (Off.) 86977-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryunztesthouse.net, e-mail: haryanatesthousece@gmail.com, info@haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued to:

M/s Hindustan Construction Company Ltd., Vishunugarh Pipal Koti Hydro- Electric Project Mayapur, Distt-Chamoli (U.K.) 246472 Report No: HTH/M/220504005, Dt.: 04.05.2022

Reporting Date: 03.06.2022

Party's Ref No: Nil

Sample Description: Ambient-Air Monitoring (24 Hrs for the Quarter of April to June 2022)

Sampling location

Power House at Haat/Harsan

Instrument Used

Respirable Dust Sampler, Fine Particulate (PM<sub>2.5</sub>) Sampler

Whether Condition

: Clear Sky : 24 Hrs

Sampling duration

### **Test Results**

Parameters	PM <sub>10</sub> (µg/ m³)	PM <sub>2.5</sub> (μg/ m <sup>5</sup> )	SO <sub>2</sub> (µg/ m³)	NO <sub>a</sub> (µg/ m³)
Time Weighted Average -	24 hrs	24 hrs	24 hrs	24 hrs
DATE OF SAMPLING				
02.05.2022	76.1	41.2	15.4	29.1
05.05.2022	74.2	35.4	16.2	32.9
09.05.2022	79.7	39.4	19.4	34.1
12.05.2022	86.7	45.1	20.1	35.6
16.05.2022	71.2	46.7	22.7	34.7
19.05.2022	84.6	49.7	19.6	39.2
23.05.2022	69.7	39.7	18.4	37.8
26.05.2022	68.2	36.7	15.9	33.7
30.05.2022	84.7	38.2	16.9	39.8
Minimum	68.2	35.4	15.4	29.1
Maximum	86.7	49.7	22.7	39.8
Average	77.3	41.6	18.4	35.1
Standard Limit As per (NAAQS) MoEF notification Nov. 2009	100 max.	60 max.	80 max.	80 max.

Mgr. (Lab.)/Sr. Chemist



## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net e-mail: haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued to:

M/s Hindustan Construction Company Ltd., Vishunugarh Pipal Koti Hydro- Electric Project Mayapur, Distt-Chamoli (U.K.) 246472 Report No: HTH/M/220504006, Dt.: 04.05.2022

Reporting Date: 03.06.2022

Party's Ref No: Nil

Sample Description: Ambient-Air Monitoring (24 Hrs for the Quarter of April to June 2022)

Sampling location

Dam Site (Near Office)

Instrument Used

Respirable Dust Sampler, Fine Particulate (PM<sub>2.5</sub>) Sampler

Whether Condition Sampling duration


: Clear Sky

: 24 Hrs


#### **Test Results**

Parameters	PM <sub>10</sub> (µg/ m³)	PM <sub>2.5</sub> (µg/ m³)	SO <sub>2</sub> (μg/m³)	NO <sub>x</sub> (ug/ m³)
Time Weighted Average	24 hrs	24 hrs	24 hrs	24 hrs
DATE OF SAMPLING	2.011	755		241112
02.05.2022	63.8	41.3	17.3	32.6
05.05.2022	69.7	32.7	18.0	35.2
09.05.2022	62.4	39.2	22.7	32.7
12.05.2022	80.2	42.7	19.2	34.6
16.05.2022	65.7	38.6	20.4	36.7
19.05.2022	85.2	42.6	18.2	32.6
23.05.2022	70.7	39.2	20.7	34.9
26.05.2022	69.7	34.9	19.5	39.2
30.05.2022	79.2	36.2	19.6	35.2
Minimum	62.4	32.7	17.3	32.6
Maximum	85.2	42.7	22.7	39.2
Average	72.2	38.4	19.6	35.0
Standard Limit As per (NAACS) MoEF notification Nov. 2009	100 max.	60 max.	80 max.	80 max.


Mgr. (Lab.)/ Sr. Chemist



# INDOOR AIR QUALITY



# INDOOR AIR QUALITY





### & Consultancy Services

GOVT. RECOGNISED LABORATORY



Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Wob Site: www.haryanatesthouse.net, e-mail: haryanatesthouse.net general com, info@haryanatesthouse.net





Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516023
ULR No. : TC781122100002714F

Party's Ref No. : NII

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 24/05/2022

Reporting Date : 25/05/2022

Sample Description I Indoor Air Quality

Type of Industry

: Construction Company

Date & time of sampling

10/05/2022 (09:15 Hrs to 17:15 Hrs)

Sample Location

: Inside Adit To HRT

Instrument used

RDS Model APM- 460 BL (Sr. No. 3036 DTD 2017)

Instrument Calibration Status

Calibrated (upto 19.07.2022)

Purpose of analysis

Monitoring

Sample collected/ supplied by

By our lab. Representative

A. Observations:

1.26 m3/min

Sampling flow rate (Avg.)
 Total volume of air sampled

: 604.80 m3

Period of sampling

1 B Hrs

5.N	i. Test Parameters	Unit	Result	Requirement as per OSHA	Test Method
Dis	cipline: Chemical, Group: Atmospheric Pollution		11.75	416 500	
1	Respirable Aerosols Mass	mg/m3	1.475	5.0 Max	15 5182 (Pars-23) : 2006 : RA : 2017
2	Sulphur Dloxide (502)	mg/m3	0.019	13 Max	IS 5182 (Part-2): 2001: RA: 2017
3	Nitrogen Dioxide (NO2)	mg/m3	0.043	9.0 Max	IS 5182 (Part-6) : 2006: RA : 2017
4	Carbon Monoxide (CO)	mg/m3	0.916	55 Max	NIOSH 6604 :1996
5	Carbon Dioxide (as CO2)	mg/m3	3117.6	9000 Max	HTH/QF/7.2/2/CH-02, SOP No-16
6	Formaldehyde (HCHO)	mg/m3	0.037		NIOSH 3500 : 1994

\*\*\*End of Report\*\*\*

Remarks: Limit for Air Contaminants as per OSHA

BLQ : Below limit of Quantification / LOQ : Limit of Quantification



Virth 222



## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecs/digmail.com, info@haryanatesthouse.net



Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516023

Party's Ref No. : Nil

**Booking Date** : 16/05/2022

Period of Testing : 16/05/2022To 24/05/2022

Reporting Date : 25/05/2022

Sample Description : Indoor Air Quality

Type of Industry

Date & time of sampling

Sample Location

Instrument used

Instrument Calibration Status

Purpose of analysis

Sample collected/ supplied by

A. Observations:

1. Sampling flow rate (Avg.) 2. Total volume of air sampled

3. Period of sampling

Construction Company

: 10/05/2022 (09:15 Hrs to 17:15 Hrs)

: Inside Adit To HRT

: RDS Model APM- 460 BL (Sr. No. 3036 DTD 2017)

: Calibrated (upto 19.07.2022)

: Monitoring

: By our lab, Representative

1.26 m3/min : 604.80 m3

S.N. Test Parameters	Unit	Result	Requirement as per OSHA	Test Method
Discipline: Chemical, Group: Atmospheric Pollution  L. Silica Content			TEXATI	177
2 Methane	mg/m3 mg/m3	BLQ[LOQ:0.0000	90:20	APHA By GC-FID
		25)	2 X 1 X 1	W OCHO

End of Report\*\*\*

Remarks: Umit for Air Contaminants as per OSHA





## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact : (Off.) 86077-70160, 0180-3510205 (Eux.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecol@gmail.com, info@haryanatesthouse.net

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipai Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516024 ULR No. TC781122100002715F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 24/05/2022

Reporting Date : 25/05/2022

Sample Description : Indoor Air Quality

Type of industry

Date & time of sampling

Sample Location

Instrument used

Instrument Calibration Status

Purpose of analysis

Sample collected/ supplied by

A. Observations:

1. Sampling flow rate (Avg.) 2. Total volume of air sampled

3. Period of sampling

: Construction Company

: 10/05/2022 (09:30 Hrs to 17:30 Hrs)

: Inside TRT Adit Tunnel

RDS Model APM- 460 BL (Sr. No. 3045 DTD 2017)

: Calibrated (upto 19.07.2022)

1 Monitoring

: By our lab. Representative

: 1.21 m3/min

: 580.80 m3

Unit	Result	Requirement as per OSHA	Test Method
Mark College		Part of the second	
mg/m3	1.697	5.0 Max	IS 5182 (Part-23) : 2006 : RA : 2017
1000	0.023	13 Max	IS 5182 (Part-2): 2001: RA: 2017
to be a state of	V.5316	9.0 Max	15 5182 (Part-6) : 2006: RA : 2017
		55 Max	NIOSH 6604 :1996
mg/m3	0.034	9000 Max	HTH/QF/7.2/2/CH-02, 50P No-16 NIOSH 3500 : 1994
	mg/m3 mg/m3 mg/m3 mg/m3 mg/m3	mg/m3 1.697 mg/m3 0.023 mg/m3 0.043 mg/m3 1.031 mg/m3 3236,4	mg/m3 1.697 5.0 Max mg/m3 0.023 13 Max mg/m3 0.043 9.0 Max mg/m3 1.031 55 Max mg/m3 3236.4 9000 Max

\*End of Report\*\*\*

Remarks: Limit for Air Contaminants as per OSHA





## & Consultancy Services

GOVT. RECOGNISED LABORATORY

56-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact : (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164. (BM) 86077-70166. (Food) 86077-70169 Web Site : www.huryanatesthouse.net, e-mail : haryanatesthouse.set ggmail.com, info@haryanatesthouse.net



Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

#### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516024

Party's Ref No. : NII

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 24/05/2022

Reporting Date : 25/05/2022

Sample Description : Indoor Air Quality

Type of Industry : Construction Company

Date & time of sampling

: 10/05/2022 (09:30 Hrs to 17:30 Hrs)

Sample Location

: Inside TRT Adit Tunnel

Instrument used

: RDS Model APM- 460 BL (Sr. No. 3045 OTD 2017)

Instrument Calibration Status

: Calibrated (upto 19.07.2022)

Purpose of analysis

3 Monitoring

Sample collected/ supplied by

By our lab. Representative

A. Observations:

1. Sampling flow rate (Avg.) 2. Total volume of air sampled

1.21 m3/min 580.80 m3

3. Period of sampling

: 8 Hrs.

S.N. Test Parameters	Unit	Result	Requirement as per OSHA	Test Method
Discipline: Chemical, Group: Atmospheric Pollution  Silica Content  Methane	mg/m3 mg/m3	BLQ[LOQ:1.25] BLQ[LOQ:0.0000 25]		APHA By GC-FID

End of Report\*\*\*

Remarks: Limit for Air Contaminants as per OSHA



### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.huryanatesthouse.net, e-mail: huryanatesthouseco@gmail.com, info@haryanatesthouse.net

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





## TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro-Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516025 ULR No. : TC781122100002716F

Party's Ref No. : NII

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 24/05/2022

Reporting Date : 25/05/2022

Sample Description : Indoor Air Quality

Type of Industry

2 Construction Company

Date & time of sampling

: 10/05/2022 (09:45 Hrs to 17:45 Hrs)

Sample Location

: Insdie MAT

Instrument used

: RD5 Model APM- 460 BL (5r. No. 2304 DTB 2018)

Instrument Calibration Status

: Calibrated (upto 08.04.2023)

Purpose of analysis

1 Monitoring

Sample collected/ supplied by

: By our lab. Representative

A. Observations:

Sampling flow rate (Avg.)
 Total volume of air sampled

1.26 m3/min 602.40 m3

3. Period of sampling

ampling 8 Hrs

S.N. Test Parameters	Unit	Result	Requirement as per OSHA	Test Method
Discipline: Chemical, Group: Atmospheric Pollution	Control of the		17-17-17-17-17-17-17-17-17-17-17-17-17-1	
1 Respirable Aerosols Mass 2 Sulphur Dioxide (SO2) 3 Nitrogen Dioxide (NO2) 4 Carbon Monoxide (CO) 5 Carbon Dioxide (as CO2) 6 Formaldehyde (HCHO)	mg/m3 mg/m3 mg/m3 mg/m3 mg/m3	1.598 0.020 0.040 0.802 3117.6 0.033	5.0 Max 13 Max 9.0 Max 55 Max 9000 Max	IS 5182 (Part-23): 2006: RA: 2017 IS 5182 (Part-2): 2001: RA: 2017 IS 5182 (Part-6): 2006: RA: 2017 NIOSH 6604:1996 HTH/QF/7.2/2/CH-02, SOP No-16 NIOSH 3500: 1994

\*\*End of Report\*\*\*

Remarks: Limit for Air Contaminants as per OSHA

BLQ : Below limit of Quantification / LOQ : Limit of Quantification



Md. Asfak Ansari

Review by



## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-H, HUDA, PANIPAT-132 103 (HR.)

Contact : (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecs@gmail.com, info@haryanatesthouse.net



Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No.

: HTH/EP/220516025

Party's Ref No.

: Nil

**Booking Date** 

: 16/05/2022

Period of Testing : 16/05/2022To 24/05/2022

Reporting Date

25/05/2022

Sample Description : Indoor Air Quality

Type of Industry

: Construction Company

Date & time of sampling

: 10/05/2022 (09:45 Hrs to 17:45 Hrs)

Sample Location

: Insdie MAT

Instrument used

RDS Model APM- 460 BL (Sr. No. 2304 DTB 2018)

Instrument Calibration Status

Calibrated (upto 08.04.2023)

Purpose of analysis

: Monitoring

Sample collected/ supplied by

By our lab. Representative

A. Observations:

1. Sampling flow rate (Avg.)

: 1.26 m3/min

2. Total volume of air sampled 3. Period of sampling

602,40 m3 : 8 Hrs

S.N.	Test Parameters	Contract of

Discipline: Chemical, Group: Atmospheric Pollution	Unit	Result	Requirement as per OSHA	Test Method
Silica Content     Methane	mg/m3 mg/m3	BLQ(LOQ:1.25) BLQ(LOQ:0.0000 25)		APHA By GC-FID

\*\*\*End of Report\*\*\*

Remarks: Limit for Air Contaminants as per OSHA

BLQ : Below limit of Quantification / LOQ : Limit of Quantification

Md. Astak Ansar



## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Connact: (Crif.) 86077-70160, 0180-3510205 (Env.) 86077-70164. (HM) 86077-70166. (Food) 86077-70169 Web Site: www.haryanatesthouse.net. e-mail: haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516026 ULR No. TC781122100002711F

Party's Ref No. : Nil

**Booking Date** : 16/05/2022

Period of Testing : 16/05/2022To 24/05/2022

Reporting Date : 25/05/2022

Sample Description : Indoor Air Quality

Type of Industry

Date & time of sampling

Sample Location

Instrument used

Instrument Calibration Status

Purpose of analysis

Sample collected/ supplied by

A. Observations:

 Sampling flow rate (Avg.) 2. Total volume of air sampled

3. Period of sampling

: Construction Company

: 12/05/2022 (09:15 Hrs to 17:15 Hrs)

: Inside DT Tunnel

: RDS Model APM- 460 BL (Sr. No. 3036 DTD

: Calibrated (upto 19.07.2022)

: Monitoring

By our lab. Representative

: 1.20 m3/min

576.00 m3 : B Hrs

S.N. Test Parameters	Unit	Result	Requirement as per	Test Method
Discipline: Chemical, Group: Atmospheric Poliution	2 2 1		OSHA	
Respirable Aerosols Mass  Sulphur Dioxide (502) Nitrogen Dioxide (NO2) Carbon Menoxide (CO) Carbon Dioxide (as CO2) Formaldebyde (HCHO)	mg/m3 mg/m3 mg/m3 mg/m3 mg/m3	1.393 0.024 0.043 0.687 3081.6 0.042	5.0 Max 13 Max 9.0 Max 55 Max 9000 Max	IS 5182 (Part-23): 2006: RA: 2017 IS 5182 (Part-2): 2001: RA: 2017 IS 5182 (Part-6): 2006: RA: 2017 NIOSH 6604:1996 HTH/QF/7.2/2/CH-02, SOP No-16 NIOSH 3500: 1994

Remarks : Limit for Air Contaminants as per OSHA



## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.baryanatesthouse.net, e-mail: haryanatesthousecs@gmail.com, info@haryanatesthouse.net



Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

## TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur, Distt-Chamoli (U.K.) 246472 Report No. : HTH/EP/220516026

Party's Ref No. : NII

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 24/05/2022

Reporting Date : 25/05/2022

Sample Description : Indoor Air Quality

Type of Industry

Date & time of sampling

Sample Location

Instrument used

Instrument Calibration Status

Purpose of analysis

Sample collected/ supplied by

A. Observations:

Sampling flow rate (Avg.)
 Total volume of air sampled

Period of sampling

Construction Company

: 12/05/2022 (09:15 Hrs to 17:15 Hrs)

: Inside DT Tunnel

: RDS Model APM- 460 BL (Sr. No. 3036 DTD

: Calibrated (upto 19.07.2022)

: Monitoring

: By our lab. Representative

: 1.20 m3/min : 576.00 m3

S Hee

S.N. Test Parameters  Discipline: Chemical, Group: Atmospheric Pollution	Unit	Result	Requirement as per OSHA	Test Method
1 Silica Content	mg/m3	Bros pour ser		1 1 2 3
Z Methane	mg/m3	BLQ[LOQ:0.0000		APHA
		25)		By GC-FID

\*\*\*End of Rep

Remarks: Limit for Air Contaminants as per OSHA

SEQ : Below limit of Quantification / LOQ : Limit of Quantification



Keriew by



## & Consultancy Services

GOVT. RECOGNISED LABORATORY



Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.huryanatestbouse.net, e-mail: haryanatestbousecs@gmail.com, info@haryanatestbouse.net



Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No.

: HTH/EP/220516027

ULR No.

TC781122100002712F

Party's Ref No.

: NII

Booking Date:

: 16/05/2022

Period of Testing : 16/05/2022To 24/05/2022

Reporting Date

: 25/05/2022

Sample Description : Indoor Air Quality

Type of industry

Date & time of sampling

Sample Location

instrument used

Instrument Calibration Status

Purpose of analysis

Sample collected/ supplied by

A. Observations:

1. Sampling flow rate (Avg.) 2. Total volume of air sampled 3. Period of sampling

Construction Company

: 12/05/2022 (09:30 Hrs to 17:30 Hrs)

: Inside Destling Chem

: RDS Model APM- 460 BL (Sr. No. 3045 DTD 2017)

Calibrated (upto 19.07,2022)

: Monitoring

By our lab. Representative

1.26 m3/min

: 602.40 m3 : 8 Hrs

S.N	. Test Parameters	Unit	Result	Requirement as per OSHA	Test Method
Dis	cipline: Chemical, Group: Atmospheric Pollution		E> 5	FINE SE	
1	Respirable Aerosols Mass	mg/m3	1.328	5.0 Max	IS 5182 (Part-23): 2006: RA: 2017
2	Sulphur Dioxide (502)	mg/m3	0.026	13 Max	IS 5182 (Part-2): 2001: RA: 2017
3	Nitrogen Dioxide (NO2)	mg/mã	0.045	9.0 Max	(\$5182 (Part-6): 2006: RA: 2017
4	Carbon Monoxide (CO)	mg/m3	1.031	55 Max	NIOSH 6604 :1996
5	Carbon Dioxide (as CO2)	mg/m3	3184.2	9000 Max	HTH/QF/7.2/2/CH-02, SOP No-16
6	Formaldehyde (HCHO)	mg/m3	0.045		NIOSH 3500 : 1994

\*\*\*End of Report\*\*\*

Remarks: Limit for Air Contaminants as per OSHA



## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (BR.)

Comact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net. e-mail: haryanatesthouse.net.com, info@haryanatesthouse.net.



Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516027

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 24/05/2022

Reporting Date : 25/05/2022

Sample Description : Indoor Air Quality

Type of Industry : Construction Company

Date & time of sampling : 12/05/2022 (09:30 Hrs to 17:30 Hrs)

Sample Location : Inside Destling Chem

Instrument used : RDS Model APM- 460 BL (Sr. No. 3045 DTD 2017)

Instrument Calibration Status Calibrated (upto 19.07.2022)

Purpose of analysis : Monitoring

Sample collected/ supplied by : By our lab. Representative

A. Observations:

 1. Sampling flow rate (Avg.)
 : 1.26 m3/min

 2. Total volume of air sampled
 : 602.40 m3

 3. Period of sampling
 : 8 Hrs

S.N. Test Parameters	Unit	Result	Requirement as per OSNA	Test Method
Discipline: Chemical, Group: Atmospheric Pollution		1 5/401	11 77	
1 Silica Content	mg/m3	8LQ(LQQ:1.25)		APHA
2 Methane	Em/gm	8LQ(LOQ:0.0000 25)		By GC-FID

\*\*\*End of Report\*\*\*

Remarks: Limit for Air Contaminants as per OSHA.

BLQ : Below limit of Quantification / LOQ : Limit of Quantification

Md. Astak Ansari

Kinh 3022



## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecs@gmail.com, info@haryanatesthouse.net

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No.

: HTH/EP/220516028

ULR No.

TC781122100002713F

Party's Ref No.

: Nil

**Booking Date** 

: 16/05/2022

16/05/2022To 24/05/2022

Period of Testing Reporting Date

: 25/05/2022

Sample Description : Indoor Air Quality

Type of Industry

Date & time of sampling

Sample Location

Instrument used

Instrument Calibration Status

Purpose of analysis

Sample collected/ supplied by

A. Observations:

1. Sampling flow rate (Avg.) 2. Total volume of air sampled

3. Period of sampling

Construction Company

: 12/05/2022 (09:45 Hrs to 17:45 Hrs)

Inside Adit To HRT

RDS Model APM- 460 BL (Sr. No. 2304 DTB 2018)

Calibrated (upto 08.04.2023)

Monitoring

By our lab. Representative

1.22 m3/min

585.60m3 : 8 Hrs

5.8	C. Test Parameters	Unit	Result	Requirement as per OSHA	Test Method
Dis	cipline: Chemical, Group: Atmospheric Pollution	758011	TVA2	TELL NO	177777
1	Respirable Aerosols Mass	mg/m3	1.234	5.0 Max	IS S182 (Part-23) : 2006 : RA : 2017
2	Sulphur Diaxide (SO2)	mg/m3	0.020	13 Max	IS 5182 (Part-2) : 2001 : RA : 2017
3	Nitrogen Dioxide (NO2)	mg/m3	0.037	9.0 Max	IS 5182 (Part-6) : 2006: RA : 2017
à	Carbon Monoxide (CO)	mg/m3	0.573	55 Max	NIOSH 6604 :1996
5	Carbon Dioxide (as CO2)	mg/m3	3063.6	9000 Max	HTH/QF/7.3/3/CH-02, SDP No-16
į.	Formaldeliyde (HCHO)	mg/m3	0.039	2 80/1	NIOSH 3500 : 1994

\*\*\*End of Report\*\*\*

Remarks: Limit for Air Contaminants as per OSHA







## & Consultancy Services

GOVT. RECOGNISED LABORATORY

58-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecs/iligmail.com, info@haryanatesthouse.net



Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516028

Party's Ref No. : Nil

**Booking Date** 16/05/2022

Period of Testing : 16/05/2022To 24/05/2022

Reporting Date : 25/05/2022

Sample Description : Indoor Air Quality

Type of Industry

Construction Company

Date & time of sampling

: 12/05/2022 (09:45 Hrs to 17:45 Hrs)

Sample Location

Inside Adit To HRT

Instrument used

: RD5 Model APM- 460 BL (Sr. No. 2304 DTB 2018)

Instrument Calibration Status

Calibrated (upto 08.04.2023)

Purpose of analysis

: Monitoring

Sample collected/ supplied by

By our lab. Representative

A. Observations:

 Sampling flow rate (Avg.) 2. Total volume of air sampled

1.22 m3/min : 585.60m3


3. Period of sampling

1 B Hrs.


S.N. Test Parameters	Unit	Result	Requirement as per OSHA	Test Method
Discipline: Chemical, Group: Atmospheric Pollution				
1 Silica Content	mg/m3	BLQ(LOQ:1.25)		АРНА
2 Methane	mg/m3	BLQ(LOQ:0.0000 25)		By GC-FID

\*\*\*End of Report\*\*\*

Remarks: Limit for Air Contaminants as per OSHA



# NOISE LEVEL MONITORING



# NOISE LEVEL MONITORING





## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact : (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site : www.haryanatesthouse.net, e-mail : haryanatesthousecs/digmail.com, info@haryanatesthouse.net

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516009
ULR No. : TC781122100002690F

Party's Ref No. : Ni

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date : 23/05/2022

Sample Description : Noise Level Monitoring-Ambient Noise (Residental Area)

Type of Industry

1 Construction Company

Sample Location

: Near Workshop

Instrument used

: Sound Level Meter (HTH 841)

Instrument Calibration Status

1 Calibrated (upto 18.07.2022)

Date of measurement

: 12/05/2022

Purpose of analysis

: Monitoring

Sample collected/ supplied by

By our Lab. Representative

#### OBSERVATION

S.N.	Point of Measurement		- 11	388	IV	V	VI.
Discip	iline - Chemical, Group - Atmospheric Pollution -	7111					
	Near Workshop	70.6	71.2	72.3	73.6	72.4:	73.9

#### TEST RESULTS

S.N.	Point of Measurement		Noise Level (dB "A")		Standard Limits (dB
7000	Point of Intelligenment	Lmin	Lmax	Leq	"A") CPCB
1	Near Workshop	70.6	73.9	72.5	75 max.

\*\*\*End of Report\*\*\*

Remarks: Leq: It is an energy mean of the noise level over a specified period



Kirth Glat



## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164. (BM) 86077-70166. (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecs@gmail.com, info@haryanatesthouse.net





Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No.

: HTH/EP/220516010

ULR No.

: TC781122100002691F

Party's Ref No.

Booking Date

: 16/05/2022

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date : 23/05/2022

Sample Description : Noise Level Monitoring-Ambient Noise (Residental Area)

Type of Industry

: Construction Company

Sample Location

: Near Main Office Power (Power House)

Instrument used

Sound Level Meter (HTH 841)

Instrument Calibration Status

Calibrated (upto 18.07.2022)

Date of measurement Purpose of analysis

: 12/05/2022 : Monitoring

Sample collected/ supplied by

: By our Lab. Representative

#### OBSERVATION

5.N.	Point of Measurement	ALLI)	. 1	- 10	IV	v	VI
Discip	iline - Chemical, Group - Atmospheric Poliution -			A 3 6 K		1	
	Near Main Office (Power House)	71.6	72.7	70.1	72.3	100.0	200

#### TEST RESULTS

5.N.	Point of Measurement		Noise Level (dB "A")		Standard Limits (dB
		Lmin	Lmax	Loq	"A") CPCB
1	Near Main Office (Power House)	70.1	73.4	72.2	75 max.

\*\*\*End of Report\*\*\*

Remarks: Leq- It is an energy mean of the noise level over a specified period

Kinhi zaz





## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact : (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.harvanatesthouse.net, e-mail: harvanatesthousecsairgenail.com, info@harvanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No.

: HTH/EP/220516011

ULR No.

TC781122100002692F

Party's Ref No.

: Nil

**Booking Date** 

: 16/05/2022

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date

: 23/05/2022

Sample Description : Noise Level Monitoring- Ambient Noise (Residental Area)

Type of Industry

: Construction Company

Sample Location

: Near Batching Plant

Instrument used

: Sound Level Meter (HTH 841)

Instrument Calibration Status

Calibrated (upto 18.07.2022)

Date of measurement

1 12/05/2022

Purpose of analysis

: Monitoring

Sample collected/ supplied by

: By our Lab. Representative

#### OBSERVATION

S.N. Point of Measurement	TIL	tt .	III	IV	v	VI
Discipline - Chemical, Group - Atmospheric Pollution						
Mear Batching Plant	72.3	71.6	70.2	73.9	71.8	72.3

#### TEST RESULTS

5.N.	Point of Measurement		Noise Level (dB "A")		Standard Limits (dli
115540	A TOTAL OF THE PARTY OF THE PAR	Lmin	Lmax	Leq	"A") CPCB
1	Near Batching Flant	70.2	73.9	72.2	75 max.

\*\*\*End of Report\*\*\*

Remarks: Logi- It is an energy mean of the noise level over a specified period

12.05.2022



## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





## TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516012 ULR No. : TC781122100002693F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date : 23/05/2022

Sample Description : Noise Level Monitoring- Ambient Noise (Residental Area)

Type of Industry

: Construction Company

Sample Location

: Near Siyasin Colony

Instrument used

: Sound Level Meter (HTH 841)

Instrument Calibration Status

F Calibrated (upto 18.07.2022)

Date of measurement Purpose of analysis

: 12/05/2022 : Monitoring

Sample collected/ supplied by

: By our Lab. Representative

#### **OBSERVATION**

S.N.	Point of Measurement	1	 101	IV	v	VI
Otherie	sline - Chamlest Seems - Atmosphise Bellevier					
transfer p	oline - Chemical, Group - Atmospheric Pollution -					

#### **TEST RESULTS**

5.N.	Point of Measurement		Noise Level (dB "A")				
		Lmin	Lmax	Leq	"A") CPCB		
1	Near Styasin Colony	72.4	73.9	73.1	75 max.		

\*\*\*End of Report\*\*\*

Remarks: Leq:-It is an energy mean of the noise level over a specified period

Kirch 222

Md 4500 105000



## & Consultancy Services

GOVT. RECOGNISED LABORATORY



Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecs@gmail.com, info@haryanatesthouse.net

SE SE

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

## TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516013 ULR No. : TC781122100002694F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date : 23/05/2022

Sample Description : Noise Level Monitoring-Ambient Noise (Residental Area)

Type of Industry

1 Construction Company

Sample Location

: Near Haul Road

Instrument used

: Sound Level Meter (HTH 841)

Instrument Calibration Status

: Calibrated (upto 18.07.2022)

Date of measurement

12/05/2022

Purpose of analysis

: Monitoring

Sample collected/ supplied by

3 By our Lab. Representative

#### **OBSERVATION**

5.N.	Point of Measurement	11.1	1	101	IV.	V	VI
<b>Clincia</b>	Henry Photoschool Charles States and the second second						
otscip	line - Chemical, Group - Atmospheric Pollution -						

#### TEST RESULTS

S.N.	Point of Measurement		Noise Level (dB "A")				
4170.0	100000000000000000000000000000000000000	Lmin	Lmax	Leq	"A") CPCB		
	Near Haul Road	71.9	74.6	73.5	75 max.		

\*\*\*End of Report\*\*\*

Remarks: Leg:-It is an energy mean of the noise level over a specified period

Vinh: 12





## & Consultancy Services

GOVT. RECOGNISED LABORATORY



Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecs@gmail.com, info@heryanatesthouse.net

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516014
ULR No. : TC781122100002695F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date : 23/05/2022

Sample Description : Noise Level Monitoring-Ambient Noise (Residental Area)

Type of industry

: Construction Company

Sample Location

: Near Haat/ Harsari Village

Instrument used

: Sound Level Meter (HTH 841)

Instrument Calibration Status

: Calibrated (upto 18.07.2022)

Date of measurement

: 12/05/2022

Purpose of analysis

: Monitoring

Sample collected/ supplied by

2 By our Lab, Representative

#### OBSERVATION

5.N.	Point of Measurement	Not -	- 11	m	IV	v	VI
Discip	line - Chemical, Group - Atmospheric Pollution -						
	Near Host / Harsari Village	72.3	73.1	71.1	73.4	71.8	72.2
			and the second				

#### TEST RESULTS

5.N. P.	Point of Measurement		Noise Level (dB "A")		Standard Limits (dB
707		Lmin	Lmax	Leq	"A") CPCB
	Near Hoat / Harsari Village	71.1	73.4	72.4	75 max.

\*\*\*End of Report\*\*\*

Remarks: Leq - It is an energy mean of the noise level over a specified period

de

Virh 2022



## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact : (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site : www.haryunatesthouse.net, e-mail : haryunatesthousecs@gmail.com, info@haryunatesthouse.net

Recognition / Approval: MoEF / FSSAI / BiS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No.

: HTH/EP/220516015

ULR No.

TC781122100002696F

Party's Ref No.

**Booking Date** 

: 16/05/2022

: Nil

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date

: 23/05/2022

Sample Description : Noise Level Monitoring- Ambient Noise (Residental Area)

Type of Industry

: Construction Company

Sample Location

: Near Batula Village

Instrument used

5 Sound Level Meter (HTH 841)

Instrument Calibration Status

Calibrated (upto 18.07,2022)

Date of measurement

13/05/2022 : Monitoring

Purpose of analysis Sample collected/ supplied by

: By our Lab. Representative

#### OBSERVATION

5.N.	Point of Measurement	1	il.	III	IV	v	VI
Discip	line - Chemical, Group - Atmospheric Pollution -					7	
	Near Batala Village						

#### TEST RESULTS

S.N.	Point of Measurement		Noise Level (d8 "A")				
		Lmin	Lmax	Leq	"A") CPCB		
1	Near Batala Village	70.6	73.6	72.1	75 max.		

\*\*\*End of Report\*\*\*

Kinh wel



## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact : (Off.) 86677-70160, 0180-5510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site : www.huryanatesthouse.net, e-mail : haryanatesthousecs@gmail.com, info@haryanatesthouse.net



Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

## TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No.

: HTH/EP/220516016

ULR No.

: TC781122100002697F

Party's Ref No.

= NII

**Booking Date** 

: 16/05/2022

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date

: 23/05/2022

Sample Description : Noise Level Monitoring- Ambient Noise (Residental Area)

Type of Industry

Construction Company

Sample Location

: Near Main Office (Dam Site)

Instrument used

: Sound Level Meter (HTH 841)

Instrument Calibration Status

Calibrated (upto 18.07.2022)

Date of measurement

13/05/2022

Purpose of analysis

: Monitoring

Sample collected/ supplied by

By our Lab. Representative

#### **OBSERVATION**

5.N.	Point of Measurement		- 1	III	IV	V	VI
	pline - Chemical, Group - Atmospheric Pollution -					1	
	Near Main Office (Dam Site)	71.2	70.6	72.2	72.8	73.9	73.2
			- C-C-C-C-C-C-C-C-C-C-C-C-C-C-C-C-C-C-C				111111111111111111111111111111111111111

### TEST RESULTS

S.N.	Point of Measurement		Standard Limits (dB		
	Total Salar Sa	Lmin	Lmax	Leq	"A") CPCB
1	Near Main Office (Dum Site)	70.6	73.9	72.5	75 max.

\*\*End of Report\*\*\*

Remarks: Leq:- It is an energy mean of the noise level over a specified period

Kirds 212



## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecutigmail.com, info@haryanatesthouse.net

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516017
ULR No. : TC781122100002698F

Party's Ref No. I Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date : 23/05/2022

Sample Description : Noise Level Monitoring- Ambient Noise (Residental Area)

Type of Industry

Construction Company

Sample Location

: Near Camp Helong

Instrument used

: Sound Level Meter (HTH 841)

Instrument Calibration Status

: Calibrated (upto 18.07.2022)

Date of measurement

: 13/05/2022

Purpose of analysis

: Monitoring

Sample collected/ supplied by

By our Lab. Representative

#### **OBSERVATION**

5.N.	Point of Measurement	U	III	IV.	v	VI
Discip	iline - Chemical, Group - Atmospheric Poliution -					

#### TEST RESULTS

5.N.	Point of Measurement	20 20 30 100 100 1	Standard Limits (dB		
		Lmin	Lmax	Loq	"A") CPCB
1	Near Camp Helong	70.6	73.5	72.2	75 max.

\*\*\*End of Report\*\*\*

Remarks: Leq:-It is an energy mean of the noise level over a specified period

Kirch's

Mtd. Astak Ansari



## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 163 (HR.)

Contact: (Ciff.) 86077-70160, 0180-3510205 (Env.) 86077-70164. (BM) 86077-70166. (Food) 86077-70169 Web Sitz: www.haryanatesthouse.net, e-mail: haryanatesthousess@gmail.com, info@haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.



### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516018 ULR No. : TC781122100002699F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date : 23/05/2022

Sample Description : Noise Level Monitoring-Ambient Noise (Residental Area)

Type of Industry

: Construction Company

Sample Location

: Near HRT & DC Tunnel Bridge

Instrument used Instrument Calibration Status

: Sound Level Meter (HTH 841)

Date of measurement

Calibrated (upto 18.07.2022)

Purpose of analysis

: 13/05/2022 : Monitoring

Sample collected/ supplied by

: By our Lab. Representative

#### **OBSERVATION**

5.N.	Point of Measurement		- 11	- 11	IV	V	VI
Discipli	ine - Chemical, Group - Atmospheric Poliution -						-
1	Near HRT & OC Tunnel Bridge	73.9	70.6	71.2	73.9	74.0	72.6

#### TEST RESULTS

5.N.	Foint of Measurement		Noise Level (dB "A")		Standard Limits (dB
	Ministrative Management of the Control of the Contr	Lmin	Lmax	Leq	"A") CPCB
1	Near HRT & DC Tunnel Bridge	70.6	74.0	72.9	75 max.

\*\*\* End of Report \*\*\*

Remarks: Leq:-It is an energy mean of the noise level over a specified period

Kirahi 2012

Md. Asfak Ansari



### & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Ezv.) 86077-70164. (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryunatesthouse.net, e-mail: haryunatesthousecs@gmail.com, info@haryunatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





## TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516019
ULR No. : TC781122100002700F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date : 23/05/2022

Sample Description : Noise Level Monitoring- Ambient Noise (Residental Area)

Type of Industry

: Construction Company

Sample Location

: Near Crusher Area (Dam Site)

Instrument used

: Sound Level Meter (HTH 841)

Instrument Calibration Status Date of measurement

Calibrated (upto 18.07.2022)
 13/05/2022

Purpose of analysis

: Monitoring

Sample collected/ supplied by

1 By our Lab. Representative

#### **OBSERVATION**

S.N. Point of Measurement		II .	III	IV	V	VI
Discipline - Chemical, Group - Atmospheric Pollutio	n-					
Near Crusher Area (Dam Site)	71.6	72.3	73.2	74.0	71.2	72.1

#### TEST RESULTS

5.N.	Point of Measurement	7 2 3 3 7 7	Noise Level (dB "A")		Standard Limits (dB
200	DIRECTOR CONTRACTOR OF THE PARTY OF THE PART	Lmin	Lmax	Leq	"A") CPCB
1	Near Crusher Area (Dam Site)	71.2	74.0	72.5	75 max.

\*\*\*End of Report\*\*\*

Remarks: Leq:-It is an energy mean of the noise level over a specified period

Vienti 2012

Md. Asfak Ansari



## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthouse.set@gmail.com, info@haryanatesthouse.net

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





## TEST REPORT

issued To:

**Hindustan Construction Company Ltd** 

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516020 ULR No. : TC781122100002701F

Party's Ref No. : NII

Booking Date : 16/05/2022

Period of Testing 3 16/05/2022To 23/05/2022

Reporting Date : 23/05/2022

Sample Description : Noise Level Monitoring-Work Place

Type of Industry

Construction Company

Sample Location

: Inside TRT Tunnel

Instrument used

Sound Level Meter (HTH 813)

Instrument Calibration Status

: Calibrated (upto 08.04.2023)

Date of measurement

: 12/05/2022

Purpose of analysis

: Monitoring

Sample collected/ supplied by

: By our Lab. Representative

#### OBSERVATION

S.N. Point of Measurement	11	п	III	IV	v	VI
Discipline - Chemical, Group - Atmospheric Polluti	- noi					77.
1 Inside TRT Tunnel	80.6	82.3	81.9	83.6	82.4	81.6

#### TEST RESULTS

S.N.	Point of Measurement	MISSING CO.	Noise Level (dB "A")		Standard Limits (dB
	TOTAL OF INCASULATION	tmin	Lmax	Leq	"A")
1	Inside TRT Tunnel	80.6	83.6	82.2	90 mas.

\*\*\*End of Report\*\*\*

Remarks: Leq:- It is an energy mean of the noise level over a specified period Standard limits as per OSHA, Standard Number: 1910.95

Own States

Kinh hate

and the same of th



## & Consultancy Services

GOVT. RECOGNISED LABORATORY



Comact : (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site : www.haryanatesthouse.net, e-mail : haryanatesthouseca@gmail.com, info@haryanatesthouse.net

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516021 ULR No. : TC781122100002702F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date : 23/05/2022

Sample Description : Noise Level Monitoring-Work Place

Type of Industry

: Construction Company

Sample Location

: Inside MAT Tunnel

Instrument used

: Sound Level Meter (HTH 813)

Instrument Calibration Status

: Calibrated (upto 08.04.2023)

Date of measurement

12/05/2022

Purpose of analysis

: Monitoring

Sample collected/ supplied by

: By our Lab. Representative

#### OBSERVATION

5.N.	Point of Measurement	1	11	III	IV	V	VI
Discip	dine - Chemical, Group - Atmospheric Pollution -	25/11	THE RESERVE		7		
	Inside MAT Tunnel	80.2	81.2	82.3	82.6	83.1	83.6

#### TEST RESULTS

S.N.	Point of Measurement		Noise Level (dB "A")	6 / 7	Standard Limits (dB
	Point of measurement	Lmin	Lmax	Leq	"A")
1	Inside MAT Tunnel	80.2	83.6	82.3	90 mas.

\*\*\*End of Report\*\*\*

Remarks: Leq: It is an energy mean of the noise level over a specified period Standard limits as per OSHA, Standard Number: 1910.95

Vichi 22





## & Consultancy Services

GOVT. RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-132 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthouse.set

Recognition / Approval : MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.





### TEST REPORT

Issued To:

Hindustan Construction Company Ltd

Vishunugarh Pipal Koti Hydro- Electric Project, Mayapur,

Distt-Chamoli (U.K.) 246472

Report No. : HTH/EP/220516022 ULR No. : TC781122100002703F

Party's Ref No. : Nil

Booking Date : 16/05/2022

Period of Testing : 16/05/2022To 23/05/2022

Reporting Date : 23/05/2022

Sample Description : Noise Level Monitoring-Work Place

Type of Industry

1. Construction Company

Sample Location

: Inside Ventilation Tunnel

Instrument used

: Sound Level Meter (HTH 813)

Instrument Calibration Status

: Calibrated (upto 08.04.2023)

Date of measurement

: 12/05/2022

Purpose of analysis

: Monitoring

Sample collected/ supplied by

: By our Lab, Representative

#### **OBSERVATION**

5.N.	Point of Measurement I II III	IV	v	W			
Discip	line - Chemical, Group - Atmospheric Pollution -		700		1111		
	Inside Ventilation Tunnel	81.9	82.4	83.7	82.5	84.0	81.1

#### TEST RESULTS


5.N.	Point of Measurement	1000	Noise Level (da "A")		Standard Limits (dB
		Lmin	Lmax	Leq	"A")
1	Inside Ventilation Tunnel	81.1	84.0	82.7	90 max.

\*\*\*End of Report\*\*\*

Remarks: Leq:-It is an energy mean of the noise level over a specified period Standard limits as per GSHA, Standard Number: 1910.95

Kriting V

Md. Asfak Ansari





## & Consultancy Services

GOVT, RECOGNISED LABORATORY

50-C, Sector-25 Part-II, HUDA, PANIPAT-I32 103 (HR.)

Contact: (Off.) 86077-70160, 0180-3510205 (Env.) 86077-70164, (BM) 86077-70166, (Food) 86077-70169 Web Site: www.haryanatesthouse.net, e-mail: haryanatesthousecu@gmail.com, info@haryanatesthouse.net.

Recognition / Approval: MoEF / FSSAI / BIS / ISO 9001, 14001, 45001 Certified Lab.

### TEST REPORT

Report No: 220516005

Date: 20.05.2022

Issued to:

M/s Hindustan Construction Company Ltd., Vishunugarh Pipal Koti Hydro- Electric Project Mayapur, Distt-Chamoli (U.K.) 246472

Party's Ref No: NII

Job Order No: HTH/M/220516005, Dt.: 16.05.2022

Sample Description: Air-Emission (Stone Crusher)

Type of Unit

Date of sampling & time

Type of sample Purpose of Analysis

Period of testing

Stone Crusher

14.05.2022

Stone Crusher (Inward & Outward)

Monitoring

16.05.2022 to 20.05.2022

#### A. Observations:

1	Location of Sampling Point	: Inward	Outward
2	Sampling Flow rate, M <sup>2</sup> /min (Avg.)	: 1.30	1.30
3	Total Volume of Air Sampled, M <sup>8</sup>	: 82.0	76.0
4	Duration of sampling, minutes	: 60.00	60.00
5	Wind Direction	: NE to SW	00.00

#### B. Test Results:

Protocol Used: IS 5182 (Part-IV)

Sr. No.	Point of sample collection	Parameter	Results (µg/ M <sup>2</sup> )
1	Windward direction at a distance of about 6.0 m away from Stone Crushing	SPM	1374.36
2	Leeward direction at a distance of 5.0 m away from Stone Crushing	SPM	1770.51
3	2296Y256669	Result	396.15

- Note: Standard Limits: 600 µg/M3
  - Windward Inward
  - Leeward Outward

AuthorisedSignator (Page 1 of 1)

Minutes of the 3<sup>rd</sup> Multi-Disciplinary Committee (MDC) meeting of Vishnugad Pipalkoti Hydro Electric Project (VPHEP), reconstituted by MoEF&CC, GoI, to oversee the implementation of the suggested safeguard measures (i.e. compliance conditions under Environment Clearance and Forest Clearance accorded by MoEF&CC) at VPHEP Project being implemented by THDCIL.

The Multi-Disciplinary Committee of the 444 MW Vishnugad Pipalkoti Hydro Electric Project (VPHEP) of THDC India Limited (THDCIL) was re-constituted by MoEF&CC, GoI, vide letter No. J-12011/29/2007-IA-1 Dated: 10th October, 2017 to oversee the implementation of the suggested safeguard measures (i.e. compliance conditions under Environment Clearance and Forest Clearance accorded by MoEF&CC) at VPHEP Project being implemented by THDCIL.

The 3<sup>rd</sup> meeting of the said MDC of VPHEP was held on 31<sup>st</sup> July 2021 at Manthan Hall, Van Bhawan, 85 – Rajpur Road, Dehradun under the Chairmanship of Sh. Rajiv Bhartari, PCCF-HoFF, GoUK.

#### Following committee members attended the meeting (Attendance Sheet Enclosed):

- 1. Sh. Rajiv Bhartari , PCCF-HoFF, GoUK, Chairman, MDC
- 2. Sh. J.N. Singh, General Manger, THDCIL, Co-Chairman, MDC
- 3. Dr. A.N. Singh, ADG (EM), ICFRE, Dehradun
- 4. Sh. Amit Kanwar, DFO, Kedarnath Wild Life Sanctuary, Gopeshwar
- 5. Sh. Ashutosh Singh, DFO, Badrinath Forest Division, Gopeshwar
- 6. Sh. Sarvesh Kumar Dubey, DFO, Alaknanda Soil Conservation Division, Gopeshwar
- 7. Dr. Krishnendu Mondal, Dy. Director, Regional Office, MoEF&CC, Dehradun
- 8. Sh. Kalyan Singh Rawat, Maiti Sanstha, Dehradun
- 9. Sh. Sandeep Gupta, AGM (Envt.), VPHEP, THDCIL, Member Secretary
- 10. Sh. Vipin Thapliyal, Sr. Manager (Envt.), THDCIL, Rishikesh

#### Special Invitees:

- 1. Dr. Samir Sinha, APCCF (Projects & Community Forestry), Dehradun
- 2. Dr. Manoj Rangarh, Manager (Envt.), VPHEP, THDCIL
- 3. Sh. Ayush Walia, Dy. Manager (Envt.), VPHEP, THDCIL
- 4. Sh. Ashutosh Pratap Singh, Sr. Engineer (Envt.), VPHEP, THDCIL
- Sh. N.S. Chauhan, Officer (Envt.), VPHEP, THDCIL
- 6. Sh. Binod Kumar, Sr. Manager (HSE), Hindustan Construction Company Ltd., VPHEP
- 7. Sh. Tej Bahadur Sinha, Manager (HSE), Hindustan Construction Company Ltd., VPHEP

The meeting started with the welcome address by the Member Secretary / AGM (Envt., VPHEP Project). A detailed Presentation was given on Project description & status, Action taken on minutes/points of 2<sup>nd</sup> MDC meeting, status on various safeguard measures (i.e. compliance conditions under Environment Clearance and Forest Clearance accorded by MoEF&CC) being implemented by THDCIL at VPHEP Project and other salient features of the project.

Following were the major points of discussions / decisions taken during the meeting:

 After brief introduction to the project, its benefits and other prominent features, it was apprised to the chair that as per MoEF&CC, EC condition, total 6202 hectare degraded catchment area of high & very high category is to be treated. The total financial outlay Implementation value for CAT Plan is Rs. 47.07 Crs. The total amount of Rs. 47.07 Crs stands deposited by THDCIL in CAMPA fund during year 2012. DFO Badrinath Forest Division, Gopeshwar is the Nodal Officer for implementation of CAT Plan. Final approval was granted to DPR along with Micro plans for CAT Plan of VPHEP by Forest Deptt., GoUK vide their letter dt. 30.12.2017.

As per the progress received from DFO Badrinath Forest Division Rs. 23.18 Crs has been spent out of 47 Crs on various works by all the implementing forest divisions in CAT Plan till June'2021 as per DPR. DFO, Badrinath informed that CAT Work is in progress and is expected to be completed in the next few years.

For Compensatory Afforestation (CA) works as per information received from respective forest divisions, It was also apprised to the chair that out of total 120.273 ha, 18.50 Ha CA has been completed till Mar'21 in Badrinath Forest Division and 32.507 Ha has been completed till Mar'21 in Kedarnath Wild Life Division and remaining CA works shall be completed in the next few years, preferably by 2022.

Query was raised by DFO Badrinath regarding discrepancy in the area of CA and forest land diverted for the project. It was clarified apprised to the chair that total 100.39 Ha of Forest Land was diverted for the Project. Out of which, permission for diversion of 80.507 Ha Forest land was accorded by MoEF&CC, with a condition of CA to be undertaken on equivalent non-forest land i.e. 80.507 Ha and permission for diversion of remaining 19.883 Ha Forest Land was accorded by the GoUK, with CA to be undertaken on double the area i.e. 39.77 Ha on non forest land, which collectively comes out to be CA in 120.273 Ha against 100.39 Ha Forest land diverted for the Project.

DFO Badrinath apprised to the chair that the 80.507 Ha. of non forest land required for raising Compensatory Afforestation stands transferred & mutated in favor of State Forest Deptt., GoUK. Under the Badrinath Forest Division, CA is to be done on 58 Ha land, out of which 10 Ha has been completed till Mar' 2021. CA on remaining 48 Ha land in Badrinath Forest Division is still pending, due to problem in identification of the required land in terms of suitability for plantation. Under the Kedarnath Wildlife Division, 22.507 Ha of Land has to be executed out of which 22.507 Ha has been completed.

In this regard, Chairman – MDC has directed to complete the implementation of the CAT Plan as per approved DPR at the earliest, preferably by 2023 and also resolve the discrepancy between the Forest deptt. and THDCIL w.r.t. area of land for CA. Chairman also directed DFO, Badrinath to assess the suitability of the existing 48 Ha land with respect to plantation at the earliest and send across a proposal to HoFF through APCCF Projects providing for alternate land for plantation in case the existing 48 ha is not suitable for plantation by Sept' 2021 end. All efforts should be made to complete the ASW for the remaining 48 ha of CA.

(Action by Nodal officer, Forest Deptt.)

As per EC condition of MoEF&CC, 3 cumecs minimum water flow should be released downstream of Dam during lean season. Further, MoEF&CC, vide their letter dated 31.05.2011,

two

H. JILAI

revised the minimum environment flow to 15.65 cumecs. In this regard, it was apprised to the chair that provisions as per latest notification issued by CWC has been incorporated in the project component accordingly. Minimum E-Flow Rate (MEFR) shall be ensured as per latest Gazette Notification dtd. 10.10.2018 of MoWR,RD&GR, Gol.

Dr. Samir Sinha, APCCF, Forest Deptt., GoUK, has directed THDCIL to maintain minimum flow between Head Race and Tail Race during operational phase as per statutory requirement as well as ensuring drinking water requirement of wildlife.

### (Action by Design Deptt./O&M Deptt. THDCIL)

3. Regarding Muck Management, it was apprised to the Chair that Muck Management Plan has been incorporated in the Environment Management Plan (EMP) keeping in view the MoEF condition and is being implemented as per plan. Dumping of muck is being done at designated / identified dump sites and well above the high flood level. Engineering measures such as construction of gabion faced reinforced earth wall with uniaxial geo-grid reinforcement are adopted at dumping sites. Compaction is being done. Benches have been developed to discontinue the slopes in dump yards. Biological measures, such as formation of micro-benches (kyaries), laying of top soil, plantation of Vetiver grass, manuring etc. are under implementation. Brief details with photographs were presented before the committee.

As desired about composition of muck (Soil Boulder Ratio) in the 2<sup>nd</sup> MDC meeting, the SBR as per IS 2720 Part 4 (Soils), has been worked out by QC Deptt. of VPHEP and presented before committee members.

DFO Badrinath raised apprehension that apart from the designated sites for muck dumping if there is any other site where dumping is taking place and if it is so then the status must be submitted to Forest deptt. If there is any additional requirement of muck dumping sites then a suitable proposal for land diversion under FCA should be submitted (in case forest land is required for additional muck dumping sites). Dr. Krishnendu Mondal opined that the muck status must also be submitted to concerned Forest Divisions offices apart from sending it to MoEF&CC. Concern was also raised by Dr. Krishnendu Mondal about DY-4 where more than 50 % of the capacity has already been exhausted, to this GM (project) apprised that at DY-4, the Civil contractor-M/s HCC has its workshop installed over there and THDCIL is in the process of shifting those workshops so that there is sufficient space available for dumping.

Chairman MDC applauded the efforts of THDCIL for the pilot project initiative of Vetiver grass plantation at DY-4 as a measure of slope stabilization and suggested to use such grass species which are also good for cattle grazing point of view. Chairman also directed to develop at least one nursery in Alaknanda/ Kedarnath division dedicated to grass species. In this regard help may also be taken from the experts and nearby research institutes. Forest deptt., can take the benefit of experience of THDCIL Vetiver grass and develop the nursery for the benefit of nearby projects and for development of cattle grazing grounds.

(Action by Forest Deptt & Envt. Deptt./Execution deptt, THDCIL)

 With reference to EC condition for the plantation of those species which come under Rare, Endangered, and Threatened (RET) category during the implementation of CAT and

TWO AGM

Compensatory Afforestation works, THDCIL apprised that the request to take care of the suggested measure by MoEF has been made to the State Forest Department. DFO Badrinath apprised that approximately 5000 Taxus baccata sapling have been planted in some of the plantations carried out under CAT Plan. Efforts shall be made to ensure rare, endangered and threatened species are planted along with other species in the remaining CA Plantations. Dr. Samir Sinha, APCCF, Forest deptt., GoUK suggested the concerned forest division to consult the research wing of the forest department with respect to the plantation of rare, endangered and threatened species.

After discussions, Chairman MDC directed the Nodal officer, Forest Deptt to take immediate necessary action and expedite the matter.

(Action by Nodal officer, forest Deptt. & Envt. Deptt THDCIL)

5. Regarding Awareness programs related to Environment (i.e. climate change, global warming, water scarcity, deforestation, pollution, forest fire etc) & wild life conservation, it was directed by Chairman, MDC that Forest Deptt should also be associated in the Programs. Help may be taken from forest deptt. Literature, pamphlets, brochures etc. may be published and distributed among the masses during such program. Detailed plan for awareness program should be prepared by Forest Deptt. in consultation with THDCIL and detail specific breakup of the activities must be tabulated in the plan.

(Action by Nodal Officer, Forest Deptt. & Envt. Deptt., THDCIL)

6. On Fish Management Plan it was apprised that the Consultancy Services for preparation & supporting implementation of Fish Management Plan for VPHEP Project was awarded to ICAR - Directorate of Coldwater Fisheries Research (DCFR), Bhimtal. Based on the findings of survey work / primary data, appropriate fish management plan has been recommended by DCFR. In the mean time, construction of Fish Hatchery is in Progress accordingly. After construction, an Expert Agency is proposed to be hired for operation of Fish hatchery. Dr. Krishnendu Mondal, Scientist 'C', MoEF&CC, suggested having one special invitee from fisheries deptt. or such reputed institute during the next meeting.

Chairman MDC directed to have special invitee, if possible from the field of fisheries to have better comprehension of the Fish Management Plan of VPHEP Project.

(Action by Envt. Deptt, THDCIL)

7. It was apprised to the chair that Under Green Belt development approx. 8500 plants have been planted by THDCIL in Project campus and nearby area till date. DFO Badrinath apprised to the chair that a joint inspection was done by Forest deptt. and THDCIL and around 8500 plants have been reported at site. Further aerial monitoring/drone video of the greenbelt development around project campus, as suggested by the Chairman during the 2<sup>nd</sup> MDC meeting, has been presented before the committee.

Chairman MDC appreciated the efforts of THDCIL & suggested to continue the plantation works in consultation with Forest Deptt.

(Action by Envt. Deptt, THDCIL)

twit

H. IJEdi AGN 8. During the meeting, Sh. Amit kanwar, DFO, Kedarnath Wildlife Division apprised the Chair about the penalty been imposed on THDCIL / M/s HCC by Sh. Kishan Chand, DFO Nandadevi National Park in 2019, at Dam site on the issue of non compliances of FC conditions. In this regard, it was apprised to the chair that a meeting was organized on the matter in the office of CF, NDBR on 11.05.2020 as per the directions given by the Chairman MDC to resolve the issue during the 2<sup>nd</sup> MDC meeting. All clarifications along with supporting documents were submitted to CF, NDBR during the meeting. No issues were raised by DFO, NDBR afterwards. Dr. Samir Sinha, APCCF, Forest deptt., GoUK suggested to check the status and close the issues if it has already been resolved.

Chairman MDC directed Forest Deptt. to have a joint visit with THDCIL and M/s HCC at the site on mutually agreed date and close the issue at the earliest.

(Action by Nodal Officer, Forest Deptt., THDCIL & M/s HCC)

9. Further compliance status on Environment Clearance (EC) and Forest Clearance (FC) conditions were apprised to the chair. Dr. Krishnendu Mondal, Dy. Director, MoEF&CC asked THDCIL to submit license and other approvals related to installed DG sets at TBM site to MoEF&CC along with reports on compliance of EC conditions. DFO Badrinath requested THDCIL to share the compliance status report with the forest divisions also.

Chairman directed to put up status w.r.t obligation of the Forest Divisions also from next MDC meeting onwards, viz. status of construction of pillars for demarcation for which THDCIL has already deposited the requisite money and many other conditions related to FC, whereupon, action is to be taken from Forest deptt.'s end. Compliance be presented in two columns one for project proponent and another for Forest Deptt. from the next MDC meeting onwards. The chairman also directed that in the next MDC meeting THDCIL should also include the details of the commitments made during the public hearing. Details regarding the stack emission at the plant should also be shared in the next MDC meeting. DFOs were also directed to compare the pre and post CAT silt data to assess success of CAT works and to enhance further monitoring of silt.

Chairman MDC directed THDCIL to share the compliance conditions status reports with Forest Divisions also and directed Nodal Officer to increase the frequency of monitoring of silt load at the upstream and downstream of the project.

(Action by Forest Deptt. & Envt./Execution deptt. THDCIL)

Dr. Samir Sinha, APCCF, Forest deptt., GoUK, pointed out that there is an anomaly of Rs. 80 lakhs, with regards to the total amount deposited in CAMPA by VPHEP for the CAT Plan. As per

time

स -ग्राप्ता A6N the details THDCIL apprised to the chair that the entire amount of Rs 47.00 Cr has been deposited in CAMPA fund for the CAT Plan by VPHEP, whereas the Forest Deptt. has the details of only Rs. 46.20 Crs deposited in the CAMPA fund.

In this regard, the Chairman MDC directed that Forest Deptt. & THDCIL reconcile the figures and eliminate the discrepancy at the earliest.

(Action by Forest Deptt./THDCIL)

11. Chairman MDC directed to put up status w.r.t obligation of the Forest Divisions from next MDC meeting onwards, viz. status of construction of pillars for demarcation for which THDCIL has already deposited the requisite money.

Also, Chairman has desired to explore the possibility of social audit of CAT works and also directed THDCIL to explore the possibility of utilizing the funds under Biodiversity Management Plan for activating the BMCs formed by the forest department.

(Action by Forest Deptt.)

At last Chairman MDC appreciated the efforts made by THDCIL in implementation of EMP and compliance of Environment and Forest Clearance conditions as imposed by MoEF&CC. Chairman MDC also specified that being a World Bank funded project, VPHEP is already following the World Bank's stringent and advance level policies on environment safeguard measures. Chairman MDC also directed that Forest Deptt. & THDCIL should make all efforts for implementation of the suggested safeguard measures at VPHEP.

The Meeting ended with the vote of thanks to the Chair.

सः गुप्ता

(Sandeep Gupta, AGM (Envt.), THDCIL)

Addl. General Manager (Environment), VPHEP, THDCIL, Pipalkoti

Co-Chairman, MDC

(Sh. J.N. Singh, GM(P), THOCIL)
General Manager Projection
THDC India Limited
VPHEP Pipalkoti

Chairman, MDC

(Sh. Rajiv Bhartari, PCCF-HoFF, GoUK)

## **Multi-Disciplinary Committee Meeting**

TO OVERSEE THE IMPLEMENTATION OF THE SUGGESTED SAFE GUARD MEASURES AT VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT (VPHEP)

SI. No.	Name (Sh./Smt.)	Designation	Contact No./Email	Signature
1	Sh. Rajiv Bhartari	HoFF	94120536+3	Chairman
2	Sh. J.N. Singh	GM (Project)	936892362/	Co-Chairman
3	SAND EEP GUPTA	AGM	7060407820 Sandeep36 in	A JUNI
4	Dr. A.N. Singh	ADG(EM), ICFRE, D.Dun	9411173674	Anairo!
5	Amit Kanwar	0,50 Kielamali	9759944475	des
6	Ashedosh Sing 4	Badsirally	7579135375	Au
7	Sorvest Kumor Dubey	Pakaknonda	9411734289	Starms
8	Kalyan Singl Rawat	MAITI Sonstha Dehradun.	9412437242	Ma
9	Vipin Thapligad	St. Mar. THOCK ROLKS	73.51088755	Jan
10	Birnool Kinney	St. manager HSO HCCLTD.	8657424453	3A-
11	Dr. Samir Like	APCCF .	9411102075	1
12		Commity Fred	hy	/
13	Dr. K. Mondaf		8240927908	_kk
14	Ayush Walia	Dy Manages	955224722	8
15	Asherto an hoday sirph	er. Supa.	72107461210	Dul
16	Dr. Manoj fonzah	Manager Ent VP HEP	7500302299	Har!
17	Narendra Siga	oddicar	9997411633	N Schak
18	Tej Bahadus Shile	End-6-18, MCC	95559 51028	